

Activity ID	Activity Name	Original Duration	Start	Finish	2020												2021			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
CONTRACT ADMINISTRATION & MILESTONES					664															
Admin - 1000	BIDS DUE	0	22-Oct-19	16-Aug-21																
Admin - 1010	EVALUATION & ISSUE NOTICE TO PROCEED	84	23-Oct-19	14-Jan-20																
Admin - 1020	MILESTONE #1	0	10-Apr-20*																	
Admin - 1040	MILESTONE #2	0	26-Jun-20*																	
Admin - 1030	MILESTONE #3	0	08-Dec-20*																	
Admin - 1050	SUBSTANTIAL COMPLETION (NTP + 550 Days)	0	15-Jul-21*																	
Admin - 1060	FINAL COMPLETION (NTP + 580 Days)	0	16-Aug-21*																	
CONSTRUCTION					404															
Const - 1000	MOB & PRE-CON VIDEO/ PHOTO	5	15-Jan-20	21-Jan-20																
Const - 1010	SURVEY/LAYOUT, EROSION & TRAFFIC CONTROL	5	22-Jan-20	28-Jan-20																
Const - 1020	MILESTONE #1- LINE A MH 15 TO MH17	53	29-Jan-20	10-Apr-20																
Const - 1050	MILESTONE #2- LINE A MH6 TO MH8	107	29-Jan-20	26-Jun-20																
Const - 1040	MILESTONE #3- LINE A MH15 TO MH39	169	13-Apr-20	08-Dec-20																
Const - 1060	MH39 TO MH66	110	09-Dec-20	19-May-21																
Const - 1070	MH1 TO MH15	40	20-May-21	15-Jul-21																
Const - 1080	FINAL RESTORATION & DEMOB	22	16-Jul-21	16-Aug-21																

█ Actual Work
 █ Critical Remaining Work
 Summary
█ Remaining Work
 ◆ Milestone

