

Division of Water Quality Project Information January 2019				Color Key For Project Status		PROJECTS COMPLETED LAST SIX MONTHS	
Consent Decree Related Projects in Red		NOTE: LIST DOES NOT INCLUDE ALL CONSENT DECREE PROJECTS PLANNED				PROJECTS CURRENTLY UNDERWAY	
PROJECTS COMPLETED LAST SIX MONTHS		BUDGET	FUND	CONTRACTOR	STATUS	PROJECTS TO BEGIN NEXT SIX MONTHS	Council District
1	RMP West Hickman Waste Sludge Holding and Scum Design	\$149,000.00	4003	Strand	Complete		4 & 12
2	RMP Town Branch Primary Digester Complex Improvements Design	\$455,635.00	4003	Strand	Complete		2
3	RMP Town Branch Gravity Thickeners Design	\$261,140.00	4003	GRW	Complete		2
4	West Hickman WWTP Final Clarifier Design #7 and #8	\$179,835.00	4002	Hazen & Sawyer	Complete		4 & 12
5	RMP Town Branch Primary Clarifier Equipment Installation	\$690,000.00	4003	Pace Contracting	Complete		2
6	Lower Griffin Gate Trunk Total Cost (RMP CR16)	\$1,142,333.01	4003	Free	Complete		2
7	UK Trunk A Total Project Cost (RMP TB4)	\$2,739,265.63	4003	Tribute/MSE/Integrated	Complete		2
8	Lower Cane Run WWS Tank Total Costs (RMP CR1)	\$12,167,954.01	4003	Judy Construction	Complete		2
9	West Hickman 7 Wet Weather Storage Tank Bore Construction (RMP WH1)	\$1,294,010.00	4003	Midwest Mole	Complete		5
10	South Elkhorn Pump Station Total Project Cost (RMP SE1)	\$630,460.00	4003	Judy Construction/GRW	Complete		10
11	Coldstream Park Stream Restoration SEP Const.	\$955,994.62	4052	Advanced Mulching Technologies	Complete		2
12	Wabash, Goodrich, Pensacola, Lackawanna (WGPL) Design	\$136,115.00	4052	Banks	Complete		3
13	Town Branch Commons Midland Sanitary Design	\$275,139.00	4003	Strand	Complete		1 & 3
14	Wastewater Treatment Plants Safety Program Task Order #4	\$197,288.50	4002	Smith Management Group (SMG)	Complete		2, 4 & 12
15	Baker Court Design	\$25,925.00	4002	EA Partners	Complete		2
16	Capacity Assurance Program (CAP) Audit	\$14,900.00	4003	Bell	Complete		City Wide
17	TBWWTP Solids Processing Building Interior Bridge Crane	\$60,938.00	4002	Crane Tec, Inc.	Complete		2
18	WH Electrical Shop Construction	\$314,924.57	4003	Olympic Construction, LLC	Complete		4 & 12
19	Liberty Road Design	\$25,550.00	4002	GRW	Complete		6
20	Lancaster Construction	\$478,608.09	4003	Leak Eliminators	Complete		1
21	Floyd & Brunswick Sewer Rehab	\$36,000.00	4002	Bell	Complete		1 & 9
22	2018 Temporary Flow Monitoring	\$269,150.00	4003	Hydromax	Complete		Various
23	I & I Sanitary Sewer Rehabilitation (Citywide) Completed FY 2018	\$3,064,280.42	4003	Leak Eliminators Unit Price Contract	Complete		City Wide
24	Bluegrass Regional Waste Transfer Pump Station Final Project cost	\$119,987.00	4003/4121	CDP/Lagco	Complete		2
25	Woodhill/ Peachtree Preliminary Engineering Report	\$42,879.00	4052	Stantec	Complete		7
26	Wilson Downing Stormwater Tributary Improvement Construction	\$1,006,008.70	4052	Allen Co.	Underway		4
27	Arrowhead Dr. Stormwater Improvements Design	\$34,400.00	4052	GRW	Complete		9
28	Haggard Ln/ Haggard Ct. Stormwater Improvements Construction	\$48,000.00	4052	G&G Paving	Complete		1
29	Riviera Rd Culvert Replacement Design	\$29,370.00	4052	Bell	Complete		12
30	Dartmouth Dr. Culvert Replacement Design	\$12,000.00	4052	Bell	Complete		4
31	Lyon Dr. Stormwater Improvement Analysis	\$17,650.00	4052	Bell	Complete		10
32	TOTAL	\$26,874,740.55					
33	PROJECTS CURRENTLY UNDERWAY	ENCUMBRANCES	FUND	CONTRACTOR	STATUS	ESTIMATED COMPLETION	Council District
34	Sharon Village Pump Station Design & Force Main (RMP TB2)	\$835,000.00	4003	Strand	Underway	RMP Deadline December 2020	1
35	EA3 Trunk Construction (RMP CR4)	\$3,933,807.49	4003	ATS Construction/L-M Asphalt	Under construction/CO #1 complete	RMP Deadline December 2018	1 & 12
36	EA3 Trunk RPR (RMP CR4)	\$126,100.00	4003	Integrated	Underway	RMP Deadline December 2018	1 & 12
37	EA3 Pump Station Construction (RMP CR2)	\$5,190,766.00	4003	W. Rogers Co.	Under construction	RMP Deadline December 2018	2 & 12
38	EA3 Force Main Construction (RMP CR3)	\$1,180,000.00	4003	Hubert Excavating & Contracting LLC	Under construction	RMP Deadline December 2018	2 & 12
39	West Hickman 7 Wet Weather Storage Tank Construction (RMP WH1)	\$10,929,733.00	4003	Smith Contractors	Change Order #2 in process	RMP Deadline December 2018	5
40	West Hickman 7 Wet Weather Storage Tank Engineering/RPR (RMP WH1)	\$629,564.00	4003	HDR	Underway	RMP Deadline December 2018	5
41	West Hickman B & C (RMP WH3 & WH4) Construction	\$5,890,949.00	4003	Tribute Contracting	Punch List	Beneficial Use	4, 8 & 12
42	West Hickman B & C (RMP WH3) RPR	\$110,500.00	4003	Vision	Punch List/Concrete Work	Beneficial Use	4, 8 & 12
43	West Hickman Wet Weather Storage Construction (RMP WH20)	\$61,346,444.00	4003	Judy Construction	Under construction	RMP Deadline December 2018	4 & 12
44	West Hickman Wet Weather Storage RPR/Engineering (RMP WH20)	\$2,752,478.00	4003	Tetra Tech	Underway	RMP Deadline December 2018	4 & 12
45	Lexmark Trunk A and Cane Run Trunk (RMP CR12 & CR13)	\$384,715.00	4003	Integrated	Underway	RMP Deadline December 2020	1
46	UK C, D & E Design (RMP TB 6, 7 & 8)	\$1,527,735.00	4003	Palmer	Underway	RMP Deadline December 2019/2020	3
47	Lansdowne South Trunk Design (RMP W5)	\$284,282.00	4003	ECSI LLC	Underway	RMP Deadline December 2019	5
48	East Hickman PS (RMP EH2) & WWS (RMP EH3) Construction	\$14,094,632.00	4003	Judy Construction	Under construction	RMP Deadline December 2019	7, 8 & 12
49	East Hickman Force Main (EH1), PS (EH2) & WWS (EH3) RPR/Engineering	\$1,032,083.84	4003	GRW	Underway	RMP Deadline December 2019	7, 8 & 12
50	West Hickman Trunk D Construction (RMP WH6)	\$5,865,010.44	4003	Free Contracting, Inc.	Under construction	RMP Deadline December 2019	4 & 8
51	West Hickman Trunk D RPR (RMP WH6)	\$102,000.00	4003	Vision	Underway	RMP Deadline December 2019	4 & 8
52	Shandon Park, Winburn, Thoroughbred Acres Trunk Construction (CR 5, 6 & 7)	\$3,929,723.29	4003	Free Contracting, Inc.	Under construction	RMP Deadline December 2018	2 & 12
53	Wolf Run B & C Design (RMP WR2 & WR3)	\$459,000.00	4003	Kenvirons	Underway	RMP Deadline December 2018/2019	11
54	Town Branch Commons Midland Sanitary Construction (RMP TB10)	\$6,412,416.00	4003	Tribute	Under construction	RMP Deadline December 2023	1 & 3
55	Town Branch Commons Midland Sanitary RPR/Inspection Services (RMP TB10)	\$165,624.00	4003	Integrated	Underway	RMP Deadline December 2023	1 & 3
56	New Circle Trunk A (RMP CR12)	\$149,912.94	4003	KY Transportation Cabinet Sewer Relocation	Undertaken as part of the New Circle Widening	RMP Deadline December 2021	1
57	Remedial Measures Plans (RMP) Program Management/Implementation	\$897,000.00	4003	Hazen & Sawyer	Underway	Ongoing	City Wide
58	Capacity Assurance Program (CAP)	\$650,000.00	4003	Stantec	Underway	Ongoing	Various
59	CMOM Manhole Monitoring	\$86,184.00	4003	ADS	Underway	Ongoing	City Wide
60	CMOM Gravity Line Preventative Maintenance/Chemical Root Control	\$1,100,000.00	4003	Robinson/Municipal	Underway	Ongoing	Various
61	CMOM (Capacity, Management, Operations and Maintenance) Program Project Management	\$270,000.00	4003	Stantec	Recently awarded and underway	Ongoing	City Wide

62	I & I Sanitary Sewer Rehabilitation (Citywide)	\$5,075,000.00	4003	Leak Eliminators Unit Price Contract	Ongoing	Ongoing	City Wide
63	Crutcher Pump Station Design	\$52,000.00	4003	Tetra Tech	Awarded	Summer 2019	12
64	Baker Court Pump Station Construction	\$328,969.00	4003	Wooldridge Homes, Inc.	Awarded	Summer 2019	2
65	Manchester/RJ Corman Design	\$201,113.00	4003	Stantec	Design underway	Winter 2019	2
66	2019 Temporary Flow Monitoring	\$324,990.00	4003	ADS	Under contract	Spring 2019	Various
67	Horse Park Generator	\$146,000.00	4002	Herrick Company Inc.	Under contract	Winter 2019	12
68	Liberty Road	\$230,226.00	4003	Jones Construction	Under contract	Summer 2019	6
69	Wastewater Treatment Plants Safety Program	\$197,288.50	4002	Smith Management Group (SMG)	Task Orders #5 & #6 Underway	Spring 2019	2, 4 & 12
70	Wastewater Treatment Plant EPA 5 Year RMP/PHA Update Coordination	\$19,600.00	4002	Tetra Tech	Underway	Spring 2019	4 & 12
71	WHWWTP Door Replacement	\$286,610.10	4002	Judy Construction	Underway	Summer 2019	4 & 12
72	West Hickman Zone 2 Blower Design for Replacement	\$19,700.00	4002	Strand	Underway	Spring 2019	4 & 12
73	West Hickman Solids Building Boiler Project	\$222,888.00	4002	C3 Mechanical, LLC	Contract awarded	Summer 2019	4 & 12
74	West Hickman Zone 2 Blower Replacement	\$155,600.00	4003	Southern Sales	Underway	Winter 2019	4 & 12
75	West Hickman Clarifiers Repairs #7 and #8 Construction	\$1,615,000.00	4003	Judy Construction	Contract awarded	Summer 2019	4 & 12
76	RMP Town Branch Aeration Project Design	\$298,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2021	2
77	RMP Town Branch Secondary Digesters/Waste Holding Design	\$159,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2020	2
78	RMP West Hickman Scum Removal and Sludge Holding Construction	\$1,433,202.00	4003	Herrick	Change Order #1 in process	RMP Deadline December 2018	4 & 12
79	RMP Town Branch Primary Digester Complex Construction	\$9,800,708.50	4003	Judy Construction	Change Order #1 in process	RMP Deadline December 2019	2
80	RMP Town Branch Primary Digester Complex Improvements Construction Management	\$150,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2019	4 & 12
81	RMP Town Branch Gravity Thickeners Construction	\$3,222,000.00	4003	Dugan and Meyers	Under contract	RMP Deadline December 2019	2
82	RMP West Hickman BPR Improvements Design	\$386,000.00	4003	Tetra Tech	Underway	RMP Deadline December 2020	4 & 12
83	Construction of Fleet Services Water Quality Feature	\$138,704.74	4052	Woodall Co.	Underway	Winter 2019	12
84	Southland/Wolf Run Investigation, Analysis and Design	\$352,300.00	4052	Banks	Change Order #3 approved	Ongoing	3, 10, 11
85	MS4 Project Management	\$816,000.00	4052	Tetra Tech	Ongoing	Ongoing	City Wide
86	Elizabeth St./ Forest Park Analysis/Design	\$51,620.00	4052	Integrated	Underway	Summer 2019	3
87	WGPL Storm Sewer Improvements Construction	\$1,169,959.00	4052	W. Rogers	Under contract	Summer 2019	3
88	Woodhill/Peachtree Design	\$131,500.00	4052	Stantec	Underway	Summer 2019	7
89	Town Branch Commons Stormwater Design	\$366,226.00	4052	Gresham	90% Complete	Winter 2019	1 & 3
90	Shillito Park/Wellington Basin Retrofit Construction	\$177,689.30	4052	Woodall	Ongoing	Winter 2019	9
91	Stormwater Infrastructure Management	\$200,000.00	4052	TBD	Ongoing	Ongoing Program	All
92	Arrowhead Dr. Stormwater Improvements Construction	\$203,462.00	4052	Lagco, Inc.	Contract awarded	Spring 2019	9
93	Sierra Dr. Stormwater Improvements Design	\$15,300.00	4052	Palmer	Underway	Winter 2019	6
94	Riviera Rd Culvert Construction	\$270,000.00	4052	C3 Contracting	Awarded	Spring 2019	12
95	Duntreath Dr. Stormsewer Improvement Analysis	\$12,450.00	4052	ECSI LLC	Underway	Winter 2019	11
96	Total	\$158,564,766.14					
97	PROJECTS TO BEGIN NEXT SIX MONTHS	BUDGET ESTIMATE	FUND	CONTRACTOR	STATUS	ESTIMATED START	Council District
98	West Hickman Solids Building Plumbing Improvements/Replacement Construction	TBD	4002	TBD	Design (In House) almost complete	Winter 2019	4 & 12
99	Town Branch Lime Silo Demolition	TBD	4002	TBD	Developing Specifications	Winter 2019	2
100	Town Branch Channel Concrete Repair	TBD	4002	TBD	Developing Specifications	Spring 2019	2
101	West Hickman Effluent Pumping Station Design	TBD	4003	TBD	Developing RFP	Summer 2019	4 & 12
102	Wolf Run B & C Construction (RMP WR2 & WR3)	TBD	4003	TBD	Bld in process	Spring 2019	11
103	Lansdowne Construction (RMP WH5)	TBD	4003	TBD	Bld in process	Spring 2019	5
104	SEP Pilot Lateral Program	TBD	4002	TBD	In development	Winter 2019	2
105	Cane Trunk Construction (RMP CR11)	TBD	4003	TBD	Bid in process	Summer 2019	1
106	Dixie Park Stream Restoration	TBD	4052	TBD	In development	Winter 2019	6
107	Joyland Investigation	TBD	4052	TBD	In development	Winter 2019	1, 6
108	Rosemary/Bermuda Investigation	TBD	4052	TBD	In development	Winter 2019	1
109	Cooper Drive Investigation/Analysis	TBD	4052	TBD	In development	Winter 2019	5
110	WGPL Storm Sewer Improvements (Goodrich basin) Construction	TBD	4052	TBD	Design underway	Spring 2019	3
111	Southland Park/Laramie/Yuma Design	TBD	4052	TBD	In development	Winter 2019	10
112	Charlbury Ct. Improvements	TBD	4052	TBD	Under design	Summer 2019	1
113	Bahama Rd (2042) Drainage Improvements	TBD	4052	TBD	Under design	Summer 2019	12
114	Dartmouth Dr. Culvert Replacement Construction	TBD	4052	TBD	Waiting on design	Winter 2019	4
115	Elizabeth St./ Forest Park Construction	TBD	4052	TBD	Final design to begin	Summer 2019	3
116	Mt Vernon Storm Sewer Improvement	TBD	4052	TBD	In development	Spring 2019	5