

Division of Water Quality Project Information October 2019				Color Key For Project Status		PROJECTS COMPLETED LAST SIX MONTHS	
Consent Decree Related Projects in Red		NOTE: LIST DOES NOT INCLUDE ALL CONSENT DECREE PROJECTS PLANNED				PROJECTS CURRENTLY UNDERWAY	
PROJECTS COMPLETED LAST SIX MONTHS		BUDGET	FUND	CONTRACTOR	STATUS	PROJECTS TO BEGIN NEXT SIX MONTHS	Council District
1	West Hickman Zone 1 Blower Replacement Install	\$95,000.00	4002	Herrick, Inc.	Complete		4 & 12
2	Town Branch Silo Demolition	\$26,475.00	4002	Innovation Demolition Services	Complete		2
3	Sharon Village Pump Station & Force Main Design (RMP CR8)	\$589,220.00	4003	Strand Associates Inc.	Complete		1
4	RMP Town Branch Secondary Digester Complex Improvements - Design	\$95,000.00	4003	Strand Associates Inc.	Complete		2
5	UK C, D & E Design (RMP TB 6, 7 & 8)	\$812,735.00	4003	Palmer	Complete		3
6	Elizabeth St./ Forest Park Analysis/Design	\$51,620.00	4052	Integrated	Complete		3
7	Baker Court Pump Station Construction	\$328,969.00	4003	Wooldridge Homes, Inc.	Complete		2
8	2019 Temporary Flow Monitoring	\$324,990.00	4003	ADS	Complete		Various
9	Manchester Sanitary Design	\$201,113.00	4003	Stantec	Complete		2
10	West Hickman B & C (RMP WH3 & WH4) Total Project Cost	\$6,234,677.00	4003	Tribute Contracting/Vision/Utilities	Complete		4, 8 & 12
11	EA3 Force Main Construction (RMP CR3)	\$1,180,000.00	4003	Hubert Excavating & Contracting LLC	Complete		2 & 12
12	I & I Sanitary Sewer Rehabilitation (Citywide) Completed FY 2019	\$5,232,276.85	4003	Leak Eliminators Unit Price Contract	Complete		City Wide
13	FY 2019 CMOM Gravity Line Preventative Maintenance/Chemical Root Control	\$913,505.00	4003	Robinson/Municipal	Complete		Various
14	Horse Park Generator	\$145,525.00	4002	Herrick Company Inc.	Complete		12
15	Shillito Park/Wellington Basin Retrofit Construction	\$164,908.81	4052	Woodall	Complete		9
16	Total Project Cost Liberty Road Pump Station Replacement	\$262,346.00	4002	GRW/Jones	Complete		6
17	Total Cost of Fleet Services Water Quality Feature	\$163,068.49	4052	Woodall Co./Vision	Complete		12
18	Riviera Rd Culvert Construction	\$281,992.50	4052	C3 Contracting	Complete		12
19	Demolition 1871 Pensacola	\$25,000.00	4052	Wooldridge Homes, Inc.	Complete		3
20	Charlbury Ct. Improvements	\$18,000.00	4052	Sensabaugh	Complete		1
21	Arrowhead Dr. Stormwater Improvements Construction	\$209,414.00	4052	Lagco, Inc.	Complete		9
22	Duntreath Dr. Stormsewer Improvement Analysis	\$12,450.00	4052	ECSI LLC	Complete		11
23	Deepwood Dr. Culvert Replacement	\$18,000.00	4052	Sensabaugh	Complete		6
24	Crosby Dr. Stormsewer replacement	\$19,500.00	4052	G&G Paving	Complete		8
25	Dartmouth Dr. Culvert Replacement Design	\$62,000.00	4052	Bell	Complete		4
26	Cooper Drive Investigation/Analysis (PER)	\$25,000.00	4052	Palmer	Complete		5
27	TOTAL	\$17,492,785.65					
28	PROJECTS CURRENTLY UNDERWAY	ENCUMBRANCES	FUND	CONTRACTOR	STATUS	ESTIMATED COMPLETION	Council District
29	Sharon Village Pump Station & Force Main Construction (RMP TB2)	\$3,188,500.00	4003	Smith Contractors, Inc.	Recommended to Council	RMP Deadline December 2020	1
30	Sharon Village Pump Station & Force Main Construction Admin. (RMP CR8)	\$245,780.00	4003	Strand Associates Inc.	Project Bid/Construction Administration	RMP Deadline December 2020	1
31	EA3 Trunk Construction (RMP CR4)	\$3,933,807.49	4003	ATS Construction/L-M Asphalt	Construction complete/final close-out pending	RMP Deadline December 2018	1 & 12
32	EA3 Trunk RPR (RMP CR4)	\$126,100.00	4003	Integrated	Underway	RMP Deadline December 2018	1 & 12
33	EA3 Pump Station Construction (RMP CR2)	\$5,190,766.00	4003	W. Rogers Co.	Under construction	RMP Deadline December 2018	2 & 12
34	West Hickman 7 Wet Weather Storage Tank Construction (RMP WH1)	\$10,929,733.00	4003	Smith Contractors	CO #2	RMP Deadline December 2018	5
35	West Hickman 7 Wet Weather Storage Tank Engineering/RPR (RMP WH1)	\$771,186.00	4003	HDR	Underway	RMP Deadline December 2018	5
36	Southeastern Hills Trunk Design (RMP WH9)	\$414,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2021	8
37	Wolf Run Trunk D & Trunk E Design (RMP WR4 & WR5)	\$289,000.00	4003	GRW	Underway	RMP Deadline December 2021	11
38	West Hickman Wet Weather Storage Construction (RMP WH20)	\$61,346,444.00	4003	Judy Construction	Under construction	RMP Deadline December 2018	4 & 12
39	West Hickman Wet Weather Storage RPR/Engineering (RMP WH20)	\$2,811,928.00	4003	Tetra Tech	CO #5	RMP Deadline December 2018	4 & 12
40	Lexmark Trunk A, B and Cane Run Trunk Design (RMP CR12 , CR13 & CR11)	\$208,704.00	4003	Integrated	Underway	RMP Deadline December 2020/2021	1
41	UK Trunk C, D & E Construction (RMP TB 6, 7 & 8)	\$10,963,000.00	4003	Mac Construction	Recommended to Council	RMP Deadline December 2019/2020	3
42	UK C, D & E Construction Administration (RMP TB 6, 7 & 8)	\$715,000.00	4003	Palmer	Project Bid/Construction Administration	RMP Deadline December 2019/2020	3
43	Lansdowne South Construction (RMP WH5)	\$4,055,723.29	4003	Cleary Construction, Inc.	Council approved	RMP Deadline December 2019	5
44	Lansdowne South Trunk Engineering/Design (RMP WH5)	\$446,782.00	4003	Synterra (formerly ECSI LLC)	Fourth Task Order \$145,000 underway	RMP Deadline December 2019	5
45	Lansdowne South Trunk RPR (RMP WH5)	\$145,000.00	4003	Integrated	Underway	RMP Deadline December 2019	5
46	East Hickman PS (RMP EH2) & WWS (RMP EH3) Construction	\$14,094,632.00	4003	Judy Construction	Under construction	RMP Deadline December 2019	7, 8 & 12
47	East Hickman Force Main (EH1), PS (EH2) & WWS (EH3) RPR/Engineering	\$1,032,083.84	4003	GRW	Underway	RMP Deadline December 2019	7, 8 & 12
48	West Hickman Trunk D Construction (RMP WH6)	\$5,865,010.44	4003	Free Contracting, Inc.	Under construction	RMP Deadline December 2019	4 & 8
49	West Hickman Trunk D Engineering/Design (RMP WH6)	\$369,484.00	4003	Kentucky Engineering Group	Continues	RMP Deadline December 2019	4 & 8
50	West Hickman Trunk D RPR (RMP WH6)	\$102,000.00	4003	Vision	Underway	RMP Deadline December 2019	4 & 8
51	Shandon Park, Winburn, Thoroughbred Acres Trunk Connector (CR5, CR6 & CR7)	\$643,000.00	4003	Basham Construction & Rental Co. Inc.	Recommended to Council	RMP Deadline December 2018	2 & 12
52	Shandon Park, Winburn, Thoroughbred Acres Trunk Construction ( CR5, CR6 & CR7)	\$4,055,723.29	4003	Free Contracting, Inc.	Punch List/Pending Connector	RMP Deadline December 2018	2 & 12
53	Shandon Park, Winburn, Thoroughbred Acres Trunk Engineering (CR5, CR6 & CR7)	\$320,500.00	4003	EA Partners	Continues	RMP Deadline December 2018	2 & 12
54	Shandon Park, Winburn, Thoroughbred Acres Trunk RPR (CR5, CR6 & CR7)	\$129,145.00	4003	Vision & Integrated	Continues	RMP Deadline December 2018	2 & 12
55	Town Branch Commons Midland Sanitary Construction (RMP TB10)	\$6,412,416.00	4003	Tribute	Construction complete/final close-out pending	RMP Deadline December 2023	1 & 3
56	Town Branch Commons Midland Sanitary RPR/Inspection Services (RMP TB10)	\$165,624.00	4003	Integrated	Construction complete/final close-out pending	RMP Deadline December 2023	1 & 3
57	Wolf Run B & C Construction (RMP WR2 & WR3)	\$6,253,085.00	4003	Tribute Contracting	Under construction	RMP Deadline December 2018/2019	11
58	Wolf Run B & C Design/ Engineering (RMP WR2 & WR3)	\$459,000.00	4003	Kenvirons	Continues	RMP Deadline December 2018/2019	11
59	Wolf Run B & C RPR (RMP WR2 & WR3)	\$145,000.00	4003	Integrated	Underway	RMP Deadline December 2018/2019	11
60	New Circle Trunk A (RMP CR14) & Trunk B (CR15) Design	\$401,019.59	4003	Stantec	Recently awarded	RMP Deadline December 2021/2022	1 & 2
61	New Circle Trunk A (RMP CR12)	\$149,912.94	4003	KY Transportation Cabinet Sewer Relocation	Undertaken as part of the New Circle Widening	RMP Deadline December 2021	1

62	Remedial Measures Plans (RMP) Program Management/Implementation	\$900,000.00	4003	Hazen & Sawyer	Underway	Ongoing	City Wide
63	Capacity Assurance Program (CAP)	\$329,370.00	4003	Stantec	Underway	Ongoing	City Wide
64	CMOM Manhole Monitoring	\$86,184.00	4003	ADS	Underway	Ongoing	Various
65	CMOM Gravity Line Preventative Maintenance/Chemical Root Control	\$1,200,000.00	4003	Robinson/Municipal	Underway	Ongoing	Various
66	CMOM (Capacity, Management, Operations and Maintenance) Program Project Management	\$270,000.00	4003	Stantec	Underway	Ongoing	City Wide
67	Large Diameter Cure-In Place Pipe	\$1,376,825.00	4003	SAK Construction, LLC	Underway	Spring 2020	12
68	I & I Sanitary Sewer Rehabilitation (Citywide)	\$5,075,000.00	4003	Leak Eliminators Unit Price Contract	Ongoing	Ongoing	City Wide
69	Wastewater Treatment Plants Safety Program	\$197,288.50	4002	Smith Management Group (SMG)	TO #5b & TO #6 nearly complete--next TO #7	Winter 2020	2, 4 & 12
70	Manchester Sanitary Construction	\$1,638,780.00	4003	Lagco, Inc.	Underway	Spring 2020	2
71	Crutcher Pump Station Design	\$52,000.00	4003	Tetra Tech	Underway	Winter 2019	12
72	Wastewater Treatment Plant EPA 5 Year RMP/PHA Update Coordination	\$19,600.00	4002	Tetra Tech	Underway	Fall 2019	2, 4 & 12
73	West Hickman Solids Building Plumbing Improvements/Replacement Construction	\$185,000.00	4002	C3 Mechanical, LLC	Contractor is on site	Winter 2020	4 & 12
74	West Hickman Clarifiers Repairs #7 and #8 Construction	\$1,615,000.00	4003	Judy Construction	Contract awarded	Winter 2020	4 & 12
75	West Hickman Salt Barn Storm Runoff Control Basin Design	\$43,128.00	4003	Bell	Continues	Spring 2020	4 & 12
76	RMP West Hickman Scum Removal and Sludge Holding Construction	\$1,433,202.00	4003	Herrick	Change Order #2 in Process	Substantially Complete - Change Order #2 in Process	4 & 12
77	RMP Town Branch Primary Digester Complex Improvements Construction	\$9,800,708.50	4003	Judy Construction	Change Order #1 in process	RMP Deadline December 2019	2
78	RMP Town Branch Primary Digester Complex Improvements Construction Admin.	\$150,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2019	4 & 12
79	RMP Town Branch Aeration Project Design	\$193,000.00	4003	Strand Associates Inc.	Underway	RMP Deadline December 2021	2
80	RMP Town Branch Scum Facility Design	\$215,000.00	4003	Strand Associates Inc.	Recommended to Council	Spring 2020	2
81	RMP West Hickman Solids Processing Building Improvements	\$243,400.00	4003	GRW	Recommended to Council	Spring 2020	4 & 12
82	RMP Town Branch Gravity Thickeners Construction	\$3,261,032.00	4003	Dugan and Meyers	Ongoing	RMP Deadline December 2019	2
83	RMP West Hickman BPR Improvements Design	\$386,000.00	4003	Tetra Tech	Underway	RMP Deadline December 2020	4 & 12
84	MS4 Project Management	\$816,000.00	4052	Tetra Tech	Ongoing	Ongoing	City Wide
85	WGPL Storm Sewer Improvements Construction	\$1,172,791.12	4052	W. Rogers	Underway	Fall 2019	3
86	Duntreath Dr. Stormsewer Improvement Construction	\$69,000.00	4052	Sensabaugh	Underway	Winter 2019	11
87	WGPL Storm Sewer Improvements (Goodrich basin) Construction	\$159,962.00	4052	Eco Gro	Underway	Fall 2019	3
88	Southland Park/Laramie/Yuma Design	\$154,000.00	4052	Banks	Underway	Winter 2019	10
89	Southland/Wolf Run Investigation, Analysis and Design	\$506,300.00	4052	Banks	Continues	Spring 2020	3, 10, 11
90	Woodhill/Peachtree Design	\$140,000.00	4052	Stantec	Underway	Summer 2019	7
91	Firethorn Basin Construction	\$115,000.00	4052	Trademark Excavation Company	Punch List	Winter 2019	10
92	Stormwater Infrastructure Management	\$400,000.00	4052	Leak Eliminators	Ongoing	Ongoing Program	All
93	Dartmouth/Wilson Dr. Culvert Replacement Construction	\$507,900.00	4052	Churchill McGee	Underway	Fall 2019	4
94	Mt Vernon Storm Sewer Improvement Analysis	\$34,980.00	4052	Palmer	Recently awarded	Fall 2019	5
95	1004 Cooper Dr. Investigation and Analysis	\$19,420.00	4052	Integrated	Underway	Winter 2019	5
96	Bahama Rd (2042) Drainage Improvements	\$17,750.00	4052	Sensabaugh	Utility conflict resolved	Fall 2019	12
97	Total	\$179,162,711.00					
98	PROJECTS TO BEGIN NEXT SIX MONTHS	BUDGET ESTIMATE	FUND	CONTRACTOR	STATUS	ESTIMATED START	Council District
99	RMP Town Branch Aeration Project Construction	TBD	4003	TBD	In Design	Spring 2020	2
100	Town Branch Scum Facility Construction	TBD	4003	TBD	In Design	Spring 2020	2
101	Town Branch and West Hickman Eyewash Stations Replacement Install	TBD	4003	TBD	Ready to Advertise	Winter 2020	2, 4 &12
102	Town Branch Channel Concrete Repair Design	TBD	4003	TBD	Developing Specifications	Spring 2020	2
103	Flow Monitoring	TBD	4003	TBD	Developing Specifications	Winter 2020	Various
104	RMP Town Branch Secondary Complex Improvements Construction	TBD	4003	TBD	Set to Open Bids 11/12/2019	Winter 2020	2
105	RMP West Hickman Solids Processing Building Improvements Construction	TBD	4003	TBD	In Design	Spring 2020	4 & 12
106	Cane Run Trunk and Lexmark A/B Construction (RMP CR12 , CR13 & CR11)	TBD	4003	TBD	In Design	Winter 2020	1
107	West Hickman Belt Filter Press Design	TBD	4003	TBD	RFP Advertised	Spring 2020	4 & 12
108	RMP Watershed Consultant Services	TBD	4003	TBD	Proposals under review	Fall 2019	Various
109	Dixie Park Stream Restoration	TBD	4052	TBD	In development	Winter 2019	6
110	Rosemary/Bermuda Investigation	TBD	4052	TBD	Possibly in conjunction with MNA project	Winter 2019	1
111	Joyland Area Investigation and Analysis	TBD	4052	TBD	Proposals due on 11/6	Fall 2019	1,6
112	Southland Park/Laramie/Yuma Construction	TBD	4052	TBD	In development	Winter 2020	10
113	Elizabeth St./ Forest Park Construction	TBD	4052	TBD	Final design complete, utility conflict	Winter 2020	3
114	Lancaster Ave Preliminary Engineering Report	TBD	4052	TBD	Scope of service under development	Spring 2020	1
115	N. Limestone/ W Loudon Preliminary Engineering Report	TBD	4052	TBD	Scope of service under development	Spring 2020	1
116	East Third & Ohio Investigation and Analysis	TBD	4052	TBD	Scope of service under development	Fall 2019	1
117	Cane Run Bank Stabilization Analysis	TBD	4052	TBD	In development	Winter 2020	2
118	Silverleaf Ct. Acquisition/ Demolition	TBD	4052	TBD	Appraisal to be ordered	Winter/Spring 2020	6
119	Floyd Dr./ Idle Hour Park critical culvert assessment	TBD	4052	TBD	Scope of service under development	Fall 2019	1,5