

W. ROGERS COMPANY, LLC  
649 Bizzell Drive  
Lexington, KY 40510

CHANGE ORDER REQUEST NO. 01

TITLE: Delay - 4" Unmarked Steel Line (4/15/19)

DATE: 6/13/2019

PROJECT: LFUCG WGPL Storm Sewer

JOB: 19006

TO: Rick Day  
LFUCG Water Quality  
125 Lisle Industrial Ave. Suite 180  
Lexington, KY 40511

PO No. LF00164258  
BID: 155-2018

**DESCRIPTION OF PROPOSAL**

Below is breakdown of additional work and delay that was accrued in April. Due to this delay/additional work happening at the beginning of the project most of the structures had not been sent into production yet. Therefore, W. Rogers Company is submitting the following claim.

During the demo of the south inlet box at 28+00 Goodrich, W. Rogers Company encountered an unmarked 4" steel line that was bisecting the box. Columbia Gas Co. came out and verified that the line was dead and could be demolished.

Contract time extension of one (1) day is requested.

cc: Michael Bailey, WRC

Item	Description	Quantity	U/M	Unit Price	Amount
001	Labor - Operator	3	HR	\$41.75	\$125.25
002	Labor - Laborer	3	HR	\$24.00	\$72.00
003	Payroll Overhead - 16.5%	1	LS	\$32.55	\$32.55
004	Equipment - 315 Excavator	3	HR	\$93.25	\$279.75
005	Hauling - Woodall Const.	3	HR	\$90.00	\$270.00
006	WRC Fee - Sub 5%	1	LS	\$13.50	\$13.50
007	WRC Fee - 15%	1	LS	\$76.43	\$76.43
				Total	\$869.48

APPROVAL:

BY:

DATE:

  
\_\_\_\_\_  
6/20/2019

BY:

DATE:

  
\_\_\_\_\_  
Derek Case  
6/13/19

W. ROGERS COMPANY, LLC  
649 Bizzell Drive  
Lexington, KY 40510

CHANGE ORDER REQUEST NO. 03

TITLE: Delay - 6" Clay Sewer Pipe (4/18/19)

DATE: 6/13/2019

PROJECT: LFUCG WGPL Storm Sewer

JOB: 19006

TO: Rick Day  
LFUCG Water Quality  
125 Lisle Industrial Ave. Suite 180  
Lexington, KY 40511

PO No. LF00164258  
BID: 155-2018

DESCRIPTION OF PROPOSAL

Below is breakdown of additional work and delay that was accrued in April. Due to this delay/additional work happening at the beginning of the project most of the structures had not been sent into production yet. Therefore, W. Rogers Company is submitting the following claim.

At the base of where Structure CBI-AG3 was to be located there was a 6" clay sewer pipe that would be bisecting the structure. It was determined by LFUCG to notch out a groove in the bottom of AG3 so the clay pipe would not have to be relocated.

Contract time extension of one (1) day is requested.

cc: Michael Bailey, WRC

Item	Description	Quantity	U/M	Unit Price	Amount
001	Labor - Operator	4	HR	\$41.75	\$167.00
002	Labor - Laborer	4	HR	\$24.00	\$96.00
003	Payroll Overhead - 16.5%	1	LS	\$43.39	\$43.39
004	Equipment - 315 Excavator	2	HR	\$93.25	\$186.50
005	Equipment - Concrete Saw	2	HR	\$12.87	\$25.74
006	Equipment - Hammer Drill	2	HR	\$7.00	\$14.00
007	WRC Fee - 15%	1	LS	\$79.89	\$79.89
				Total	\$612.52

APPROVAL: 

BY: 

DATE: 

BY: 

DATE: 

Derek Case

: 6/13/19

W. ROGERS COMPANY, LLC  
649 Bizzell Drive  
Lexington, KY 40510

CHANGE ORDER REQUEST NO. 04A

TITLE: Delay - 6" Sump Laterals (4/24/19)

DATE: 7/18/2019

PROJECT: LFUCG WGPL Storm Sewer

JOB: 19006

TO: Rick Day  
LFUCG Water Quality  
125 Lisle Industrial Ave. Suite 180  
Lexington, KY 40511

PO No. LF00164258  
BID: 155-2018

**DESCRIPTION OF PROPOSAL**

Below is breakdown of additional work and delay that was accrued in April. Due to this delay/additional work happening at the beginning of the project most of the structures had not been sent into production yet. Therefore, W. Rogers Company is submitting the following claim.

During the excavation of the 6" sump laterals in front of Houses #99 and #101 on Goodrich, Rick Day notified W. Rogers Company that these lines have been eliminated and instructed us to backfill the trench and make repairs to the sidewalk.

Contract time extension of one (1) day is requested.

cc: Michael Bailey, WRC

Item	Description	Quantity	U/M	Unit Price	Amount
001	Labor - Operator	2	HR	\$41.75	\$83.50
002	Labor - Laborer (2)	4	HR	\$24.00	\$96.00
003	Payroll Overhead - 16.5%	1	LS	\$29.62	\$29.62
004	#9 Stone	1	TON	\$18.05	\$18.05
005	Concrete	6	LF	\$50.00	\$300.00
006	Sales Tax 6%	1	LS	\$19.08	\$19.08
007	Equipment - 315 Excavator	3	HR	\$93.25	\$279.75
008	Equipment - Skid Steer	2	HR	\$41.00	\$82.00
009	Equipment - Walk Behind Saw	1	HR	\$19.50	\$19.50
010	Hauling - Woodall	3	HR	\$90.00	\$270.00
011	WRC Fee - Sub 5%	1	LS	\$13.50	\$13.50
012	WRC Fee - 15%	1	LS	\$139.12	\$139.12
				Total	\$1,350.12

APPROVAL: 

BY: 

DATE: 8/20/2019

BY: 

Derek Case

DATE: 7-18-2019