

Tiffany Rank

From: Davis, Mike <Mike.Davis@strand.com>
Sent: Thursday, January 5, 2017 11:50 AM
To: Tiffany Rank
Subject: Letter Attachments
Attachments: 20170103092632.pdf; PER Cost Opinion 120716.pdf; Preliminary Cost Opinion During Engineering Procurement.pdf; Structural and HVAC PER Cost Opinions.pdf

Tiffany,

See attached pdfs for letter attachments.

We also reviewed the project schedule. See the following table for revised dates. We are still working toward a substantial completion date of December 31, 2018. What do you think?

Milestone	Initial Schedule	Proposed Schedule following amendment
Design Amendment processed		January 31, 2017
Design Complete	January 31, 2017	April 15, 2017
Award of Construction Contract	April 2017	June 30, 2017
Construction Substantially complete	October 31, 2018	December 31, 2018
Construction Completion	December 31, 2018	February 28, 2019
Completion Date in Consent Decree	December 31, 2018	

Let me know if you have any questions.

Thanks.

Mike.