CONSENT DECREE AND REMEDIAL MEASURES PLAN UPDATE

Environmental Quality & Public Works
Committee
March 1, 2022





AGENDA

Overall Consent Decree Status

Remaining Capital Obligation - Overview

Remaining Capital Obligation – 2022 Information

Questions



OVERALL CONSENT DECREE STATUS

Stormwater Compliance Obligations



Supplemental Compliance Obligations



- Sanitary Sewer Obligations
 - CMOM (Capacity, Management, Operations & Maintenance)
 - RMP (Remedial Measures Plan)
- Reporting Obligations



2021 ACTIVE RMP CONSTRUCTION PROJECTS LIST

- Wolf Run D&E Trunk: 10th District
- Southeastern Hills Trunk: 8th District
- Upper Cane Run WWS Tank: 1st District
- West Hickman WWTP WWS Tank Phase 2
- Various WWTP Improvements both plants




SANITARY REMEDIAL MEASURES PLAN (RMP) STATUS

Complete / Active / Pending Projects 2021 Q4 Report*

| Projects | Complete | Design / Construction | Pending | Total |
|---------------------------|----------|-----------------------|---------|-------|
| Conveyance / Storage | 45 | 19 | 17 | 81 |
| WWTP Reliability Upgrades | 19 | 9 | 6 | 34 |
| Totals | 64 | 28 | 23 | 115 |

^{*}Actual number of projects, fluid due to on-going schedule modification discussions with Kentucky and EPA.





RMP Expense Projected by September 20, 2021 RMP Expense Incurred by September 20, 2021



2021 WIN






Kentucky Cleaner Water Grant for replacing chlorine gas with ultraviolet (UV) disinfection equipment will reduce RMP costs by \$395,000 while allowing a much more expansive scope than originally contemplated in 2011.



2021 WIN



Kentucky Infrastructure
Authority (KIA) awarded
Lexington an additional
\$15.8 M low interest loan
to complete Phase 2 of
the Wet Weather Storage
Facility improvements at
West Hickman WWTP.



2021 WIN


OVERBROOK FARM RMP CONSTRUCTION AVOIDED BY REGULATORY APPROVAL

(time and money saved)


Six (6) Revised RMP Projects:

- Re-aligned EH-1 East Hickman Force Main
- East Hickman Pump Station Pump Upgrade
- Armstrong Mill Pump Station Replacement (aka Delong Road Pump Station)
- Modified Hartland 1 Pump Station
- Modified Hartland 2 Pump Station
- New Hartland 3 Pump Station















Completion of the realigned East Hickman
Force Main and new
Delong Road Pump Station
will resolve sanitary sewer
capacity limitations for the
Armstrong Mill Road
extended corridor.

Projected Completion – December 2024





RMP CONSTRUCTION PROJECTS

"READY TO LAUNCH"



LIBERTY ROAD TRUNK SEWER PROJECT


<u>Project Schedule</u>: 3/1/22 to 5/31/23

Estimated Cost: \$3.6 M

Council District: 6th

Citizen Impact:

Medium









NEAR-TERM CHALLENGES

STRUGGLING PROJECTS

- New Circle Trunk A&B
- Wolf Run Trunks F&G
- West Hickman Trunk E

WHY?

- Easements
- Supply Chain Disruptions
- Escalating Costs



2022 RMP QUESTIONS

1. Have we exhausted all remedies to complete the remaining 51 projects by December 31, 2026?

2. Is there regulatory relief available if Lexington can't complete all projects by December 31, 2026?



SUMMARY

- Overall Consent Decree status:
 - All compliance measures are complete except sanitary sewer RMP capital program and ongoing reporting obligations.
 - 80% of RMP projects either complete or in process (design or construction).
 - Maintenance of completed compliance measures is necessary and essential.



SUMMARY

2022 Challenges

- Near-term projects are proceeding, but progress is hindered by external factors.
- 2021 math said eight projects per year for another six years – will the "new reality" resulting from the pandemic allow that level of production?
- What is Kentucky and EPA's position on the fact that the Consent Decree, signed by Lexington in 2008, never contemplated the impacts of a global pandemic?



Questions



