


# SEWER ODOR CONTROL UPDATE 2026

*Charles H. Martin, P.E., Director, DWQ*

*Rick Bowman, Odor Control Manager, DWQ*

*Environmental Quality & Public Works Committee*

*March 3, 2026*



**LEXINGTON**



**PRIMARY  
FOCUS  
AREAS FOR  
2025**

1. Design and construction of infrastructure that limits the release of odors.
2. Pilot testing of chemical applications that limit the formation of odor causing compounds.



**2024 testing led to the development of program guidance documents for each treatment plant.**

**The recommendations contained in these guidance documents are the driver of decisions and actions currently underway.**

**Lexington-Fayette Urban County Government**



**FINAL**

**TOWN BRANCH WWTP WARM WEATHER  
ODOR TESTING AND MODELING REPORT**

*Prepared by*



**Webster Environmental Associates, Inc.**  
13121 Eastpoint Park Blvd, Suite E  
Louisville, KY 40223  
(502) 253-3443

**March 4, 2025**



**Town Branch WWTP**

**TABLE 6- ODOR CONTROL COST ESTIMATES**

	Odor Control System 1	Odor Control System 2	Odor Control System 3	Odor Control System 4
	Airflow: 9,600 cfm	Airflow: 6,000 cfm	Airflow: 39,000 cfm	
	Sources: North and South Primary Clarifiers (Covered Channels)	Sources: Headworks and Grit Effluent Channels	Sources: Dewatering Facility (Centrifuge Room & Truck Bay)	Sources: North and South Primary Clarifiers (Uncovered Surfaces)
	Bioscrubber followed by Carbon	Bioscrubber or Biofilter	Carbon	Chemical Addition
<b>Capital Costs</b>				Unknown Costs Further Study Needed
Odor Control System Equipment	1,100,000	700,000	1,200,000	
Equipment Installation (assume 35%)	385,000	245,000	420,000	
Foul Air Duct and Supports (assumes \$75/cfm up to 10,000 cfm and \$40/cfm >10,000 cfm)	100,000	450,000	1,560,000	
Structural Pads (lump sum)	15,000	30,000	60,000	
Site/Civil (lump sum)	100,000	100,000	100,000	
Electrical (lump sum)	52,000	50,000	100,000	
Replace Media in Existing Carbon Systems (assume \$125/cu ft)	93,000	0	0	
Contractor Mobilization/Demobilization (lump sum)	20,000	20,000	20,000	
Contractor Overhead and Profit (15%)	280,000	144,000	311,000	
Contingency (30%)	644,000	261,000	566,000	
<b>Total Capital Costs</b>	<b>\$2,789,000</b>	<b>\$2,000,000</b>	<b>\$4,337,000</b>	

Note- Estimated capital costs are study level only.



- **Two stage unit – bio-scrubber followed by activated carbon.**
- **Two different units – one for north bank, one for south bank.**
- **Capital investment - \$1.6 M**





**Similar approach applied at West Hickman with site specific recommendations.**

Lexington-Fayette Urban County Government



FINAL

WEST HICKMAN WWTP WARM WEATHER  
ODOR TESTING AND MODELING REPORT

*Prepared by*



Webster Environmental Associates, Inc.  
13121 Eastpoint Park Blvd, Suite E  
Louisville, KY 40223  
(502) 253-3443

March 4, 2025



**West Hickman WWTP**

**TABLE 6- ODOR CONTROL COST ESTIMATES**

	Odor Control System 1	Odor Control System 2A	Odor Control System 2B	Odor Control System 3	Odor Control System 4
	Airflow: 4,500 cfm + 8,500 cfm	Airflow: 73,500 cfm	Airflow: 3,000 cfm	Airflow: 28,000 cfm	Airflow: 10,000 cfm
	Sources: ASH Tanks and Sludge Tanks	Sources: Headworks	Sources: Grit Effluent Tanks and Channels	Sources: Dewatering Facility (Centrifuge Room & Truck Bay)	Sources: BPR Tanks
	Chemical Scrubber and Carbon	Replace Media in Carbon	Carbon	Carbon	Carbon
<b>Capital Costs</b>					
Odor Control System Equipment			225,000	1,000,000	400,000
Equipment Installation (assume 35%)			79,000	350,000	140,000
Covers (assume \$100/sqft)			0	0	2,200,000
Foul Air Duct and Supports (assume \$75/cfm up to 10,000 cfm and \$40/cfm >10,000 cfm)			225,000	1,120,000	750,000
Structural Pads (lump sum)			40,000	60,000	60,000
Site/Civil (lump sum)			60,000	100,000	100,000
Electrical (lump sum)			60,000	100,000	100,000
Contractor Mobilization/Demobilization (lump sum)			20,000	20,000	20,000
Contractor Overhead and Profit (15%)			64,000	248,000	339,000
Contingency (30%)			116,000	450,000	616,000
<b>Total Capital Costs</b>	<b>\$1,194,000</b>	<b>\$350,000</b>	<b>\$889,000</b>	<b>\$3,448,000</b>	<b>\$4,725,000</b>

Projects have already been awarded, capital costs are actual bid results

Scrubber Rehab= \$152,000  
New Carbon System= \$1,042,000

Note- Estimated capital costs are study level only and do not include engineering fees.



Rehabilitated Wet Scrubber  
West Hickman ASH tanks



Activated carbon scrubber  
West Hickman ASH tanks



## Other “wins”

Veterans Park junction chambers



Carbon inserts for manholes

- Unit price contract for carbon replacements.
- Service contract for wet scrubbers.
- South Elkhorn activated carbon project.




# **FOCUS AREA FOR 2025**

**Chemical Addition in the Collection System.**



# CHEMICAL ADDITION QUESTIONS

- Using consistent pilot test criteria, are there options that can exceed the performance of the current chemical?
- If better performance can be achieved, at what cost?



# SEWER ODOR CONTROL UPDATE - 2026



# LEXINGTON


C:\Users\rbowman\Desktop\Odor Control Manager\H2S Data Loggers - Data Downloads\Force Mains -ARVs - Pump Stations\Lower Cane Run\OC Chemical Pilot Study\PREMIER PILOT STUDY H2S DATALOGGER DOWNLOADS\LCR\_ARV8 - PREMIER JAN 29 2026 - H2S-240208180

— H2S (PPM) — Temperature (°F) — Humidity (%) — Battery (Volts) — Signal Strength (%)

Reset Zoom

[9/30/2025, 9:45:02 AM --- 1/29/2026, 3:21:02 AM-04:00] [H2S-240208180]

LCR\_ARV8 - PREMIER JAN 29 2026 - H2S-240208180






C:\Users\Marcus\Documents\Acrulog\Lexington\Lexington SEPS ARV #20 7.2 to 7.23 noted.acrdata: [7/2/2025, 1:05:00 PM] [ARV #20]

H2S (PPM) Temperature (°F) Signal Strength (%)

[7/2/2025, 1:05:00 PM --- 7/23/2025, 7:00:00 AM] [H2S-250309775]

Lexington SEPS :[ARV #20]



Average: 62.59 PPM; Minimum: 0 PPM; Maximum: 706 PPM [7/2/2025, 1:05:00 PM --- 7/23/2025, 7:00:00 AM]



## CONCLUSIONS

- Improved performance is attainable.
- No one size fits all solution.
- Operational costs still not clearly defined but appear manageable with consistent performance monitoring to prevent overfeed.



## 2025 SUMMARY / 2026 PLAN

- Treatment Units
  - Construction of two treatment units (one at each plant) “complete”.
  - Two treatment plant units 90% ready for construction and one pump station unit ready for bid/award/build.
  - FY27 construction funding is recommended for Town Branch WWTP solids building.
- Chemical Addition
  - Alternative chemical bids are currently being advertised.
  - Season long demonstration to validate performance and cost.



Questions?



**LEXINGTON**