



March 20, 2015

Harding Dowell
EOP architecture | interiors
201 West Short Street Suite 700
Lexington, KY 40507

RE: LFUCG Senior Citizen Center

Mr. Dowell:

Pursuant to Part V Special Conditions – Items 4, please accept this as Marrillia's request for extension of time based on the attached abnormal weather conditions experienced in February 2015. These weather impacts delayed the critical path of the project and we are requesting that the substantial completion date be extended by 10 days. The major snow event that started early morning of Monday, February 16th left the exterior site unsafe for critical path work on the foundations. The extreme cold temperature also prevented workers from being outside safely. The exterior critical path work was suspended from 2/16 - 3/1. These days along with 2 earlier in the month are a gross amount of 16 days. There are 6 weather days expected for February. The weather days for the project stands at 13 days including this unusual major weather event.

Please call me with any questions at 859-457-9408

Respectfully,

Brian Gravitt

Brian Gravitt
Director of Site Operations
Marrillia Design and Construction

cc: Josh Marrillia
cc: project file