



# CHURCHILL McGEE, LLC

1315-C West Main Street  
phone (859) 389-6976

Lexington, Kentucky 40508  
fax (859) 389-6986

## Contract Time Extension

Project: Public Safety Operations Center Phase I	Thursday, July 21, 2016
--	-------------------------

Project Number: MGT 1316

### Contract Time Extension

Per General Condition 11.2, Churchill McGee, LLC ask for 47 additional Calender Days for PSOC I. This request is made because of conditions out of our control. IE Intergration information was not given to Harshaw Trane until July 13, 2016, which delays intergration and commisioning of HVAC system.


Total	\$0.00
CM Overhead	\$0.00
<b>Change Order Total</b>	<b>\$0.00</b>


### A 47 Day Time Extension Request is Required

We hereby authorize the above change order to be completed  
Additional work is to be performed under the same conditions as specified in the original contract unless stipulated otherwise.

Date: \_\_\_\_\_ Owners Signature: \_\_\_\_\_

Churchill McGee LLC  
Date: \_\_\_\_\_ Authorized Signature: \_\_\_\_\_

**NOTE: The above referenced change order revisions will only modify the original contract scope of work as specifically addressed in this change order. All other terms and conditions of the original contract will not change.**

-----Original Message-----

From: Haney, Bret (Lexington) (Lexington) <bdhaney@trane.com>

To: GBMC, Inc <gbmcinc82@aol.com>

Cc: Pittman, Darrell <DPittman@trane.com>; Wiseman, Clint <Clint.Wiseman@trane.com>

Sent: Wed, Jul 20, 2016 4:07 pm

Subject: RE: Ifucg

Steve, We are up and have the VRF System online and are working and progressing on that portion of the integration. Barring anything unforeseen We are shooting to be complete sometime during the week of the 29th of August. This is the week we want to be complete by, so 3rd party commissioning could be scheduled after that.

Thanks

Bret Haney

Project Manager

Harshaw Trane

2350 Fortune Drive

Lexington, Kentucky 40509

Office 859-514-7000

Fax 859-514-7870

E-mail: [bdhaney@trane.com](mailto:bdhaney@trane.com)

Web Site: [www.harshawtrane.com](http://www.harshawtrane.com)

Date Issued: 08/24/2016

Murphy + Graves Project No. 1316

Project: LFUCG PSOC PH 2

Attachments: N/A


Issued by: Jim Leake via Andrea Bradford

Subject: Ceiling Tiles

Contractor shall price labor and materials to install vinyl faced gypsum core ceiling tiles adjacent to the operable partition located in Room 125. Contractor shall remove one row of ceiling tiles north of the partition, from east to west and two rows of ceiling tiles south of the partition from east to west. Replace with previously approved vinyl faced gypsum core ceiling tiles and secure in place with hold down clips.

Provide a proposal for the scope of work described in these documents, complete with breakdown.

Contractor shall install the necessary amount of job specified door hardware bumpers on the west wall to prevent further damage by the retracted partition.



# CHURCHILL McGEE, LLC

1315-C West Main Street  
phone (859) 389-6976

Lexington, Kentucky 40508  
fax (859) 389-6986

## Pricing Proposal for PR #61

Project: **Public Safety Operations Center** Monday, September 19, 2016

Project Number: **MGT 1316**

### PRICING PROPOSAL

PR #61 RM 125 Ceiling Tile

	CM	Total
Material	\$317.44	\$317.44
Labor	\$180.00	\$180.00
	Total	<b>\$497.44</b>
	CM Overhead	<b>\$74.62</b>
	<b>Change Order Total</b>	<b>\$572.06</b>

We hereby authorize the above change order to be completed  
 Additional work is to be performed under the same conditions as specified in the original contract unless stipulated otherwise.

Date: \_\_\_\_\_ Owners Signature: \_\_\_\_\_

Churchill McGee LLC

Date: \_\_\_\_\_ Authorized Signature: \_\_\_\_\_

**NOTE: The above referenced change order revisions will only modify the original contract scope of work as specifically addressed in this change order. All other terms and conditions of the original contract will not change.**