

VANHOOK ENTERPRISES, INC.

PO BOX 3547
WEST SOMERSET, KY 42564
PHONE: 606-678-2737
FAX: 606-678-2634
vanhookent@windstream.net

4349 S HWY 27
SOMERSET, KY
42501

"An Equal Opportunity Employer M/F/H/V/D"

DATE: August 3, 2016
TO: GRW Inc.
ATTN: John Thomas
RE: West Hickman WWTP - Administration Building
Nicholasville, KY

"CHANGE ORDER REQUEST"

Alternate method for column plate attachment to pre-cast beam and grade beam.
Attachment method by Cardinal Iron Steel Erector / Fabricator.

• General Contractor labor for drilling beams and researching options for anchor bolt method of attachment (Rick Lawson - Project Superintendent states that 25 hours of labor time used in drilling beam test holes etc. and researching options of attachment of columns 25 hrs \$41.73 labor).....	\$ 1,043.25
• Cardinal Iron Works, Inc. (See attached back up).....	\$ 3,628.00
SUB TOTAL	\$ 4,671.25
15% OH&P	\$ 700.69
TOTAL	\$ 5,371.94

Extension of Time Requested: On July 11, 2016 G.C. during the attempt to erect the added columns it was discovered at that time that an issue exists with the column anchor bolts. Project Super contacted the Architect July 11, 2016 concerning the above column plate attachment issues. Options were researched and submitted to the Architect and Engineer approval granted Aug. 01, 2016. Steel Erector is to be re-mobilized Thursday Aug. 04.

Extension of Time Request July 11 - Aug. 03. 23 additional days to be added to the Contract's Substantial Completion time. Revise accordingly.

Thank you,

Richard Van Hook

Richard Van Hook
dp

"BACK UP"

Cardinal Iron Works, Inc.

Mr. Richard Vanhook
Vanhook Enterprises
4341 US 27
Somerset, Kentucky 42501

28 July 2016

Ref: West Hickman WWTP – Administration Building
645 West Hickman Plant Road
Nicholasville, Kentucky 40356

Sub: Steel Material & Erection – Change Order Request

We propose to fabricate and deliver the following materials to the jobsite. Materials are to receive one shop coat of fabricators standard steel primer unless otherwise noted. Materials marked by (X) are to be unloaded and installed. We exclude grout and grouting of columns.

- (X) Lot Visit jobsite, 18 July 2016, to evaluate options for the attachment of the tube columns due to rebar interferences.
- (X) 2 Removal of the two columns
Remove existing cap and base plates
Shop fabricate new "U" cap plates and base plates
Refabricate the columns with the new "U" cap plate brackets and new base plates.
Reinstall refabricated columns

W. Lee Polston
President
EMAIL:
lpolston1@aol.com

Walter M. McKeever
Estimator
EMAIL:
wmckeeverciw@aol.com

Christi Polston
Office Manager
EMAIL:
chriscspaulding@aol.com

Shipping:
3153 Coral Ridge Rd.
Brooks, KY 40109

Mailing:
P.O. Box 936
Brooks, KY 40109

Phone: 502/957-0401
Fax: 502/957-0403

Material	\$ 588.00
Field Labor	3,040.00
Total	\$ 3,628.00

If there are any questions, please call.
Sincerely,
Cardinal Iron Works, Inc.


Walter McKeever, Estimator & PM