

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT CHANGE ORDER**

Page 1 of 2

Date:	June 5, 2015	
Project:	Public Safety Operations Center Phase 1B Renovation	
Location:	115 Cisco Road	
Contract No.	287-2014	
Original Contract Amt.	\$6,109,000.00	
Cumulative Amount of Previous Change Orders	\$18,033.79	
Percent Change - Previous Change Orders		0.30%
Total Contract Amount Prior to this Change Order	\$6,127,033.79	
Change Order No.	2	

To (Contractor):
Churchill McGee, LLC
1315-C West Main Street
Lexington, KY 40508

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Proposal Request 5 - Reroute Storm Drain Piping	\$0.00	\$2,216.21	
2	Proposal Request 9 - Adverse Weather Days: add 7 working days	\$0.00	\$0.00	
3	Proposal Request 13 - Concrete Replacement	\$0.00	\$5,381.47	
4	Proposal Request 15 - Unsuitable Soils at Courtyard	\$0.00	\$2,240.20	
	Total decrease	\$0.00		
	Total increase		\$9,837.88	
	Net Amount of this Change Order	\$9,837.88		
	New Contract Amount Including this Change Order	\$6,136,871.67		
	Percent Change - This Change Order			0.16%
	Percent Change - All Change Orders			0.46%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by	(Proj. Mgr.)	Date	
Accepted by	(Contractor)	Date	
Approved by	(Director)	Date	
Approved by	(Commissioner)	Date	
Approved by	(Mayor or CAO)	Date	

JUSTIFICATION FOR CHANGE

PROJECT: Public Safety Operations Center Phase 1B Renovation

CONTRACT NO. 287-2014

CHANGE ORDER: 2

1. Necessity for change: Per Proposal Request 5, reroute the interior underground storm drain piping in order to conceal the riser in Area B that would not fit into a standard wall. Per Proposal Request 9, add 7 working days to the construction schedule due to adverse weather days. Per Proposal Request 13, the existing concrete slab was found to not be adequately thick for laying new CMU on top of it, so a portion of the slab as described in the attached documents in rooms Break Out 125 and 126 shall be replaced with a new 4" slab. Per Proposal Request 15, a new concrete slab is to be placed on an area of unsuitable soils, which needs to be taken out, disposed of, and replaced with DGA before new concrete is placed.
2. Is proposed change an alternate bid? ___Yes X No
3. Will proposed change alter the physical size of the project? ___Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes X No
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: Addition of 7 working days

Mayor_____
Date