# Fayette County Bridge Maintenance Record Posted Weight Limit Signs Quarterly Inspection

April, May, June 2019

		1, pane 20	11.9	
Lo.	cation	Weight	Date Checked	i
Beacon Hill		15 Ton	5/3/19	<del></del>
Hume Rd. (over Nort	th Elkhorn Creek)	15 Ton	5/7/19	f ·
Malabu Drive — C	losed rebuilding	3 Ton		
McCalls Mill Rd. (o	ver Boggs Fork )	15 Ton	5/8/19	
Ferguson Road (over	Goose Creek)	3 16 Ton	5/7/19	1FG9/G/19
Hughes Ln (over Car	penters Branch)	18 Ton	5/7/19	, , , , , , ,
Centre Pwky (near To	C HS)	18 Ton	5/8/19	
Frogtown Ln		21 Ton	5/15/19	
Grimes Mill		36 Ton	5/8/19	
Star Shoot		18 Ton	5/7/19 56	HIS CAN BE REMOVED ROM THE LIST
Mt.Horeb		18 Ton	5/7/19	
S. Martin Luther Kin	g Jr Blvd	18 Ton		n's can be removed on the list.
Cromwell Way		18 Ton	5/15/19	ar the fiel.
Old Versailles Rd		18 Ton	5/15/19	
Roanoke Rd		18 Ton	5/15/19	
Devenport Dr		18 Ton	5/15/19	
Cambridge Dr		18 Ton	5/15/19	
Alexandria Dr		18 Ton	5/15/19	
Pasadena Dr		18 Ton		IS CAN BE REMOVED
Maintenance needs:				om the list
DELONG RD.		26 TON	AFG 9/1/19	
ELKCHESTER RD.		18700	AFG- 9/6/19	
Checked by:				•

cc: Roger Mulvaney - Fax 425-2054
Andrew Grunwald - Fax 258-3458
Levi Bourget - File Copy

## **Statement of Compliance**

### **National Bridge Inspection Standards**

#### **Bridge Posting Requirements**

This certifies that all county maintained bridge structures in Fayette County with safe load capacities of less than 40 tons are posted in accordance with the National Bridge Inspection Standards.

Date: 10/10/19	Sinda Gorton		
/ /	Linda Gorton		
4	Mayor		
Ackno	owledgement:		
All county maintained bridge structures 40 tons are posted in accordance with the	in Fayette County with safe load capacities of less that a National Bridge Inspection Standards.		
Date:			
	Cory Jones, P.E.		
	District Seven Bridge Engineer		
Date:			
	Kelly A. Baker, P.E.		
	Chief District Engineer		



Matthew G. Bevin Governor

## COMMONWEALTH OF KENTUCKY TRANSPORTATION CABINET

Department of Highways, District 7 Office P.O. Box 11127 Lexington, KY 40512-1127 (859) 246-2355 **Greg Thomas**Secretary

July 29, 2019

The Honorable Linda Gorton, Mayor 200 East Main Street Lexington, KY 40507 RECEIVED

AUG 2 2019

OFFICE OF THE MAYOR

Dear Mayor Gorton:

Bridge inspections for standard bridges in Fayette County were completed in April of 2017. Enclosed are copies of our inspection reports for these structures, with recommended posting, closure, maintenance, and/or repairs, and an updated location map. Please note that the inspection reports have only been sent to Andrew Grunwald with LFUCG Engineering.

**Critical Needs** – these structures require immediate attention and/or indicate changes that have occurred since the previous report:

034C00006N Ferguson Road over Goose Creek Abutment 1 has up to 1.5' of undermining from mid span towards the southwest wingwall on the downstream side. The northwest wingwall has 1' of undermining. Undermining and erosion behind southeast corner need to be repaired.

034C00015N Mt. Horeb Pike over N. Elkhorn Creek Clean exposed reinforcement and patch beams.

034C00009N McCalls Mill Road over Boggs Fork Embankment erosion and undermining at abutment 1 need to be repaired. Trees and rock buildup blocking upstream channel need to be removed.

034C00021N Bosworth Lane over S. Elkhorn Creek
Tensioning rods need to be replaced. Both abutments need missing stone replaced and re-grouted and concrete caps repaired.

034C00049N Devonport Drive over Wolf Run Creek
Scour at downstream wingwall and inlet and outlet ends needs to be repaired.



May 11, 2017 Mayor Gorton Page 2

> 034C00057N Gentry Road over Baughman Fork Gabion baskets as SE and NW wingwalls need to be repair to prevent erosion at bridge ends.

034C00059N Enterprise Drive over Wolf Run Creek One tension rod needs to be replaced and one needs to be grouted.

034C00072N Huffman Mill Pike over North Elkhorn Creek Repair erosion behind northwest wingwall and remove the large drift pile on pier 3 in spans 2 and 3.

#### **Posting Status** – these structures have weight limits below 40 tons:

Bridge ID Location 034C00001N Hume Road over	Posting Recommendation 15 ton	Posting Status Posted Correctly
David Fork of N. Elkhorn  034C00005N  Hughes Lane over  Carpenters Branch	18 ton	Posted Correctly
034C00006N Ferguson Road over Goose Creek	3 ton	Posted Correctly
034C00009N McCalls Mill Road over Boggs Fork	15 ton	Posted Correctly
034C00010N Grimes Mill Road over Boone Creek	36 ton	Posted Correctly
034C00013N Old Versailles Road over S. Elkhorn Creek	18 ton	Posted Correctly

May 11, 2017 Mayor Gorton Page 3

034C00015N Mt. Horeb Pike over N. Elkhorn Creek	18 ton	Posted Correctly
034C00020N Elkchester Road over South Elkhorn Creek	18 ton	Posted Correctly
034C00027N Centre Parkway over W. Hickman Creek	18 ton	Posted Correctly
034C00038N Malibu Drive over Branch of Hickman Creek	3 ton	Posted Correctly
034C00044N Appomattox Road over Wolf Run	15 ton	Posted Correctly
034C00045N Beacon Hill Road over Wolf Run	15 ton	Posted Correctly
034C00048N Frogtown Lane over Shannons Run	21 ton	Posted Correctly
034C00049N Devonport Drive over Wolf Run	18 ton	Posted Correctly
034C00050N Cambridge Drive over Wolf Run	18 ton	Posted Correctly

May 11, 2017 Mayor Gorton Page 4

034C00056N 18 ton Posted Correctly
Alexandria Drive over
Town Branch

034C00064N 18 ton Posted Correctly
Roanoke Road over
Wolf Run

18 ton Posted Correctly

Cromwell Way over Elkhorn Creek

Before crossing any of these structures, the driver of any vehicle is responsible for knowing the vehicle's gross weight. This includes school buses, which have become larger and heavier. It is the responsibility of both the bus driver and the district school transportation director to ensure the bus's gross weight does not exceed the weight limit of these structures.

In order for your county to be eligible for Federal Bridge Replacement and Rehabilitation Funds for the coming year, the structures listed as recommended posted must be signed for the weight limits shown. Those listed as recommended closed must be physically barricaded. All signs and barricades must conform to the Manual on Uniform Traffic Control Devices.

Upon receipt of this letter your county has **30 days** to post or barricade the required structures and return a signed copy of the attached Compliance Form to this office. Counties that are found to be out of compliance will be made ineligible for Federal funding. If you have any questions, please contact the District Structures Engineer, Cory Jones, P.E., at 859-246-2355.

Sincerely,

Kelly A Baker, P. E. Chief District Engineer

Enclosures KAB/CLJ

cc: Andrew Grunwald, P.E., LFUCG Division of Engineering Emmanuel Caulk, Fayette County Superintendent