

Change Order Proposal For extended time

Project: Black and Williams	
Architect: Fitzsimons Office of Architecture	
You are authorizing us to perform the following additional work:	
Extra time for construction is being requested due to window detail being discovered and accou	nted for in shop drawings.
These details were previously unknown and required a significant amount of discovery to ensure window detail was correct.	
The Neighborhood Center has three different construction phases the first, second and third sections all have windows to be replaced	
and the detail contained within each construction phase is different from phase to phase. Discovery was required on each phase	
and window type. With the historical nature of this building, extra precautions were taken to ensure no extra damage was done	
and that all discovery could be masked until window installation was ready to commence. Our window subcontractors have	
needed extra time to discover detail, then have that detail reflected in their shop drawings.	
This is a no cost change order and the requestes time extension is an additional 45 days	
Materials	
	1
Labor	
Total	
	CM Markup
	он нагкар
	<u>Total</u> \$0.00
	7/2 1/2
We hereby authorize the above change order to be	completed
Additional work is to be performed under the same conditions as specified in the o	riginal contract unless stinulated otherwise
Additional Notice to be performed under the during definition de opposition in the o	riginal contract amoso supulated otherwise.
Date: Owners Signature:	
Churchill McGee LLC	21111
Date: 6/29/18 Authorized Signature: 7/1	last Mem D
Date: Authorized Signature:	

NOTE: The above referenced change order revisions will only modify the original contract scope of work as specifically addresed in this change order. All other terms and conditions of the original contract will not change.