

JUSTIFICATION FOR CHANGE

PROJECT: Detention Kitchen Floor

CONTRACT NO. R99-2014

CHANGE ORDER: 1

1. Necessity for change: Due to original construction delays related to the manufacturing and installation of floor drains an additional 21 days rental of the temporary kitchen were needed. An additional 11 days rental were required due to floor installers error and additional construction being required.
2. Is proposed change an alternate bid? ___Yes XNo
3. Will proposed change alter the physical size of the project? ___Yes XNo
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes XNot Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes XNo
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A

Mayor_____
Date