

**KENTUCKY TRANSPORTATION CABINET**

lpa-DOH-chgord  
Mod 07/2/10

**Local Public Agency (Department of Highways Funding)  
CHANGE ORDER**

Page 1 of 8

Contract ID \_\_\_\_\_ Project Sponsor **LFUCG**  
 Change Order No **#2** County **FAYETTE**  
 Contractor **Pace Contracting** Project Number \_\_\_\_\_  
 Contractor \_\_\_\_\_ Project Name **Town Branch Commons All Zones**  
 Address **15415 Shelbyville Rd, Louisville, KY 40245**

*Proposed Changes in Connection with Contract Items:*

Item No.	Description	Quantity	Unit	Unit Price	Amount
<i>Total for this Page</i>					
<i>Total for Zone 1 Contract</i>					(\$308,362.70)
<i>Items Total for Zone 2 Contract Items</i>					\$36,790.80
<i>Total for Zone 3 &amp; 4 Contract Items</i>					\$59,470.01
<i>Total Contract Items</i>					(\$212,101.89)

*Proposed Items of Supplemental Agreement:*

Ref. No.	Description	Quantity	Unit	Unit Price	Amount
<i>Total for this Page</i>					
<i>Total for Zone 1 Supplemental</i>					\$637,782.92
<i>Items Total for Zone 2 Supplemental Items</i>					\$15,621.82
<i>Total for Zone 3 &amp; 4 Supplemental Items</i>					\$80,888.35
<i>Total for Continuation Page(s)</i>					\$734,293.09
<i>Total Supplemental Agreement</i>					\$734,293.09
<b>Total Increase Amount</b>					<b>\$ 522,191.20</b>

Time Extension/Explanation:

Due to changes in fountains and other changes in Zone 1 the Substantial Completion Date for Zone 1 will be extended 14 weeks to May 29th, 2022.

Reasons for Proposed Changes:

See Tabs at Bottom for Bid Item changes for each Zone Totals. See sheet 2 of 8 for Reasons for Proposed Changes

If approved by Transportation Cabinet, the undersigned contractor agrees to do the work outlined herein and to accept as payment in full the basis of payment as set forth herein.

Requested Bdi Ph 5/11/2021  
Owner DATE

Requested Car Bryant 5/10/2021  
Project Engineer DATE

Recommended \_\_\_\_\_  
Chief District Engineer DATE

Recommended \_\_\_\_\_  
Deputy State Highway Engineer DATE

Approved Bdi Ph 5/11/2021  
LPA Signature Authority DATE

Director of Project Management  
Title DATE

Approved \_\_\_\_\_  
State Highway Engineer DATE

Pace Contracting LLC.  
Contractor  
 By: Chris B  
5/10/2021  
Date

# KENTUCKY TRANSPORTATION CABINET

Page 2 of 8

Local Public Agency (Department of Highways Funding)

## CHANGE ORDER

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	
Address	15415 Shelbyville Rd, Louisville, KY 40245		Town Branch Commons All Zones

### Reasons for Proposed Changes:

Item Nos. 980, 1000, 1080, 1140, 1490, 1520, 1820, 1930, 1960, 1970, 1990, 2000, 2010, 2020, 2040, 2060, 2070, 2100, 2130, 2140, 2150, 2170, 6640, 6650 & Ref. No 1 are changes in Zone 1 due to previously approved CO#1 changes in Zone 2 are to be carried over to Zone 1 in this change order, resulting in the change of Typical Walls to Signatures walls (cost savings and preferred feature). Other changes include the addition of benches, replacing crushed stone in tree pits to mulch (at no cost-specification change only) and changing to pavers in the Charles Young Park plaza due to long-term maintenance concerns, incorporating bollards at driveway entrances to prevent vehicles from turning onto the bike/ped path, adding fuse kit light connectors and timers for Vine St receptacles that were accidentally omitted from original quantities, and extending hardscape to the curb to provide adequate loading space for public transit buses at two stop locations. Water meter placement, irrigation systems, and water features have been modified for reductions in long-term operations costs.

Item Nos. 1875, 3000, 3140 & Ref. No 2 are changes in Zone 2 due to include adding fuse kit light connectors and timers for Vine St receptacles that were accidentally omitted from original quantities, replacing crushed stone in tree pits to mulch for long-term maintenance(at no cost-specification change only), addition of one additional water meter to provide adequate service to the planned water pedestal near Vine and Hernando Alley, addition of Std. Header Curb to provide positive separation between the parking lot and Urban Rain Garden No. 6C, addition of Concrete Art Pedestal and an addition of a permeable pavement edge footing to assist in holding the back edges of the permeable pavers that are directly adjacent to either the urban rain gardens or the planting areas.

Item Nos. 3880, 3940, 3980, 3990, 4000, 4310, 4450, 5070, 5100, 5260, 5280, 5320, 5340, 5420, 5540, 5550 & Ref. No 3 are changes in Zones 3 & 4 due to incorporation of necessary items to complete curb and path at Old Patterson Street, missing quantities added for PCC base installation for the wrap around connector at the yoke connecting Main & Vine near Triangle Park, and the unanticipated additional concrete depth needed in specific locations to complete the trail and still provide Messer access to the immediately adjacent LCC construction site. Bollards have been included at driveway entrances to prevent vehicles from turning onto the bike/ped path, 4 benches added in Upper St plaza, crushed stone in tree pits to be replaced with mulch for long-term maintenance, and unforeseen additional signage sample costs included.

# KENTUCKY TRANSPORTATION CABINET

Local Public Agency (Department of Highways Funding)

## CHANGE ORDER

Page 3 of 8

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch Zone
Address	15415 Shelbyville Rd, Louisville, KY 40245		1

Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount	
<b>ELECTRICAL AND LIGHTING</b>							
	980	4780	FUSED CONNECTOR KIT	70.000	EA	158.40	11,088.00
	1000	4792	CONDUIT-1 IN	3.000	LF	4.58	13.74
	1080	30400	TYPE D ELECTRIC JUNCTION B	1.000	EA	756.80	756.80
<b>LANDSCAPING</b>							
	1490	30130	GROUND COVER-PURPLE PRA	-119.000	EA	10.78	-1,282.82
	1520	5990	SODDING LAWN - FESCUE M	-36.000	SY	4.35	-156.60
	1820	30141	TURF PLANTING SOIL (ASSUM	-12.000	SY	71.50	-858.00
<b>HARDSCAPE</b>							
	1930	30173	TOWN BRANCH PAVER BANDI	14.000	LF	40.70	569.80
	1960	30176	PRECAST WALL INSERT	8.000	EA	897.60	7,180.80
	1970	301728	PRECAST BENCH AND FOOTER	-11.000	EA	3,680.60	-40,486.60
	2000	30179	VEHICULAR WALL	-17.000	LF	187.00	-3,179.00
	2010	301710	TYPICAL WALL	-724.000	LF	482.90	-349,619.60
	2020	301711	SIGNATURE PAVING	356.000	SY	216.70	77,145.20
	2060	301715	PRECAST WALL END PIECE B	-2.000	EA	921.80	-1,843.60
	2070	301716	PRECAST 45° WALL INSERT	-1.000	EA	1,307.90	-1,307.90
	2100	301719	TYPICAL WALL WITH CAP	-336.000	LF	587.40	-197,366.40
	2130	301722	PRECAST BENCH ON TUBE FOC	-6.000	EA	3,899.50	-23,397.00
	2140	301724	KARST STREAMBED	-10.000	SY	100.34	-1,003.40
	2150	201725	KARST EMBANKMENT	-11.000	SY	372.90	-4,101.90
	2170	30147	PERMEABLE SIGNATURE PAVI	31.000	SY	233.20	7,229.20
<b>ALTERNATE BID 1</b>							
	6640	30170	RECIRCULATING WATER FEA	1.000	EA	108,419.18	108,419.18
<b>ALTERNATE BID 2</b>							
	6650	30172	PASS- THRU WATER FEATURE	1.000	EA	103,837.40	103,837.40
<i>Total for this Page</i>						(-308,362.70 )	

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes

# KENTUCKY TRANSPORTATION CABINET

## Local Public Agency (Department of Highways Funding) CHANGE ORDER

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch Zone
Address	15415 Shelbyville Rd, Louisville, KY 40245		1

Ref. No.	Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount
<b>PAVING</b>							
1	45	2063	PCC BASE-8 IN	100.000	SY	88.00	8,800.00
<b>HARDSCAPE</b>							
1	1971	301728M	MODIFIED BENCH AND FOOTE	18.000	EA	3,680.60	66,250.80
1	2131	301722M	MODIFIED BENCH TYPE ON TU	17.000	EA	3,899.50	66,291.50
1	2211	30199M	EDUCATIONAL SIGNAGE(FOOT	1.000	EA	500.00	500.00
1	2171	30147A	PERMEABLE PAVEMENT EDGE	90.000	LF	23.00	2,070.00
1	1991	301710	SIGNATURE WALL-MODIFIED	1,048.000	LF	452.00	473,696.00
1	2041	301713A	UNLIT BOLLARD (MODIFIED)	12.000	EA	1,323.60	15,883.20
<b>ELECTRICAL</b>							
1	1141	30406A	TIMER RECEPTACLE	1.000	EA	4,291.42	4,291.42
<i>Total for this Page</i>							<b>637,782.92</b>

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes

# KENTUCKY TRANSPORTATION CABINET

## Local Public Agency (Department of Highways Funding) CHANGE ORDER

Page 5 of 8

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch Zone
Address	15415 Shelbyville Rd, Louisville, KY 40245		2

	Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount
<b>ROADWAY</b>							
	1875	2330	STANDARD HEADER CURB	380.000	LF	51.66	\$19,630.80
<b>ELECTRICAL AND LIGHTING</b>							
	3000	4780	FUSED CONNECTOR KIT	25.000	EA	158.40	\$3,960.00
<b>PAVING</b>							
	2260	1	DGA BASE	300.000	TONS	44.00	\$13,200.00
<i>Total for this Page</i>							<b>\$36,790.80</b>

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes

# KENTUCKY TRANSPORTATION CABINET

Local Public Agency (Department of Highways Funding)

## CHANGE ORDER

Page 6 of 8

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch Zone
Address	15415 Shelbyville Rd, Louisville, KY 40245		2

Ref. No.	Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount
<b>UTILITY</b>							
2	2682	24845EC	UTILITY COORDINATION (SPEC	1.000	LS	3,500.00	3,500.00
<b>HARDSCAPE</b>							
2	3791	30147A	PERMEABLE PAVEMENT EDGE	198.000	LF	23.00	4,554.00
2	3661	30199A	CONCRETE ART PEDESTAL	1.000	LS	5,422.12	5,422.12
<b>ELECTRICAL</b>							
2	3141	30406A	TIMER RECEPTACLE	1.000	EA	2,145.70	2,145.70
<i>Total for this Page</i>							15,621.82

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes

KENTUCKY TRANSPORTATION CABINET

Local Public Agency (Department of Highways Funding)  
**CHANGE ORDER**

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch
Address	15415 Shelbyville Rd, Louisville, KY 40245		Zones 3 & 4

Ref. No.	Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount	
<b>PAVING</b>								
	3880	1	DGA BASE	45.000	TONS	44.00	1,980.00	
<b>ROADWAY</b>								
	3940	1811	STANDARD CURB AND GUTT	18.000	LF	36.30	653.40	
	3980	2720	SIDEWALK-4 IN CONCRETE	136.000	SY	93.50	12,716.00	
	3990	3158ES50	DETECTABLE WARNINGS	-20.000	SF	44.68	-893.60	
	4000	30202	DEMOLITION REMOVE	124.000	SY	24.10	2,988.40	
<b>DRAINAGE</b>								
	4310	30323	CURB CUT	1.000	EA	869.00	869.00	
<b>SIGNING AND STRIPING</b>								
	4450	6542	PAVE STRIPING- THERMO-6 IN	179.000	LF	1.65	295.35	
<b>ELECTRICAL AND LIGHTING</b>								
	4700	4780	FUSED CONNECTOR KIT	42.000	EA	158.40	6,652.80	
	4730	4795	CONDUIT-2 IN	114.000	LF	7.70	877.80	
<b>LANDSCAPING</b>								
	5070	0000ES72	TREE-RED OAK (QUERCUS RUB	1.000	EA	539.00	539.00	
	5100	0001ES72	SHRUB-SWITCH GRASS (PANIC	422.000	EA	10.78	4,549.16	
	5260	30143	SOIL CELL PLANTING SOIL (AS	34.000	CY	97.90	3,328.60	
	5280	30146	IRRIGATION SYSTEM	445.000	SF	2.42	1,076.90	
<b>HARDSCAPE</b>								
	5320	2723	SIDEWALK-6 IN CONCRETE (C	180.000	SY	126.50	22,770.00	
	5340	30173	TOWN BRANCH PAVER BANDI	-14.000	LF	40.70	-569.80	
	5540	30199	EDUCATIONAL SIGNAGE	1.000	EA	790.00	790.00	
	5550	301729	SPLASH PAD	1.000	EA	847.00	847.00	
							<i>Total for this Page</i>	<b>59,470.01</b>

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes

**KENTUCKY TRANSPORTATION CABINET**

**Local Public Agency (Department of Highways Funding)**

**CHANGE ORDER**

Page 8 of 8

Contract ID		Project Sponsor	LFUCG
Change Order No	#2	County	FAYETTE
Contractor	Pace Contracting	Project Number	
Contractor		Project Name	Town Branch
Address	15415 Shelbyville Rd, Louisville, KY 40245		Zones 3 & 4

Ref. No.	Item No.	Bid Item No.	Description	Quantity	Unit	Unit Price	Amount
<b>PAVING</b>							
3	3921	02063	PCC BASE 8"	398.000	SY	88.00	35,024.00
<b>HARDSCAPE</b>							
3	5491	301728M	MODIFIED BENCH AND FOOTE	4.000	EA	3,680.60	14,722.40
3	5421	301713A	UNLIT BOLLARD(MODIFIED)	20.000	EA	1,323.60	26,472.00
<b>ELECTRICAL AND LIGHTING</b>							
3	4835	22939ND	INSTALL LUMINAIRE POLE	1.000	EA	2,524.25	2,524.25
3	4861	30406A	TIMER RECEPTACLE	1.000	EA	2,145.70	2,145.70
<i>Total for this Page</i>							<b>80,888.35</b>

Reasons for Proposed Changes:

See sheet 2 of 8 for Reasons for Proposed Changes