

MAYOR LINDA GORTON




**LEXINGTON**

GEOFF READ  
COMMISSIONER  
GENERAL SERVICES

**MEMORANDUM**

To: Urban County Council  
**Attn: Sharon A. Jones, Deputy Council Clerk**

From: Josh R. Ives, AIA  
Administrative Officer Senior – Department of General Services

  
\_\_\_\_\_

Date: February 5, 2019

Re: Change Order #7 – Fire Station #24 Project

This memorandum is to notify the Urban County Council of Change Order #7 for the Fire Station #24 Project to Olympic Construction per Contract Number 296-2017 . Under Resolution #23-2018, the CAO is allowed to approve individual change orders of less than \$12,000 and less than 2.7% (120,000) of the cumulative contract award. Change Order #7 is detailed in the attached documents for an increase to the original contract amount by \$4,999.66 (.11%).

Should you have any questions, please contact me.

Cc: Chris Litton, AIA - Project Program Manager – Department of General Services  
File








<b>LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER</b> Page 1 of 2	Date:	January 28, 2019	
	Project:	Fire Station #24	
	Location:	Lexington	
To (Contractor): Olympic Construction, LLC 120 MacArthur Court Nicholasville, KY 40356	Contract No.	296-2017	
	Original Contract Amt.	\$4,443,100.00	
	Cumulative Amount of Previous Change Orders	\$170,829.24	
	Percent Change - Previous Change Orders		3.84%
	Total Contract Amount Prior to this Change Order	\$4,613,929.24	
	Change Order No.	7	

You are hereby requested to comply with the following changes from the contract plans and specification;

**Current Change Order**

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Per COR #17 for additional brick veneer and precast concrete stone caps for the exterior rear generator wall		\$4,999.66	
2	Time extension of (28) total calendar days - (4) October + (10) November Weather Delay Days + (14) Time Extension Delay Days for PR #7 / CO #6 for the roofing modifications		\$0.00	
3				
4				
5				
			\$0.00	
	Total decrease			
	Total increase		\$4,999.66	
	Net Amount of this Change Order	\$4,999.66		
	New Contract Amount Including this Change Order	\$4,618,928.90		
	Percent Change - This Change Order			0.11%
	Percent Change - All Change Orders			3.96%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by		(Project Manager)	Date	1/29/19
Accepted by		(Contractor)	Date	1/28/19
Approved by		(Director)	Date	1-28-19
Approved by		(Commissioner)	Date	1-28-19
Approved by		(Mayor or CAO)	Date	2-5-19


**JUSTIFICATION FOR CHANGE**

PROJECT: Fire Station #24

CONTRACT NO. 296-2017

CHANGE ORDER NO. 7

1. Necessity for change: Item 1 - to provide Add. Alternate No. 2 with additional electrical rough-ins and ceiling fans. Item 2 - to provide sprinkler system revisions to add valves and fire department connections for on-site trainings. Item 3 - to provide revisions to the roof drains for adding the (3rd) apparatus bay to the project. Item 4 - revising the roof drains and downspout nozzles at the cornice band.
2. Is proposed change an alternate bid? \_\_\_ Yes  X  No
3. Will proposed change alter the physical size of the project? \_\_\_ Yes  X  No  
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? \_\_\_ Yes  X  Not Necessary
6. Will this change affect expiration or extent of insurance coverage? \_\_\_ Yes  X  No  
If "Yes", will the policies be extended? \_\_\_ Yes \_\_\_ No
7. Effect on operation and maintenance costs: None
8. Effect on contract completion date: will add (28) calendar days to the date of final completion

  
\_\_\_\_\_  
Mayor / CAO

2-5-19  
\_\_\_\_\_  
Date



# OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-881-0907 Fax 859-406-1258  
victor@olympiconstruction.com

---

## Extra Time and Materials for the Generator Wall Lexington Fire Station #24

- |   |            |
|---|------------|
| 1) Additional cost for 7 new stone caps                       | \$4,279.66 |
| 2) Labor to install bricks 2 men 8 hours each @ \$45 per hour | \$720.00   |

This is for adding the brick to the back side of the generator wall making the cast stone cap wider than original.

Total \$4,999.66

Contractor: Olympic Construction, LLC

Representative: Dennis Kunitaa

Signature: *Dennis Kunitaa*

Date: 01/10/2019



# OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-881-0907 Fax 859-406-1258  
victor@olympiconstruction.com

---

## **PR 7 Time Extension Request Lexington Fire Station #24**

This letter will serve to confirm that we have incurred a time delay to this project based on PR 7. Due to significant roof changes, pricing questions and current cold weather conditions we are claiming a time delay from the day we stopped work on the roof, November 9<sup>th</sup>, 2018, until the day the approved change order was received by us, December 6<sup>th</sup>, 2018. In the interest of all parties we did not proceed with the then current approved designs to keep costs of the pending change order down. The total number of days delayed are – 28 days. This includes 10 weather days for November. Our Updated Schedule reflects the impact caused by the building not being water tight and now the extra effort it will take to dry out the Building to be allowed to proceed with Interior Finishes per approved Specifications outlined in the Contract Documents. As there are weather days that can be claimed in November we are willing to have them merged with this time extension for the Roof Delay.

See attached weather days for November

Sincerely,  
Dennis Kunitsa



# OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-881-0907 Fax 859-406-1258  
victor@olympiconstruction.com

---

## **Weather Day's Time Extension Request October 2018 Lexington Fire Station #24**
































This letter will serve to confirm that we have encountered weather conditions in October 2018 which could delay our work. This delay is beyond our control, and without fault or negligence on our part. The delay is for 4 days during October 2018. I have enclosed October weather charts. We therefore, by this letter, request a time extension of 4 calendar days under the terms and provisions of the above referenced project.

Sincerely,  
Pavel Marchuk

Contractor: Olympic Construction Representative: Pavel Marchuk

Signature: Pavel Marchuk Date: 12/03/2018

# Blue Grass, KY ★ 🏠

October		2018					<a href="#">View</a>
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	
30	 Mostly Sunny Actual: <b>85°   62°</b> 0.05 in	 Rain Actual: <b>81°   69°</b> 0.41 in	 Mostly Sunny Actual: <b>86°   67°</b> 0 in	 Thunderstorms Actual: <b>87°   70°</b> 3.42 in	 Rain Actual: <b>87°   71°</b> 0 in	 Clear Actual: <b>87°   70°</b> 0 in	
7	 Mostly Sunny Actual: <b>89°   70°</b> 0 in	 Rain Actual: <b>86°   70°</b> 0.08 in	 Mostly Sunny Actual: <b>85°   70°</b> 0 in	 Rain Actual: <b>83°   70°</b> 0 in	 Partly Sunny Actual: <b>73°   47°</b> 0 in	 Rain Actual: <b>61°   40°</b> 0.12 in	 Rain Actual: <b>50°   39°</b> 0 in
14	 Rain Actual: <b>63°   47°</b> 0.35 in	 Rain Actual: <b>64°   44°</b> 0.46 in	 Mostly Sunny Actual: <b>53°   41°</b> 0 in	 Rain Actual: <b>64°   39°</b> 0 in	 Clear Actual: <b>59°   36°</b> 0 in	 Rain Actual: <b>69°   34°</b> 0.15 in	 Rain Actual: <b>64°   38°</b> 0.02 in
21	 Mostly Sunny Actual: <b>52°   32°</b> 0 in	 Clear Actual: <b>64°   34°</b> 0 in	 Clear Actual: <b>68°   42°</b> 0 in	 Clear Actual: <b>59°   36°</b> 0 in	 Mostly Sunny Actual: <b>57°   39°</b> 0 in	 Rain Actual: <b>55°   47°</b> 0.62 in	 Rain Actual: <b>50°   45°</b> 0 in
28	 Rain Actual: <b>65°   41°</b> 0.01 in	 Rain Actual: <b>60°   41°</b> 0 in	 Mostly Sunny Actual: <b>67°   39°</b> 0 in	 Thunderstorms Actual: <b>72°   57°</b> 1.66 in	1	2	3

**8 Days of Precipitation Greater Than 0.10" + 1 Day Unsuitable From Previous Days Precipitation = 9 Days - NOAA Average 5 Days = 4 Days Claimed**

National Climate Data Center

(NCDC)

<http://ncdc.noaa.gov>

Climatological Report

**Area: Lexington**

Normal Period: 1981-2010

Month	Average Number of Days Temperature Never Above 32	Average Number of Days Precipitation is Greater Than 0.10"
January	7	6
February	4	6
March	1	8
April	0	7
May	0	9
June	0	7
July	0	8
August	0	6
September	0	5
October	0	5
November	0	7
December	5	7

**Area: Frankfort**

Normal Period: 1981-2010

Month	Average Number of Days Temperature Never Above 32	Average Number of Days Precipitation is Greater Than 0.10"
January	7	6
February	3	6
March	1	8
April	0	8
May	0	8
June	0	8
July	0	7
August	0	6
September	0	5
October	0	5
November	0	7
December	5	7





# OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-881-0907 Fax 859-406-1258  
victor@olympiconstruction.com

---

## Weather Days Time Extension Request November 2018 Lexington Fire Station #24

This letter will serve to confirm that we have encountered weather conditions in November 2018 which could delay our work. This delay is beyond our control, and without fault or negligence on our part. The delay is for 10 days during November 2018. I have enclosed November weather charts. We therefore, by this letter, request a time extension of 10 calendar days under the terms and provisions of the above referenced project.

Sincerely,  
Dennis Kunitsa

Contractor: Olympic Construction Representative: Dennis Kunitsa































Signature: *Dennis Kunitsa* Date: 12/12/2018

# Blue Grass, KY ★ 🏠

November

2018

[View](#)

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
				<b>1</b>  Thunderstorms Actual: <b>66°   50°</b> <b>0.44 in</b>	<b>2</b>  Rain Actual: <b>50°   40°</b> <b>0.06 in</b>	<b>3</b>  Mostly Sunny Actual: <b>58°   34°</b> <b>0 in</b>
<b>4</b>  Rain Actual: <b>63°   45°</b> <b>0.19 in</b>	<b>5</b>  Rain Actual: <b>63°   50°</b> <b>0.76 in</b>	<b>6</b>  Thunderstorms Actual: <b>63°   48°</b> <b>1.02 in</b>	<b>7</b>  Rain Actual: <b>53°   36°</b> <b>0 in</b>	<b>8</b>  Partly Cloudy Actual: <b>45°   36°</b> <b>0 in</b>	<b>9</b>  Snow Actual: <b>43°   35°</b> <b>0.5 in</b>	<b>10</b>  Mostly Sunny Actual: <b>38°   24°</b> <b>0 in</b>
<b>11</b>  Partly Cloudy Actual: <b>49°   20°</b> <b>0 in</b>	<b>12</b>  Rain Actual: <b>46°   34°</b> <b>0.03 in</b>	<b>13</b>  Snow Actual: <b>40°   31°</b> <b>0.16 in</b>	<b>14</b>  Rain Actual: <b>33°   27°</b> <b>0.15 in</b>	<b>15</b>  Snow Actual: <b>38°   30°</b> <b>0.79 in</b>	<b>16</b>  Partly Cloudy Actual: <b>47°   30°</b> <b>0 in</b>	<b>17</b>  Partly Sunny Actual: <b>51°   36°</b> <b>0 in</b>
<b>18</b>  Mostly Sunny Actual: <b>60°   37°</b> <b>0 in</b>	<b>19</b>  Rain Actual: <b>52°   38°</b> <b>0.05 in</b>	<b>20</b>  Rain Actual: <b>42°   31°</b> <b>0.01 in</b>	<b>21</b>  Partly Cloudy Actual: <b>48°   29°</b> <b>0 in</b>	<b>22</b>  Clear Actual: <b>53°   30°</b> <b>0 in</b>	<b>23</b>  Rain Actual: <b>55°   35°</b> <b>0.08 in</b>	<b>24</b>  Rain Actual: <b>56°   44°</b> <b>0.14 in</b>
<b>25</b>  Rain Actual: <b>56°   39°</b> <b>0.02 in</b>	<b>26</b>  Snow Actual: <b>54°   30°</b> <b>0.08 in</b>	<b>27</b>  Snow Actual: <b>30°   20°</b> <b>0.02 in</b>	<b>28</b>  Snow Actual: <b>33°   20°</b> <b>0 in</b>	<b>29</b>  Rain Actual: <b>47°   29°</b> <b>0.01 in</b>	<b>30</b>  Rain Actual: <b>54°   47°</b> <b>0.31 in</b>	<b>1</b>

**10 Days Greater Than 0.1" Precipitation - 7 Days Average NOAA = 3 Days**

**1 Day Never Above 32° - 0 Days Average NOAA = 1 Day**

**5 Days Too Wet to Work**

**1 Day Never Unfroze**

**3 + 1 + 5 + 1 = 10 Days Claimed**

National Climate Data Center  
(NCDC)

<http://ncdc.noaa.gov>

Climatological Report

**Area: Lexington**

Normal Period: 1981-2010

Month	Average Number of Days Temperature Never Above 32	Average Number of Days Precipitation is Greater Than 0.10"
January	7	6
February	4	6
March	1	8
April	0	7
May	0	9
June	0	7
July	0	8
August	0	6
September	0	5
October	0	5
November	0	7
December	5	7

**Area: Frankfort**

Normal Period: 1981-2010

Month	Average Number of Days Temperature Never Above 32	Average Number of Days Precipitation is Greater Than 0.10"
January	7	6
February	3	6
March	1	8
April	0	8
May	0	8
June	0	8
July	0	7
August	0	6
September	0	5
October	0	5
November	0	7
December	5	7

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

PROJECT: Lexington Replacement Fire Station No. 2

JOB #: 161-2015

REPORT #: 201

DATE: 11/05/18

WEATHER: RAIN TEMP. MAX: 63 °F MIN: 50 °F PRECIPITATION: >.75"

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

WORK PERFORMED TODAY: RAIN DAY

COMMENTS:

PREPARED BY: Konstantin Serdyuk  
TITLE: Superintendent  
SIGNATURE: KoCTy



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 722

**DATE:** 11/06/18

**WEATHER:** Part

**TEMP. MAX:** 63 °F **MIN:** 48 °F

**PRECIPITATION:** 71"

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

Part Day

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk

**TITLE:** Superintendent

**SIGNATURE:**

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 203

**DATE:** 11/07/18

**WEATHER:** Clear **TEMP. MAX:** 53 °F **MIN:** 34 °F **PRECIPITATION:** <.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

Too WET

RAIN DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**

*KoCTy*

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 204

**DATE:** 11/08/18

**WEATHER:** Cloudy

**TEMP. MAX:** 45 °F **MIN:** 34 °F

**PRECIPITATION:** 2.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic	1		2
Mason	II	1		6
Plumber	FIELD	1		1

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

CONCRETE FORMS UNLOADING  
B/S INSTALL CONCRETE  
PLUMBING PIPING IN CONCRETE

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk

**TITLE:** Superintendent

**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 205

**DATE:** 11/09/18

**WEATHER:** Partly

**TEMP. MAX:** 43 °F

**MIN:** 35 °F

**PRECIPITATION:** 1/2"

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

RAIN DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**





# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:**

206

**DATE:**

11/12/18

**WEATHER:** Part

**TEMP. MAX:** 46 °F

**MIN:** 34 °F

**PRECIPITATION:** >.1

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic	1		2
Mason	KL	1		5
P	DELO	1		1
S	DOWN	1		

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

CONCRETE A/I ONGOING  
MASONRY ONGOING  
SPRINKLER AND KITCHEN  
ROOF PARTIAL BY P

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 107

**DATE:** 11/13/18

**WEATHER:** RAIN

**TEMP. MAX:** 40 °F

**MIN:** 31 °F

**PRECIPITATION:** 2.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic	1		2
MASON	ICW	1		5
	Blain	1		

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

STARTED WORK THEN RAIN @ 10 AM

RAIN DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 208

**DATE:** 11/14/18

**WEATHER:** RAIN

**TEMP. MAX:** 35 °F **MIN:** 27 °F

**PRECIPITATION:** 2.1

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
<u>General</u>	<u>Olympic</u>			

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:** RAIN DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:** KOCTA



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 204

**DATE:** 4/15/18

**WEATHER:** Rain

**TEMP. MAX:** 38 °F

**MIN:** 30 °F

**PRECIPITATION:** .8"

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

RAIN DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 210

**DATE:** 11/16/12

**WEATHER:** cloud

**TEMP. MAX:** 47 °F

**MIN:** 30 °F

**PRECIPITATION:** < .1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

TOO LATE TO WORK  
INTERNAL CLEAN  
PAID DAY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk

**TITLE:** Superintendent

**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

PROJECT: Lexington Replacement Fire Station No. 2

JOB #: 161-2015

REPORT #: 211

DATE: 11/19/18

WEATHER: part

TEMP. MAX: 52 °F MIN: 30 °F

PRECIPITATION: 0.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic	1		
MASON	41	1		1
5	Parto mnd			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

WORK PERFORMED TODAY:

MASONRY ONEOWG  
SPRINKLER FOURTH at ONEOWG

COMMENTS:

PREPARED BY: Konstantin Serdyuk  
TITLE: Superintendent  
SIGNATURE: \_\_\_\_\_

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 212

**DATE:** 11/20/18

**WEATHER:** Rain **TEMP. MAX:** 42 °F **MIN:** 31 °F **PRECIPITATION:** <.1

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General MASON	Olympic	1		5

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:** SITE CLEAN  
MISCONRY MISCONRY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 23

**DATE:** 11/21/18

**WEATHER:** cloudy

**TEMP. MAX:** 46

**°F MIN:** 29

**°F**

**PRECIPITATION:** 0.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General <u>MASONRY</u>	Olympic	<u>1</u>		<u>3</u>

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:** MASONRY DRIBBLING

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:** KoCTA



# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

PROJECT: Lexington Replacement Fire Station No. 2

JOB #: 161-2015

REPORT #: 714

DATE: 11/28/18

WEATHER: Clear TEMP. MAX: 53 °F MIN: 30 °F PRECIPITATION: 0

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

WORK PERFORMED TODAY:

MECHANICS GOING

COMMENTS:

PREPARED BY: Konstantin Serdyuk

TITLE: Superintendent

SIGNATURE: KOCTA

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** UK

**DATE:** 11/28/18

**WEATHER:** RAIN

**TEMP. MAX:** 55 °F **MIN:** 35 °F

**PRECIPITATION:** .1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General <i>WITSON</i>	Olympic <i>U</i>	<i>1</i>		<i>3</i>

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:** INTERIOR PLUMB

RAIN DRY

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:** *KOCTA*

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

PROJECT: Lexington Replacement Fire Station No. 2

JOB #: 161-2015

REPORT #: 216

DATE: 4/26/18

WEATHER: RAIN TEMP. MAX: 51 °F MIN: 30 °F PRECIPITATION: .1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General MELH	Olympic RCW	1 1		3 1

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

WORK PERFORMED TODAY: TRD WET AFTER ACCUMULATED WEATHER RAINS  
INTERFERE CLEAN  
RAIN DRY

COMMENTS: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

PREPARED BY: Konstantin Serdyuk  
 TITLE: Superintendent  
 SIGNATURE: KOSTA

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 217

**DATE:** 11/27/18

**WEATHER:** snow

**TEMP. MAX:** 30 °F **MIN:** 20 °F

**PRECIPITATION:** ~~0.1~~ < .1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General MEDHUSCAN	Olympic P&CO	1 1		3 1

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

COMPLETE ANGLE  
DISTRIBUTION SYSTEM

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk  
**TITLE:** Superintendent  
**SIGNATURE:**



# DAILY CONSTRUCTION LOG

## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

PROJECT: Lexington Replacement Fire Station No. 2

JOB #: 161-2015

REPORT #: 218

DATE: 11/28/18

WEATHER: SNOW

TEMP. MAX: 33 °F MIN: 20 °F

PRECIPITATION: <.1

HOURS OF PERSONNEL ON SITE				
TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic	1		3

MAJOR EQUIPMENT ON PROJECT		
NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

WORK PERFORMED TODAY: CONCRETE WORKING

COMMENTS: \_\_\_\_\_

PREPARED BY: Konstantin Serdyuk

TITLE: Superintendent

SIGNATURE: \_\_\_\_\_

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympicconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 219

**DATE:** 11/29/18

**WEATHER:** RAIN

**TEMP. MAX:** 47 °F **MIN:** 29 °F

**PRECIPITATION:** <.1

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General MASON	Olympic	1		4
	"	1		1
	BOIK PRECISION	1		2

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

CONCRETE WORK  
ROOFING WORK  
MASON ELEMENTS SET

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk

**TITLE:** Superintendent

**SIGNATURE:**

# DAILY CONSTRUCTION LOG



## OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court  
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295  
victor@olympiconstruction.com

**PROJECT:** Lexington Replacement Fire Station No. 2

**JOB #:** 161-2015

**REPORT #:** 220

**DATE:** 11/30/19

**WEATHER:** Rain

**TEMP. MAX:** 54 °F **MIN:** 29 °F

**PRECIPITATION:** .6"

### HOURS OF PERSONNEL ON SITE

TRADE	SUBCONTRACTOR	FOREMEN	JOURNEYMEN	APPRENTICE
General	Olympic			

### MAJOR EQUIPMENT ON PROJECT

NO.	DESCRIPTION	HRS. OP
	CRANES	
	LOADERS	
	BACKHOES (TRACK)	
	BACKHOES (TIRE)	
	DOZERS	
	WELDERS	
	PUMPS	
	COMPRESSORS	

**WORK PERFORMED TODAY:**

Rain Day

**COMMENTS:**

**PREPARED BY:** Konstantin Serdyuk

**TITLE:** Superintendent

**SIGNATURE:**