

**SCANNED**

To Job File 2078

#Fueg Wellington sharefile 6/18/19

R-450-2019  
Original R-432-2018  
Contract # 159-2018

<b>LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER</b>		DATE: June 4, 2019
		Contract Modification: No. 2 (FINAL)
		CONTRACT #: 159-2018
PROJECT: Wellington Stormwater Basin "A" Improvements Bid No. 80-2018 Resolution No. 432-2018		
TO: Woodall Construction Co., Inc. 1332 Cahill Drive Lexington, KY 40504		
Original Contract Amount		\$173,489.30
Cumulative Amount of Previous Contract Modifications		\$4,200.00
Percent Change of Previous Contract Modifications		2%
Existing Contract Amount		\$177,689.30
Net (increase/decrease) in Contract Amount - (From following pages)		-\$12,780.49
Percent Change of This Contract Modification		-7%
Original Contract Amount		\$173,489.30
Cumulative Amount of all Contract Modifications		-\$8,580.49
Percent Change of all Contract Modifications		-5%
New Contract Amount including this Change Order		\$164,908.81
Recommended by <u>R. Day</u>	(Proj. Engr.)	Date <u>7/22/19</u>
Accepted by _____	(Consultant)	Date _____
Accepted by <u>[Signature]</u>	(Contractor)	Date <u>6/5/2019</u>
Approved by <u>[Signature]</u>	(Director)	Date <u>7/30/19</u>
Approved by <u>Nancy Albright</u>	(Commissioner)	Date <u>8/26</u>
Approved by <u>Panda Gordon</u>	(Mayor or CAO)	Date <u>9/3/19</u>

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT**  
**CONTRACT MODIFICATION**

**Project:** Wellington Stormwater Basin "A" Improvements (Resolution 432-2018)

**TO:** Woodall Construction Co., Inc.

**DATE:** June 4, 2019

**Contract Mod #:** No. 2 (FINAL)

**CONTRACT #:** 159-2018

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
1	DEL	Bid Item No. 9 - #2 Stone (for bridge stone)	TN	95	\$ 50.00	\$ 4,750.00	\$ -
2	DEL	Bid Item No. 10 - Geotextile Fabric (for bridge)	SY	195	\$ 3.00	\$ 585.00	\$ -
3	DEL	Bid Item No. 11 - Geotextile Grid (for bridge)	SY	132	\$ 5.00	\$ 660.00	\$ -
4	DEL	Bid Item No. 20 - Two Way Cleanout	EA	1	\$ 2,160.57	\$ 2,160.57	\$ -
5	DEL	Bid Item No. 21 - 6"x8" Sanitary Tee	EA	2	\$ 1,577.46	\$ 3,154.92	\$ -
6	DEL	Bid Item No. 29 - Sodding	SY	147	\$ 10.00	\$ 1,470.00	\$ -
7	ADD	118 Calendar Days to the Construction Schedule	NA			\$ -	\$ -
N/A		(Contract Extended to March 20, 2019)				\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
<b>Total decrease</b>						\$ 12,780.49	
<b>Total increase</b>							\$ -
<b>Net (increase) in contract price</b>							\$ (12,780.49)

**JUSTIFICATION FOR CHANGE**

PROJECT:	Wellington Stormwater Basin "A" Improvements
CONTRACT NO.	159-2018
CHANGE ORDER:	No. 2 (FINAL)

## 1. Necessity for change:

To delete bid items that were not necessary for project completion. Contract time extension for excessive rain delays (flooding the basin) and to finalize punch list items that could not be completed during the winter climate.

2. Is proposed change an alternate bid? \_\_\_ Yes  X  No3. Will proposed change alter the physical size of the project? \_\_\_ Yes  X  No

If "Yes", explain.

4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? \_\_\_ Yes  X  Not Necessary6. Will this change affect expiration or extent of insurance coverage? \_\_\_ Yes  X  No

If "Yes", will the policies be extended? \_\_\_ Yes \_\_\_ No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: Extend construction 118 calendar days (new completion date March 20, 2019)

*Linda Gorton*

\_\_\_\_\_  
Mayor

9-3-19  
Date



PROJECT AREA