

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT

CONTRACT CHANGE ORDER

Page 1 of 2

Date: **October 10, 2013**
 Project: **Carver Community Center Renovation**
 Location: **Lexington**
 Contract No: **62-2013**
 Change Order No: **4**

To (Contractor):
Churchill McGee

You are hereby requested to comply with the following changes from the contract plans and specification;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
1	ADD	Rehabilitate selected interior finishes per the supplemental drawings and room finish schedule. PR #9	LS	1	136,035.00	\$ -	\$ 136,035.00
2	ADD	Remove and replace rotting roof underlayment (unforeseen condition)	LS	1	4,916.25	\$ -	\$ 4,916.25
3	ADD	Gym window modification to improve roofing system and window connection. PR #8	LS	1	5,670.35	\$ -	\$ 5,670.35
4	ADD	Additional interior fit out for LCLT and NTPE Social Worker offices. PR #10	LS	1	17,338.23	\$ -	\$ 17,338.23
						\$ -	\$ -
						\$ -	\$ -
						\$ -	\$ -
						\$ -	\$ -
						\$ -	\$ -
						\$ -	\$ -
						\$ -	\$ -

Total decrease	\$ -
Total increase	\$ 163,959.83
Net increase/(decrease) in contract price	\$ 163,959.83
Current Contract Amount: \$1,121,059.25	New Contract Amount: \$1,285,019.08

Recommended by [Signature] (Project Manager) Date 10/10/13
 Accepted by [Signature] (Contractor) Date 10/11/13
 Approved by [Signature] (Grant Manager) Date 10-11-13
 Approved by [Signature] (Commissioner) Date 10/14/13
 Approved by _____ (Mayor or CAO) Date _____