

JUSTIFICATION FOR CHANGE

PROJECT: Public Safety Operations Center Renovation - Phase 2
CONTRACT NO. 241-2015
CHANGE ORDER: 2

1. Necessity for change: Per the attached Contract Time Extension request, add 70 working days to the construction schedule and \$14,000.00 for General Conditions due to a delay caused by the coordination of electrical floor box locations for furniture that was designed and procured under separate contract.

2. Is proposed change an alternate bid? ___ Yes X No

3. Will proposed change alter the physical size of the project? ___ Yes X No

If "Yes", explain.

4. Effect of this change on other prime contractors: N/A


5. Has consent of surety been obtained? ___ Yes X Not Necessary

6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No

If "Yes", will the policies be extended? ___ Yes ___ No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: add an additional 70 working days to the construction schedule



Mayor

26-May-2016
Date


MAYOR JIM GRAY



LEXINGTON

RONNIE BASTIN
COMMISSIONER
PUBLIC SAFETY

TO: Mayor Jim Gray
Urban County Council

FROM: 
Ronnie Bastin, Commissioner, Public Safety

CC: Rick Curtis, Administrative Officer, Public Safety
Jessica Walker, Administrative Officer, General Services

DATE: May 23, 2016

SUBJECT: Request a Resolution authorizing the Mayor, on behalf of the Urban County Government, to execute Change Order No. Two (2) to the Contract with Churchill McGee, LLC, for Public Safety Operations Center (PSOC) Renovation – Phase 2, increasing the contract price by \$14,000.00 from \$873,953.35 to \$887,953.35 and an additional seventy (70) working days.

Request

Authorization to Execute Change Order #2 with Churchill McGee, LLC in the amount of \$14,000.00 and an additional 70 working days to the construction schedule for the Public Safety Operations Center (PSOC) Renovation – Phase 2 Contract #241-2015. The new contract total is \$887,953.35.

Why are you requesting?

Per the attached Contract Time Extension request, add 70 working days to the construction schedule and \$14,000.00 for General Conditions due to a delay caused by the coordination of electrical floor box locations for furniture that was designed and procured under separate contract.

What is the cost in this budget year and future budget years?

The cost for this FY is: \$15,089.15

The cost for future FY is: N/A

The funds are budgeted in:

Account number:

FUND	DEPT ID	SECTION	ACCOUNT	AMOUNT
2606	505001	0001	91017	\$14,000.00

File Number:

Churchill McGee, LLC Contract #241-2015

Director/Commissioner:

Ronnie Bastin, Commissioner, Public Safety

