

**LEXINGTON-FAYETTE URBAN COUNTY
 GOVERNMENT CONTRACT CHANGE ORDER**
 Page 1 of 2

Date: May 15, 2017
 Project: Construction Services for Jacobson Park Sprinkler Ground
 Location: Jacobson and Masterson Station
 Contract No: 90-2017
 Original Contract Amt: \$1,107,500.00
 Cumulative Amount of Previous Change Orders: \$0.00
 Percent Change - Previous Change Orders: 0.00%
 Total Contract Amount Prior to this Change Order: \$1,107,500.00
 Change Order No: 1

TO: Michael Bryant
Pace Contractors
15415 Shelbyville Rd
Louisville KY, 40245

You are hereby requested to comply with the following changes from the contract plans and specification:

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Upgrade concrete sidewalk to Asphalt trail		\$62,679.90
2	Upgrade Jacobson Restroom veneer		\$16,401.11
3	Changes to piping designs based on final design		\$7,534.78
	Total decrease	\$0.00	\$86,615.79
	Total increase	\$86,615.79	
	Net Amount of this Change Order		\$1,194,115.79
	New Contract Amount Including this Change Order		7.82%
	Percent Change - This Change Order		7.82%
	Percent Change - All Change Orders		

The time provided for the completion in this contract and all provisions of the contract will apply hereto.

Recommended by: [Signature] (Proj. Mgr.) Date: 5/15/17
 Accepted by: [Signature] (Contractor) Date: 5/15/17
 Approved by: [Signature] (Director) Date: 5/15/17
 Approved by: [Signature] (Commissioner) Date: 5/15/17
 Approved by: [Signature] (Mayor or CAO) Date: 6-15-17


JUSTIFICATION FOR CHANGE

PROJECT: Construction Services for Jacobson Sprayground & Masterson Station Park Sprayground

CONTRACT NO. 90-2017

CHANGE ORDER: 001

1. Necessity for change: Per proposal Request 1, 2, & 3 to Upgrade concrete sidewalk to asphalt walking trail at Masterson Station Park, upgrade building veneer to Hardi-board and split face stone at Jacobson Park and piping design changes based on final engineered plans.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: No
8. Effect on contract completion date: N/A


Mayer

6-15-17
Date