



Project Change Notice

Project Name/Location:		Splash! At Charles Young	
Client Name:		LFUCG	
PCN Number:	2		
GS PM Name:	Erin Masterson	Gresham Smith Project #:	45335
Date Prepared:	8/30/2022	Client Project #:	
PCN Name/Title:	Emergency Shower Addition		

Description of Change and Impacts:

The client request for an emergency shower during construction initiated this change. Due to the restricted size of the existing building the addition of the shower requires following services:
 Project team coordination and meetings.
 Revision of Plumbing drawings to include:
 a. Emergency shower/eyewash combination.
 b. Up-size water heater to accomodate emergency shower fixture.
 c. Additional floor drain located below shower.
 Revisions of HVAC drawings to delete ERV and supply ductwork to replace with exhaust fan only.
 Revisions of Electrical drawings to include:
 a. Up-size of existing electrical service to accomodate plumbing changes.
 b. Revision of mechanical equipment circuits.
 Updates to architectural scope include update plans to show eyewash/shower station relocated to allow for ADA clearances, accomodate louvers in door requiring exterior elevation revisions.
 The following breakdown shows the fee by entity:
 Gresham Smith \$1,900, J&J \$2,900, STW \$7,500


Source of Change (Select from drop-down, or over-type):	Client Request
References/Attachments, if any:	

Design/CCA Budget Impact

Compensation/Fee:	(Lump Sum)	\$12,300
Reimbursable Expenses:		\$0
Total:		\$12,300

Design/CCA Schedule Impact:	Anticipated 6 weeks
Other Impacts:	

Authorization:

By:		By:	
	(Client's Authorized Representative)		(Gresham Smith's Authorized Signer)
Name:		Name:	Louis R. Johnson, PLA, ASLA
Title:		Title:	Project Executive
Date:		Date:	9/1/2022