

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2

	Date:	November 9, 2018	
	Project:	West Hickman WWTP Scum Removal Addition and ASH Tank No. 3 Cover	
	Location:	West Hickman WWTP	
To (Contactor): Herrick Company, Inc. 2176 Waddy Road Lawrenceburg, KY 40342	Contract No.	Res # 257-2018	
	Original Contract Amt.	\$1,389,000.00	
	Cumulative Amount of Previous Change Orders	\$0.00	
	Percent Change - Previous Change Orders		0.00%
	Total Contract Amount Prior to this Change Order	\$1,389,000.00	
	Change Order No.	1	

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Emergency Pump Platform, Handrail, and Ladder Additions		\$40,170.00	
2	Zone 2 Aeration Tank 4" DI Pipe Replacement		\$1,380.00	
3	3" Gas Line Relocation		\$2,652.00	
	Total decrease	\$0.00		
	Total increase		\$44,202.00	
	Net Amount of this Change Order	\$44,202.00		
	New Contract Amount Including this Change Order	\$1,433,202.00		
	Percent Change - This Change Order			3.18%
	Percent Change - All Change Orders			3.18%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by *Madhu Arora* (Proj. Engr.) Date 11/19/18
 Accepted by *T. J. [Signature]* (Contractor) Date 11-18-18
 Approved by *Jennifer M. Carey for CHM* (Director) Date 1/23/19
 Approved by _____ (Commissioner) Date _____
 Approved by *Linda Gorton* (Mayor or CAO) Date FEB 21 2019

Recommended By T. J. [Signature] R.L., P.E. 11/22/2018

JUSTIFICATION FOR CHANGEPROJECT: West Hickman WWTP Scum Removal Addition
and ASH Tank No. 3 Cover

CONTRACT NO. 22-2018

CHANGE ORDER: 1

1. Necessity for change: Miscellaneous items found during the renovation in need of modification.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: None



Mayor

FEB 21 2019

Date

Summary Chart for Change Order #1

Project:		West Hickman WWTP Scum Removal Addition and ASH Tank No. 3 Cover Lexington, Kentucky Contract # 22-2018		Key		Ow = Owner Om = Omission A/E = Architect/Engineer C = Contractor	
No.	Date	Brief Description	Price	Change Requested by			CO No.
				Ow	A/E	C	
1	9/5/2018	Emergency Pump Platform, Handrail, and Ladder Additions Owner requested Contractor to construct platform to access pumps installed at influent pump station. Steel beams, steel columns, 2 steel access ladders, 2 gates, and steel handrail installed per design from Hazen & Sawyer.	\$40,170.00	X			1
2	9/5/2018	Zone 2 Aeration Tank 4" DI Pipe Replacement Owner requested replacement of one split section of 4" DI pipe in Zone 2 Aeration.	\$1,380.00	X			1
3	9/5/2018	3" Gas Line Relocation Contractor encountered 3" gas line not shown on record drawings where the scum decant well is to be located. Gas line cut and relocated to offset around new scum decant well location.	\$2,652.00	X			1
Page TOTAL			\$44,202.00				

HCI

Herrick Company, Inc.

2176 Waddy Rd, HWY 395
Lawrenceburg, KY 40342

Phone: 502-839-3484
Fax: 502-839-0939
E-Mail: hci@dcr.net

September 5, 2018

Mike Davis, P.E.
Strand Associates, Inc.
1525 Bull Lea Road, Suite 100
Lexington, KY 40511

RE: West Hickman WWTP Scum

Mr. Davis;

Per your request Herrick Company, Inc. offers the following for your consideration. Price for 3 changes made to this contract.

PC#1

#1, Add platform, handrail and ladders to emergency pump platform. This was originally sent to Hazen and Sawyer. (copy attached). I assumed this was going to be a standalone job similar to the platform project we previously completed and did not have bonds included. If this project will be a change order to scum project please add \$420.00 to original quote of \$39,750.00 for a total of **\$40,170.00**.

PC#2

#2, Replace split section of 4" DI pipe in zone 2. Total due **\$1,380.00**

Labor	\$ 600.00
Material	\$ 550.00
Bonds	\$ 25.00
O&P	\$ 205.00
Total	\$1,380.00

PC#3

#3, Relocate gas line. (Ivey quote attached) Total Due **\$2,652.00**

Labor	\$ 217.00
Subcontract	\$1,985.00
Bonds	\$ 50.00
O&P	\$ 400.00
Total	\$2,652.00

Total for the 3 changes **\$44,202.00**

Let me know if you have any questions or need additional information.

Sincerely,


H. Douglas Herrick

HCI

Herrick Company, Inc.

1385 Tracy Road
Lawrenceburg, KY 40342

Phone: 502-839-3484
Fax: 502-839-0939
E-Mail: hci@dcr.net

PC# 1

August 23, 2018

Kurt A. Zehnder, PE
Hazen and Sawyer
230 Lexington Green Circle, Suite 520
Lexington, KY 40503

RE: West Hickman Access ladder, Grate, Handrail

Mr. Zehnder;

Per your request Herrick Company, Inc. offers the following for your consideration. Furnish and install steel beams, steel columns, 2 steel access ladders, 2 gates, steel handrail for temporary influent pumps. Per drawing S01 & S02 from Hazen dated 8-18. We can start 9-4-18 and would take 6 +/- days. If we miss this slot we could not start until 10-2 or 10-9.

Includes:

- Add 6 W8 x 21 support beams.
- Add 2 W8 x 21 columns.
- Grating to be painted steel. Black.
- 2 rail handrail to be painted 1 1/2" x 1 1/2" steel square tube.
- 2 ladders to be painted 1 1/2" x 1 1/2" steel square tube.
- Provide 2 steel gates at ladder openings.
- Structural steel to be painted per plans.

Total Lump Sum: \$39,750.00

Let me know if you have any questions or need additional information. Thank you for inviting us to bid on this project.

Sincerely,


H. Douglas Herrick

PC #3



Ivey Mechanical Company, LLC
1063 Manchester St
Lexington, KY 40508
Phone: (859) 254-8878
Fax: (859) 231-9224

Proposal

To: Herrick Company **Fax:**

From: Randy Perkins **Date:** 8.29.2018

Direct Line: 859-254-8878 **Direct Fax:** 859-233-0770

Re: West Hickman Relocate Gas Line **Pages, including cover:** 1

Chad, our price to relocate a 3" gas line is.....\$ 1,985.00

Price includes:

- Cut existing 3" gas line and relocate.
- Install 2 - 90's at each end to offset around new tank location.
- Install new Tee to connect to 2" line.
- Install new tracer wire.
- Harrod Construction to backfill around gas line with Class I sand.
- Regular time installation.

Exclusions:

- Premium time.
- Any additional time or material will be billed at T&M rates.
- Any extra excavation and backfill materials.

If you have any questions or need additional information, please call me

Sincerely,

Randy Perkins
Project Manager
859-621-6818
Ivey Mechanical Company, LLC



TO: Mayor Linda Gorton
Urban County Council

FROM: *Jennifer M. Canary for CHM*
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: January 10, 2019

SUBJECT: Change Order #1; West Hickman WWTP Scum Removal Addition and ASH Tank #3 Cover

Request

The Division of Water Quality requests approval of Change Order #1, to Herrick Company, Inc.'s contract for the West Hickman WWTP Scum Removal Addition and ASH Tank #3 Cover.

Purpose of Request

The increase to the contract includes additional costs for the following items:

- Emergency pump platform, handrail, and ladder additions
- Zone 2 Aeration Tank 4" DI pipe replacement
- 3" Gas line relocation

Project Cost in FY19 Budget and Future Budget Years

FY19 – Approval of this change order results in an increase of \$ 44,202.00 to the contract. The revised contract amount including this change order will be \$1,433,202.00 representing a 3.18% increase of the original contract amount.

Future Budget Impact –This change order will not have an impact on future budget years.

Are Funds Budgeted

Funds are Budgeted in: 4003 303401 3401 92711 2019 WHWWTP_RMP/CONSENT_DE

Martin

