

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT

CHANGE ORDER

Page 2

Town Branch Trail 6 / Manchester & Forbes Turn Lanes

DATE: April 1, 2021

Change Order #: 1

CONTRACT #: 003-2020

Project:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price	
1	ADD	DGA BASE	TON	210.00	\$23.50	\$ -	\$ 4,935.00	
2	ADD	CRUSHED AGGREGATE SIZE NO 2	TON	231.00	\$30.00	\$ -	\$ 6,930.00	
6	ADD	CL2 ASPH BASE 0.75D PG64-22	TON	125.00	\$96.00	\$ -	\$ 12,000.00	
7	ADD	CL2 ASPH SURF 0.38D PG64-22	TON	75.00	\$99.00	\$ -	\$ 7,425.00	
30	DEL	CHANNEL LINING CLASS II	TON	12.00	\$38.50	\$ 462.00	\$ -	
34	DEL	FABRIC-GEOTEXTILE TYPE I	SQYD	4.00	\$1.83	\$ 7.32	\$ -	
42	ADD	SIDEWALK-4 1/2 INCH CONCRETE	SQYD	11.00	\$59.75	\$ -	\$ 657.25	
105	ADD	SBM ALUM SHEET SIGNS .080 IN	SQFT	3.00	\$41.00	\$ -	\$ 123.00	
106	ADD	STEEL POST TYPE 1	LF	20.00	\$50.00	\$ -	\$ 1,000.00	
108	ADD	PAVE STRIPING-PERM PAINT-4 IN	LF	656.00	\$0.40	\$ -	\$ 262.40	
62	ADD	DETECTABLE WARNINGS	SQFT	26.00	\$15.84	\$ -	\$ 411.84	
63	ADD	LFUGG CURB AND GUTTER TYPE 1	LF	285.00	\$24.50	\$ -	\$ 6,982.50	
125	ADD	PAVE MARKING THERMO HANDICAP SYMBOL	EACH	2.00	\$200.00	\$ -	\$ 400.00	
68	ADD	FENCE 3.5 FT CHAIN LINK	LF	162.00	\$85.00	\$ -	\$ 13,770.00	
70	DEL	CURB CUT	EACH	1.00	\$116.38	\$ 116.38	\$ -	
Total decrease							\$ 585.70	
Total increase								\$ 54,896.99
Net (increase) in contract price								\$ 54,311.29

JUSTIFICATION FOR CHANGE

PROJECT:	Town Branch Trail 6 / Manchester & Forbes Turn Lanes
CONTRACT NO.	003-2020
CHANGE ORDER:	1

1. Necessity for change: This change order increases the size of the planned parking lot near the intersection of Manchester and Forbes. The change is necessary because of an increase in parking demand in the project area.
2. Is proposed change an alternate bid? ___ Yes No
3. Will proposed change alter the physical size of the project? ___ Yes No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A

Mayor

Date