


JUSTIFICATION FOR CHANGE

PROJECT: Lakeside Golf Course Irrigation Replacement

CONTRACT NO. 84-2022

CHANGE ORDER: 002

1. Necessity for change: Work being delayed due to unfavorable weather conditions.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: None
8. Effect on contract completion date: Addition of 33 days moving the completion date to April 14, 2023.

_____
Mayor
Date

IRRIGATION SYSTEMS
PUMP STATIONS
GOLF COURSE ALTERATIONS



FIELD DRAINAGE
VIBRATORY PLOWING
TRENCHING
POND CLEANOUT

GOLF COURSE IRRIGATION & CONSTRUCTION
130 DEVEREUX ROAD GLENMOORE, PA 19343
610-942-3809 FAX 610-942-9556
golfinfo@gclcgolf.com

Anthony R. Williams
Project Manager
Lexington KY – Division of Parks and Recreation

APPROVED

AW
By Anthony R. Williams at 11:02 am, Feb 08, 2023

February 6, 2023

Dear Mr. Williams,

Starting on November 28 and continuing through January 22 (56 days), the George E. Ley Company has not been able to install pipe in the ground due to frozen or saturated ground conditions. We have been off site for most of that time or worked in restricted areas of the course, which have been at the direction and approval of Lakeside's superintendent and general manager.

There has been no billable production other than the pumpstation during this time. Currently if weather is favorable, we foresee substantial completion by April 14. Therefore, we are requesting a thirty-three (33) day extension. If this is approved by the county, please forward us the proper documentation.

As we move forward, we will notify you immediately of any unsuitable weather conditions and keep a daily log of them.

We are glad to be working onsite again with all of you.

Kind Regards,

Brian Ley, President
George E. Ley Company