



# Change Order No. 3

Project Name: Lower Cane Run Wet Weather Storage	HDR Project No.: CON0090074
Project Owner: Lexington Fayette Urban County Government 125 Lisle Industrial Avenue Lexington, Kentucky 40511	Owner's Project No.: RMP No. CR-1
Project Contractor: Judy Construction Company, Inc. 103 S Church Street Cynthiana, KY 41031	Date of Issuance: 06/06/17
	Date of Contract: 09/24/2015
	Contract Period: 583 days (F.C.05/31/17)




**It is agreed to modify the Contract referred to above as follows:**

CPR #	ITEM AND DESCRIPTION OF CHANGES	CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
13	Time Extension Request		92
	Difference Net		92 Days

**Summary: It is agreed to modify the Contract referred to above as follows:**

Contract Price prior to this Change Order	Contract Time prior to this Change Order
\$ 12,078,360.00	583 days (Final Completion 05/31/17)
Net Increase/(Decrease) of this Change Order	Net Increase (decrease) of this Change Order
\$ 0.00	92 days
Revised Contract Price with all approved Change Orders	Revised Contract Time with all approved Change Orders
\$ 12,078,360.00	675 days (Final Completion 08/31/17)

**The changes included in this Change Order are to be accomplished in accordance with the terms, stipulations and conditions of the original Contract as though included therein.**

Accepted for Contractor by: 	Date: 7/5/17
Recommended for Approval by (HDR Engineering, Inc.): 	Date: 07/05/17
Approved for Owner by: 	Attest: Date: 7-5-17
Approved: (Other - when required)	Date:

Distribution:     Owner     Contractor     Office     Field     Other

# JUDY

Construction Co.  
GENERAL CONTRACTORS

P.O. BOX 457 CYNTHIANA, KENTUCKY 41031  
Telephone (859) 234-9900 Fax (859) 234-3460  
www.judyconstructionco.com

May 4, 2017

Mark Stephens  
HDR Engineers  
2517 Sir Barton Way  
Lexington, KY 40509


RE: Lower Cane Run Wet Weather Storage Facility  
Change Order Proposal # 13  
Time Extension

Dear Mr. Stephens,

We are requesting that a contract time extension be granted to August 31<sup>st</sup>, 2017. The delay in completion is due to weather delays and the ship date on the specified pre-manufactured restroom facility.

If you have any questions regarding this request, please feel free to contact me.

Sincerely,



Paul Lawrence

cc: Ben Williams  
Darryl Wells  
Change Order Pending

PL/an



*Celebrating 40 Years of Business*

