

**CHANGE ORDER**

No. 3

DATE OF ISSUANCE April 14, 2016 EFFECTIVE DATE April 14, 2016  
 OWNER Lexington-Fayette Urban County Government  
 CONTRACTOR Judy Construction Company  
 Contract: Wolf Run Wet Weather Storage Facility  
 Project: Wolf Run Wet Weather Storage Facility  
 OWNER'S Contract No. WR-8; Bid No. 21-2015 ENGINEER'S Contract No. 200-11681-14002  
 ENGINEER Tetra Tech, Inc.

You are directed to make the following changes in the Contract Documents:

**Description:** See Attached Part 1

**Reason for Change Order:** Item 1-1 was requested by Contractor due to changed site conditions. Items 1-2 and 1-4 were requested by LFUCG for architectural improvements and visual enhancement. Item 1-3 was requested by LFUCG to allow for future projects to connect to the Wolf Run WWS project without disturbing this site.

**Attachments:** (List documents supporting change) Part 1 – Contract Amount Changes; Part 2 – Time Extensions; Exhibit CO-2, Architectural Improvements (L-201, L-501, L-502), change order proposal letters from Judy Construction Company

CHANGE IN CONTRACT PRICE:
Original Contract Price: \$ <u>4,740,000</u>
Net Increase (Decrease) from Previous Change Orders No. <u>1</u> to <u>2</u> : \$ <u>664,596.00</u>
Contract Price Prior to this Change Order: \$ <u>5,404,596.00</u>
Net Increase (Decrease) of this Change Order: \$ <u>182,763</u>
Contract Price with all Approved Change Orders: \$ <u>5,587,359</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: <u>365 Days – April 20, 2016</u> (days or dates)
Net Change from Previous Change Orders No. <u>1</u> to No. <u>2</u> : <u>163 days</u> (days)
Contract Times Prior to this Change Order: <u>528 Days – September 30, 2016</u> (days or dates)
Net Increase (Decrease) this Change Order: <u>0 days</u> (days)
Contract Times with all Approved Change Orders: <u>365 days – September 30, 2016</u> (days or dates)

RECOMMENDED:  
By: [Signature]  
ENGINEER (Authorized Signature)

APPROVED:  
By: [Signature]  
OWNER (Authorized Signature)

APPROVED:  
By: [Signature]  
CONTRACTOR (Authorized Signature)

DATE: 4-14-2016

DATE: 5.3.16

DATE: 5/3/16