

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2

Date:	October 17, 2019
Project:	West Hickman WWTP Final Clarifiers No. 7 & No. 8 Improvements
Location:	West Hickman WWTP
To (Contractor): Judy Construction Company P.O. Box 457 Cynthiana, KY 41031 Phone: 859.234.6900	Contract No. Res # 130-2018
	Original Contract Amt. \$1,615,000.00
	Cumulative Amount of Previous Change Orders \$0.00
	Percent Change - Previous Change Orders 0.00%
	Total Contract Amount Prior to this Change Order \$1,615,000.00
	Change Order No. 1

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Install two (2) SS weir gates in flow distribution boxes.		\$17,350.00
2	Provide 304 SS baffle brackets for FCL #8. Price includes new brackets, labor and installation of existing RFP baffle.		\$19,415.00
3	Credit proposal to delete labor for the clarifier drive repairs. DWQ will keep the parts in storage.	\$3,500.00	
4	Concrete encase the 12" and 18" pipes in FCL #7 and #8 and provide additional slab reinforcing in FCL #8 per FO 05.		\$41,588.00
5	Use hydrotite waterstop in lieu of retrofit waterstop as shown on drawings.	\$5,551.00	
6	Jet and clean the three pipes (12", 18" and 48") with both FCL #7 and #8.		\$10,233.75
7	Replace two sticks of 18" DI pipe and repair fittings within Final Clarifier No. 8 found to be damaged from past clarifier damage and need to be replaced.		\$4,200.00
	Total decrease	\$9,051.00	
	Total increase		\$92,786.75
	Net Amount of this Change Order	\$83,735.75	
	New Contract Amount Including this Change Order	\$1,698,735.75	
	Percent Change - This Change Order		5.18%
	Percent Change - All Change Orders		5.18%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by T. J. [Signature] (Proj. Engr.) Date 12/2/19
 Accepted by [Signature] (Contractor) Date 11/25/19
 Approved by [Signature] (Director) Date 12/28/19
 Approved by _____ (Commissioner) Date _____
 Approved by _____ (Mayor or CAO) Date _____

JUSTIFICATION FOR CHANGE

PROJECT: West Hickman WWTP Final Clarifiers
No. 7 & No. 8 Improvements

CONTRACT NO. 130-2018

CHANGE ORDER: 1

- 1. Necessity for change: Additional items were discovered during construction that were unknown
- 2. Is proposed change an alternate bid? ___Yes XNo
- 3. Will proposed change alter the physical size of the project? ___ Yes XNo
If "Yes", explain.
- 4. Effect of this change on other prime contractors: N/A
- 5. Has consent of surety been obtained? ___Yes XNot Necessary
- 6. Will this change affect expiration or extent of insurance coverage? ___Yes XNo
If "Yes", will the policies be extended? ___Yes ___No
- 7. Effect on operation and maintenance costs: N/A
- 8. Effect on contract completion date: add 21 days; *Substantial Completion (SC) dates are revised as follows: SC No. 1 - Splitter Box Gates; November 27, 2019, SC No. 2 - Final Clarifiers #7 & #8; February 25, 2020.*

_____ Mayor

_____ Date