

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER Page 1 of 2		Date:	September 4, 2025	
		Project:	Wolf Run 319(h) Grant	
		Location:	Lexington KY	
		Contract No.	R-125-2024	
To (Contractor): Third Rock Consultants LLC 2526 Regency Road, Suite 180 Lexington, Kentucky 40503		Original Contract Amt.	\$128,200.00	
		Cumulative Amount of Previous Change Orders	\$0.00	
		Percent Change - Previous Change Orders		0.00%
		Total Contract Amount Prior to this Change Order	\$128,200.00	
		Change Order No.	1	
You are hereby requested to comply with the following changes from the contract plans and specification;				
Current Change Order				
Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Additional Survey	\$0.00	\$14,000.00	
2	Conceptual Designs	\$0.00	\$18,000.00	
3	Design and Construction Documents	\$0.00	\$13,250.00	
4	Meetings	\$0.00	\$6,000.00	
5	Public Education/Tour	\$0.00	\$4,500.00	
6	Water Quality Sampling/Southland Basin	\$0.00	\$2,500.00	
7		\$0.00	\$0.00	
8		\$0.00	\$0.00	
	Total decrease	\$0.00		
	Total increase		\$58,250.00	
	Net Amount of this Change Order	\$58,250.00		
	New Contract Amount Including this Change Order	\$186,450.00		
	Percent Change - This Change Order			45.44%
	Percent Change - All Change Orders			45.44%
The time provided for the completion in the contract and all provisions of the contract will apply hereto.				
Recommended by: <i>Parah Donaldson</i>		(Project Manager)	Date <i>9-12-25</i>	
Reviewed / Accepted by: <i>[Signature]</i>		(Consultant)	Date <i>9-16-25</i>	
Accepted by: NA (Consultant Only)		(Contractor)	Date	
Approved by: <i>Jerry M. Carey</i>		(Director)	Date <i>9/17/25</i>	
Approved by: <i>Nancy Albright</i>		(Commissioner)	Date N/A <i>9/18/25</i>	
Approved by:		(Mayor or CAO)	Date N/A	

JUSTIFICATION FOR CHANGE

PROJECT: Wolf Run 319(h) Grant

CONTRACT NO. R-125-2024

CHANGE ORDER #: 1

1. As part of the Wolf Run 319(h) grant, design of an appropriate and constructable BMP at the Derby Drive discharge location requires additional engineering services. In order to fully evaluate the most effective, constructable and feasible option, LFUCG has asked Third Rock to more fully evaluate three potential options. These options will be evaluated at a concept level, with the most feasible option selected for full design. Evaluating one option was included in the original budget and scope of work. This change order will fund evaluating the two additional potential design options. As part of this effort, Third Rock requires additional budget for meetings, survey work and engineering services. In addition, certain scope items previously removed from Third Rock's scope but which are part of the grant contract requirements are being added back into Third Rock's scope for the Southland Drive basin, including water sampling and public education.

2. Is proposed change an alternate bid? ___Yes ___X___No

3. Will proposed change alter the physical size of the project? ___Yes ___X___No
If "Yes", explain.

4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? ___Yes ___X___Not Necessary

6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X___No
If "Yes", will the policies be extended? ___Yes ___No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: No

Mayor_____
Date