




TO: Mayor Linda Gorton
Urban County Council

FROM: 
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: April 11, 2019

SUBJECT: Change Order No. 1 (FINAL) – Horse Park Pump Station Generator Replacement
Contract No. 135-2018

Request

The Division of Water Quality requests authorization to execute Change Order No. 1 (Final) to the agreement with Herrick Company, Inc. for the Horse Park Pump Station Generator Replacement project, decreasing the contract price by the sum of \$475.00 from \$146,000.00 to \$145,525.00, and extending the contract term 87 calendar days from February 2, 2019 to April 20, 2019.

Why are you requesting?

The requested change is to delete the generator platform/handrail installation services from the contract. During construction, it was determined that the height of the platform/handrail would have hindered access for generator maintenance. Contract extension request is due to seasonal closure of local asphalt plants that delays completion of paving and final site restoration.

What is the cost in this budget year and future budget years?

The cost for this FY is: N/A

The cost for future FY is: N/A

Are the funds budgeted?

N/A

Martin/Albright

