



Project Change Notice

Project Name/Location:		Legacy Business Park	
Client Name:		Lexington Fayette Urban County Government	
PCN Number:	2		
GS PM Name:	Masterson	Gresham Smith Project #:	48334.00
Date Prepared:	11/16/2023	Client Project #:	

PCN Name/Title:	Contract Modification 2
-----------------	-------------------------

Description of Change and Impacts:

The project change notification is for Phase II National Register of Historic Places Evaluations of two sites within the project boundary to comply with the USACE permit recommendations. The original scope covered a phase I survey and report. Phase I found artifacts of potential significance, recommending the further investigation in a phase II. This request includes fee to cover the phase II work expected. The estimated budget to complete this work is between \$117,820 and \$282,528. This range shows the variability in the findings anticipated on site.

Fee increases:
 Task 2 Site Infrastructure Design - \$117,820 - \$282,528 increase (previous archaeological survey fee: \$86,509, new total fee up to \$369,037)

Source of Change (Select from drop-down, or over-type):	<u>Field Condition</u>
References/Attachments, if any:	

Design/CCA Budget Impact

Compensation/Fee:	<u>(Lump Sum)</u>	\$117,820 - \$282,258
Reimbursable Expenses:	at cost for task 7	
Total:		\$117,820 - \$282,258

Design/CCA Schedule Impact:	Anticipate construction schedule extending to accommodate additional work.
Other Impacts:	

Authorization:

By:		By:	
	(Client's Authorized Representative)		(Gresham Smith's Authorized Signer)
Name:		Name:	Louis Johnson
Title:		Title:	Executive Vice President
Date:		Date:	