


MAYOR JIM GRAY



**LEXINGTON**

CHARLES H. MARTIN P.E.  
DIRECTOR  
WATER QUALITY

TO: Mayor Jim Gray  
Urban County Council

FROM:   
Charles H. Martin, P.E., Director  
Division of Water Quality

DATE: June 10, 2016

SUBJECT: West Hickman WWTP Admin Building Renovation– Change Order #1

---

Request

The Division of Water Quality requests approval of Change Order #1 to the LFUCG contract with Van Hook Enterprises for construction services associated with the West Hickman WWTP Admin Building Renovation.

Purpose of Request

The purpose of this request is to compensate the contractor for expenses related to the structural changes to meet existing building requirements that were not in the contract, upgrade the lighting to LED lights instead of fluorescent lighting and to extend the project completion date by (102) calendar days. The new project completion date is January 22, 2017.

Project Cost in FY17 and in Future Budget Years

The change order request is \$22,530.04, which is a 5.09% increase to the contract amount. The new contract value is \$465,530.04. There is no impact for future fiscal years.

Are Funds Budgeted

Funds are budgeted in: 4003-303401-3401-92711 WHWWTPADMINBLDG CONSTRUCT

Martin/Hoskins-Squier

