

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT MODIFICATION**

DATE: September 14, 2022

CHANGE ORDER: 3 Final

CONTRACT #: 200-2021

Project: Peachtree Rd./Woodhill Dr. Stormwater Improvements

TO: MAC Construction & Excavating, Inc.
1908 Unruh Ct.
New Albany, IN 47150

You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Increase in contract price	Decrease in contract price	Increase in contract price
1	ADD	Additional Cost Associated with Maintaining One Lane - Codell/Woodhill Crossing and on Woodhill (from Codell to Peachtree)	LS	1	\$ 137,337.99	\$ -	\$ -	\$ 137,337.99
2	ADD	Misc. Pipe Storm Sewer 18" to 54"	LS	1	\$ 11,706.55	\$ -	\$ -	\$ 11,706.55
3	ADD	Curb & Gutter Removal/Replacement, and Concrete Sidewalk & Ramps with detectable warnings	LS	1	\$ 33,620.35	\$ -	\$ -	\$ 33,620.35
4	ADD	Remove/Install Sanitary Sewer in Conflict with Storm Pipe	LS	1	\$ 42,979.55	\$ -	\$ -	\$ 42,979.55
5	DEL	Pipe Abandonment/Pipe Plug, Safeload	CY	17	\$ 430.00	\$ 7,310.00	\$ -	\$ -
6	DEL	Storm Sewer MH, 5' dia	EA	1	\$ 7,000.00	\$ 7,000.00	\$ -	\$ -
7	ADD	8" Sanitary Sewer	LF	38	\$ 415.00	\$ -	\$ -	\$ 15,770.00
8	DEL	PVC 6" Lateral	LF	6	\$ 115.00	\$ 690.00	\$ -	\$ -
9	DEL	Roadway Removal	SY	7664.22	\$ 7.50	\$ 57,481.65	\$ -	\$ -
10	ADD	Compacted DGA Depth of 6"	TON	483.96	\$ 35.00	\$ -	\$ -	\$ 16,938.60
11	ADD	Bituminous Concrete: Trench Construction depth 6"	CY	364	\$ 225.00	\$ -	\$ -	\$ 81,900.00
12	DEL	Bituminous Surface Mix, Depth of 2"	TON	56.32	\$ 93.00	\$ 5,237.76	\$ -	\$ -
13		SEE ATTACHED CHANGE REQUEST ITEMS				\$ -	\$ -	\$ -
Total decrease						\$	\$ 77,719.41	\$
Total increase						\$	\$	\$ 340,253.04
Net (increase) in contract price						\$	\$	\$ 262,533.63

JUSTIFICATION FOR CHANGE

PROJECT:	Peachtree Rd./Woodhill Dr. Stormwater Improvements
CONTRACT NO.	200-2021
CHANGE ORDER:	3 Final

1. Necessity for change: This request adds additional cost for Codell/Woodhill Crossing, and Maintain Traffic on Woodhill (Codell-Peachtree), as well as removing and installing a new sanitary sewer line due to a conflict with the proposed storm pipe and the existing sanitary sewer and lastly quantity underruns/overruns from existing bid.
2. Is proposed change an alternate bid? ___Yes ___X No
3. Will proposed change alter the physical size of the project? ___Yes ___X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes ___X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X No
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A

Mayor

Date



OWNER REQUEST FOR CHANGE

Project Number: 121234-LFUCG PEACHTREE RD/WOODHILL DR STORMWATER IMPROV	Owner Request for Change Number: 6	Date: 08/29/2022
--	---	-------------------------

To: Rick Day Lexington Fayette Co 200 East Main Street Lexington, KY 40507	From: Chase Scott MAC Construction & Excavating, Inc. PO Box 6787 New Albany, IN 47151-6787
Phone: 859-425-2407	Phone: 812-941-7895
Fax:	Fax: 812-941-5337
Email: rday@lexingtonky.gov	Email: chases@macconstruction.com
CC:	

Here is pricing on the change of work in scope that you requested:

Final Compensating Change Order

- Line item 1 of this proposal was part of ORC #4 that was previously submitted.
- Line item 2 of this proposal was part of ORC #5 that was previously submitted.
- Line item 3 of this proposal contains the cost associated with removing and installing a new sanitary sewer line near station 18+10 due to a conflict with the proposed storm pipe and the existing sanitary sewer. Unit prices were utilized for the cost associated with this work.
- Line item 4 through line item 21 contain quantity underruns/overruns from the bid form.

PCO Item	Status	Change in Days	Quantity	UM	Unit Price	Amount
1 : Additional Cost for Codell/Woodhill Crossing	NEW		1.000	LS.	41,695.23	41,695.23
2 : Add. Cost to Maintain Traffic on Woodhill (Codell-Peachtree)	NEW		1.000	LS.	95,642.76	95,642.76
3 : Remove/Install Sanitary Sewer in Conflict with Storm Pipe	NEW		1.000	LS.	42,979.55	42,979.55
4 : Item 6 - Pipe Abandonment/Pipe Plug, Safeload Ex. Sewer	NEW		-17.000	CY	430.00	-7,310.00
5 : Item 12 - Storm Sewer MH, 5' dia. (6.1-10' depth)	NEW		-1.000	EA	7,000.00	-7,000.00
6 : Item 34 - 54" Pipe Storm Sewer, 6.1-10' depth	NEW		-21.370	LF	370.00	-7,906.90
7 : Item 35 - 54" Pipe Storm Sewer, 10.1-15' depth	NEW		39.000	LF	520.00	20,280.00
8 : Item 36 - 54" Pipe Storm Sewer, 15.1-20' depth	NEW		-13.000	LF	905.00	-11,765.00
9 : Item 37 - 30" Pipe Storm Sewer, 6.1-10' depth	NEW		-72.690	LF	285.00	-20,716.65

10 : Item 38 - 30" Pipe Storm Sewer, 10.1-15' depth	NEW		64.090	LF	470.00	30,122.30
11 : Item 39 - 24" Pipe Storm Sewer, 6-10' depth	NEW		15.000	LF	108.00	1,620.00
12 : Item 40 - 18" Pipe Storm Sewer, 6-10' depth	NEW		0.800	LF	91.00	72.80
13 : Item 42 - 8" Sanitary Sewer, 10.1-15' depth	NEW		38.000	LF	415.00	15,770.00
14 : Item 43 - PVC (SDR 35) 6" Lateral	NEW		-6.000	LF	115.00	-690.00
15 : Item 48 - Roadway Removal	NEW		-7664.220	SY	7.50	-57,481.65
16 : Item 52 - Compacted DGA, Depth of 6"	NEW		483.960	TON	35.00	16,938.60
17 : Item 53 - Bituminous Concrete: Trench Construction, depth 6"	NEW		364.000	CY	225.00	81,900.00
18 : Item 54 - Bituminous Surface Mix, Depth of 2"	NEW		-56.320	TON	93.00	-5,237.76
19 : Item 55 - Monolithic Curb & Gutter Removal & Replacement	NEW		598.000	LF	55.00	32,890.00
20 : Item 56 - Concrete Sidewalk	NEW		32.67	SY	105.00	3,430.35
21 : Item 57 - Sidewalk Ramps, Including Detectable Warnings	NEW		-1.000	EA	2,700.00	-2,700.00
TOTAL OF ROWS ABOVE:						\$262,533.63

Submitted By:

Approved By:

Chase Scott
 MAC Construction & Excavating, Inc.

08/18/2022
 Date

Rick Day
 Lexington Fayette Co

Date



NEW CIRCLE ROAD

**PEACHTREE ROAD /
WOODHILL DRIVE
STORM IMPROVEMENTS**

RESERVOIR
NO. 2

RICHMOND ROAD (U.S. 25)