

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**

Page 1 of 2

Date:	June 15, 2020	
Project:	Town Branch WWTP Primary Digester Complex Improvements	
Location:	Town Branch WWTP	
To (Contractor): Judy Construction Company PO Box 457 Cynthiana, KY 41031	Contract No.	Bid No. 181-2017
	Original Contract Amt.	\$9,746,750.00
	Cumulative Amount of Previous Change Orders	\$53,958.58
	Percent Change - Previous Change Orders	0.55%
	Total Contract Amount Prior to this Change Order	\$9,800,708.58
	Change Order No.	2

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
11	Relocate potable water line		\$1,955.00	
12	Increase natural gas line size to boilers		\$5,000.00	
13	Add 3- 8" plug valves on roof for gas drawoff lines		\$15,194.00	
14	Add 4 Type E light fixtures at MCC-J		\$2,841.00	
15	Changes involving H2S vessel and slab	\$72,295.00	\$0.00	
16	Add 3-12" HP butterfly valves for foam separator		\$18,215.00	
17	Vector truck cost reimbursement		\$9,000.00	
18	Relocate column in boiler building		\$40,238.00	
19	Pipe Relocation		\$14,790.00	
20	Relocate eyewash/shower to boiler building		\$6,542.00	
21	Adjust allowances based on actual costs/quantities	\$33,877.88		
	Total decrease	\$106,172.88		
	Total increase		\$111,775.00	
	Net Amount of this Change Order	\$5,602.12		
	New Contract Amount including this Change Order	\$9,806,310.70		
	Percent Change - This Change Order			0.08%
	Percent Change - All Change Orders			0.61%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by Michael H. Davis (Prof. Engr.) Date 6/16/2020
 Accepted by [Signature] (Contractor) Date 6/16/2020
 Approved by [Signature] (Director) Date 6/25/20
 Approved by _____ (Commissioner) Date _____
 Approved by _____ (Mayor or CAO) Date _____

JUSTIFICATION FOR CHANGEPROJECT: Town Branch WWTP Primary Digester Complex
Improvements

Bid No. 181-2017

CHANGE ORDER: 2

1. Necessity for change: Miscellaneous items found during the renovation in need of modification, some changes due to shop drawing review findings.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: A contract extension from December 21, 2019, to July 31, 2020, is included in this change order.

Mayor_____
Date