

**LEXINGTON-FAYETTE, URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2

To (Contractor): Echo 24

Date: June 5, 2017
 Project: Wiring Project-Police Roll Call
 Location: 1020 Industry Road, Suite 40
 Contract No. 290-2017
 Original Contract Amt. \$63,142.00
 Cumulative Amount of Previous Change Orders
 Percent Change - Previous Change Orders
 Total Contract Amount Prior to this Change Order \$63,142.00
 Change Order No. 1

0.00%

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Materials and Labor necessary to meet timeline on Wiring Project for Police Roll Bid #53-2017		\$8,431.00
	Total decrease	\$0.00	
	Total increase		\$8,431.00
	Net Amount of this Change Order	\$8,431.00	
	New Contract Amount Including this Change Order	\$71,573.00	
	Percent Change - This Change Order		
	Percent Change - All Change Orders		
			11.78%
			13.35%

The time provided for the completion in the contract and all provisions of the contract will apply hereto

Recommended by George S. McFarlane (Proj. Engr.) Date 6/6/17
 Accepted by [Signature] (Contractor) Date 6/8/17
 Approved by [Signature] (Director) Date 6/12/17
 Approved by _____ (Commissioner) Date _____
 Approved by _____ (Mayor or CAO) Date _____


JUSTIFICATION FOR CHANGE

PROJECT: WIRING PROJECT FOR POLICE ROLL CALL

CONTRACT NO.

CHANGE ORDER: 1

1. Necessity for change: Unanticipated overtime to complete upper floor in the month of June. Echo 24 has encountered several problems that has caused a delay in the project and this overtime is necessary to complete a portion of the building to get it ready for move in.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A



Mayor

22 Jun-2017
Date



Change Order #01

Project Name: Lexington-Fayette Urban County Government - Wiring Project for Police Roll Call

BID #53-2017

Date: May 17, 2017

Description of Change: Due to unanticipated delays in contract award, we are behind in the construction process. The General Contractor has proceeded with its work as directed and on both floors we are behind the drywallers. On the upper floor we are also behind the ceiling grid and in some places, ceiling tile. Our bid submission stated that our work duration was 60 days after award.

Our mutual understanding after yesterday is that it is no longer feasible to install the cable tray as originally designed. The new plan is to install J hook pathways up inside the bar joists and provide EMT sleeves where necessary. The fact that we are now working around existing ceiling grid and ceiling tiles increases the amount of time our work above the ceiling will take as we are now at risk and liable for damage to ceiling grid and ceiling tile.

Furthermore, it is our understanding that although we are starting very late, it is still the owner's desire to move in to the upper floor in the month of June. This is going to require a significant amount of overtime to achieve.

Materials: Cost reduction to remove cable tray and add 4" J hooks and beam clamps = (\$1,777)

Labor: Added cost due to anticipated additional hour at overtime rate due to conditions detailed above 106 hours x \$96 = \$10,208

Net Increase: \$8,431

Prior Contract Amount:	\$63,142
Revised Contract Amount:	\$71,573



Change Order #01

Project Name: Lexington-Fayette Urban County Government - Wiring Project for Police Roll Call

BID #53-2017

Date: May 17, 2017

Printed Name of Person Authorizing Change:

_____ *Jim Gray, Mayor* _____

Signature of Acceptance:

_____ *Jim Gray* _____

Date of Acceptance:

_____ *22-Jun-2017* _____