

JUSTIFICATION FOR CHANGE

PROJECT: Lower Cane Run Wet Weather Storage

CONTRACT NO. 191-2015

CHANGE ORDER: 2

1. Necessity for change: See Attached.
2. Is proposed change an alternate bid? ___Yes XNo
3. Will proposed change alter the physical size of the project? ___Yes XNo
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes XNot Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes XNo
If "Yes", will the policies be extended? ___Yes XNo
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A

Mayor_____
Date

**LEXINGTON-FAYETTE URBAN COUNTY
GOVERNMENT CONTRACT CHANGE ORDER**
Page 1 of 2

Date:	November 16, 2016	
Project:	Lower Cane Run WWS	
Location:	Coldstream Park	
To (Contractor):	Contract No.	191-2015
Judy Construction Company, Inc. 103 S Church Street Cynthiana, KY 41031	Original Contract Amt.	\$9,697,001.00
	Cumulative Amount of Previous Change Orders	\$1,692,325.00
	Percent Change - Previous Change Orders	17.45%
	Total Contract Amount Prior to this Change Order	\$11,389,326.00
	Change Order No.	2

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Revision to Primary Power Service		\$19,319.00	
2	Material Change to Interior Fabricated Piping	\$45,600.00		
3	Addition of LGG Interceptor		\$651,300.00	
4	Aluminum Handrail on Tank Dome		\$64,015.00	
	Total decrease	\$45,600.00		
	Total increase		\$734,634.00	
	Net Amount of this Change Order	\$689,034.00		
	New Contract Amount Including this Change Order	\$12,078,360.00		
	Percent Change - This Change Order			5.70%
	Percent Change - All Change Orders			24.56%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by *Vandy Azuero* (Proj. Engr.) Date *11-16-16*
 Accepted by *[Signature]* (Contractor) Date _____
 Approved by *[Signature]* (Director) Date *2-2-17*
 Approved by _____ (Commissioner) Date _____
 Approved by _____ (Mayor or CAO) Date _____