

JUSTIFICATION FOR CHANGE

PROJECT: New Police Canine Facility

CONTRACT NO. 293-2018

CHANGE ORDER #: 2

1. Necessity for change: The base bid for the project included grading, and a DGA base for asphalt to be completed at a future date after completion of subsurface work. Now that the project has reach a level beyond encountering unexpected rock removal, it is recommended that asphalt paving be included into the scope of work to protect the DGA base, and to provide permanent parking for the new facility. The contractor has also offered a credit for window modifications regarding frame depth and finish. The modifications have been reviewed, and there are no issues, or impact on the quality or performance of the windows. The total financial impact of change order #2 is an add of \$44,888. The contractor is also requesting a time extension of a total of 07 calendar days to complete the asphalt paving.

2. Is proposed change an alternate bid? Yes No
3. Will proposed change alter the physical size of the project? Yes No
If "Yes", explain.

4. Effect of this change on other prime contractors: No

5. Has consent of surety been obtained? Yes Not Necessary
6. Will this change affect expiration or extent of insurance coverage? Yes No
If "Yes", will the policies be extended? Yes No
7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: An additional 07 Calendar Days

Mayor_____
Date