

MAYOR JIM GRAY



LEXINGTON

CHARLES H. MARTIN, P.E.
DIRECTOR
WATER QUALITY

TO: Mayor Jim Gray
Urban County Council

FROM: Rodney E. Chenez For C.H. Martin
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: November 16th, 2018

SUBJECT: Change Order No. 1 – EA3 Trunk Sewer Project

Request

The Division of Water Quality requests authorization to execute Change Order No. 1 to the agreement with L-M Asphalt Partners, Ltd. dba ATS Construction for the EA3 Trunk Sewer Project, increasing the contract price by a sum of \$1,017,000.00 from \$2,916,807.49 to \$3,933,807.49, and extend the contract deadline to December 31, 2018.

Purpose of Request

The requested change is to increase the quantity of rock removal from the original bid to the quantity encountered in the field. The bid quantity was 1,875 cubic yards and the field quantity is 11,300 cubic yards for a total of 13,175 cubic yards. At the unit price bid by ATS Construction this is an increase of \$1,017,000. Of the seven (7) bidders, ATS has the lowest unit price for rock removal. The contract completion date has been extended to reflect the delay experienced by the contractor for unusual weather, additional rock excavation and restricted work hours.

Project Cost in FY19 and in Future Budget Years

The cost for this FY is: \$1,017,000.00. The cost for future FY is: N/A

Are Funds Budgeted

The funds are budgeted in 4003-303408-3466-92811 2016 EA3TRK_2016 CONSENT_DE

Director/Commissioner

Martin

