

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER Page 1 of 2		Date: June 22, 2018
To Unique Security, Inc: Changes resulting from choosing different cameras in Program Areas to Jail Security System Contract		Project: JSS Implementation
		Location: Lexington, KY
		Contract No.
		Original Contract Amt. \$3,422,840.86
		Cumulative Amount of Previous Change Orders (\$105,250.73)
		Percent Change - Previous Change Orders
		Total Contract Amount Prior to this Change Order \$3,317,590.13
		Change Order No. 2

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	19 Bosch 360 cameras plus conduit and labor		\$31,200.00
2	Reduction of conduit and labor in program areas	\$ 26,633.00	
3	2 routers plus setup / configuration		\$19,771.20
4	Additional video storage		\$23,207.00
5	Installation and configuration of 57 cameras		\$11,340.00
	Total decrease	\$26,633.00	
	Total increase		\$85,518.20
	Net Amount of this Change Order	\$58,885.20	
	New Contract Amount Including this Change Order	\$3,376,475.33	
	Percent Change - This Change Order		1.74%
	Percent Change - All Change Orders		-1.35%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by [Signature] (Proj. Mgr.) Date 06.22.2018

Accepted by [Signature] (Contractor) Date 7/10/18

Approved by [Signature] (Director) Date 6/20/18

Approved by [Signature] (Commissioner) Date 7/12/18

Approved by [Signature] (Mayor or CAO) Date 5-Jul-2018

JUSTIFICATION FOR CHANGE

PROJECT: Jail - Secur - 2018

CONTRACT NO. R-688 - 2017

CHANGE ORDER: 2

1. Necessity for change:
Change in camera types and layouts in Housing Unit program space.
2. Is proposed change an alternate bid? ___ Yes No
3. Will proposed change alter the physical size of the project? ___ Yes No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A



Mayor

JUL 05 2018

Date