

Change Order No. 1
Resolution # 119-2012
West Hickman Wastewater Treatment Plant
Improvements Clarifier #8 Modifications/Repairs

Lexington-Fayette Urban County Government
Lexington, Kentucky

OWNER: Lexington-Fayette Urban County Government
200 East Main Street
Lexington, Kentucky 40507

CONTRACTOR: Judy Construction Company
103 Church Street
Cynthiana, KY 41031

SUMMARY OF INFORMATION

Date of Change Order:	August 7, 2012
Date of Contract:	February 23, 2012
Date of Notice to Proceed:	March 1, 2012
Official Start Date:	March 1, 2012
Length of Contract (calendar days):	180
Date of Contract Completion (final completion date):	September 2012
Previous Change in Contract Time (calendar days):	0
Change in Contract Date:	0
Change in Contract Time in CO #1 (calendar days):	0
Revised Contract Date (final completion date):	September 2012
Original Contract Amount:	\$231,500.00
Previous Change Order Total:	\$0.00
Current Contract Amount:	\$231,500.00
Change Order (1) Amount:	\$9,431.00
Revised Contract Amount:	\$240,931.00
Percent Change from Original:	4%


Review attached information for **General Description**

Summary of Information.xls Nov-08


SIGNATURES TO CHANGE ORDER

Change Order #1 Amount - \$9,431.00


DATE: 8/9/12

ACCEPTED:
Contractor's Name
Judy Construction Company
BY: 
Steve Judy, Vice President

DATE: 8/16/12

RECOMMENDED:
Lexington-Fayette Urban County Government
BY: 
Tiffany Rank, PE - Project Manager
Division of Water Quality

DATE: 8/17/12

REVIEWED:
Lexington-Fayette Urban County Government
BY: 
Charles H. Martin, PE - Director
Division of Water Quality

DATE: _____

APPROVED:
Lexington-Fayette Urban County Government
BY: _____
Jim Gray - Mayor

Potential Change Orders									
Project:		Key							
WH WWTP Solids Bldg HVAC and Odor Control Improvements Lexington, Kentucky Contract # 60-2011		Ow = Owner		Om = Omission		A/E = Architect/Engineer		C = Contractor	
No.	Date	Brief Description	Price			Change Requested by			CO No.
			Ow	A/E	C	Ow	A/E	Om	
1	05/30/2012	Miscellaneous Repair to Existing Clarifier Equipment When getting the existing equipment ready to re-install LFUCG found the existing PVC sludge piping to be very brittle since the clarifier had been sitting for 5 years. The piping needed to be replaced along with a baffle wall within the clarifier; these repairs were necessary for the clarifier to work properly after the repair.	\$6,786.00			X			1
2	06/15/2012	Design change due to unknown existing conditions. The structural engineer, Eddie Alexander, P.E. (Freeland harris Consulting Engineers) requested a design change. This change was due to unknown existing conditions. After removal of the failed concrete an over excavation was found that did not allow for 6 of the rock anchors to be installed. Mr. Alexander recommended additional concrete and reinforcing steel be added.	\$2,645.00			X			1
3									
4									
5									
Page TOTAL			\$9,431.00						

Tiffany Rank

From: Steve Judy [sjudy@judyconstructionco.com]
Sent: Wednesday, May 30, 2012 3:09 PM
To: Tiffany Rank
Cc: 'Clinton Jones'
Subject: WHWWTP Clarifier #8

Tiffany

Per your request our price to install the FRP baffle and remove and replace the PVC Sludge piping to the existing clarifier is \$6,786.00; no material.

We understand all material will be furnished by LFUCG. If we should need to purchase any materials to complete this work we will turn in receipts and add 15%.

Please let me know if you should need any further information.

Thanks

Steve

Tiffany Rank

From: Steve Judy [sjudy@judyconstructionco.com]
Sent: Tuesday, June 12, 2012 4:58 PM
To: Tiffany Rank
Cc: 'Clinton Jones'
Subject: FW: West Hickman Clarifier - Revised Design
Importance: High
Attachments: S-5.pdf

Tiffany,

Please see attached. Eddie has been to the site several times since we have excavated and wants to make this change.

We are in the process of comparing cost.

Let me know if you are available either Thursday or Friday.

Thanks

Steve

From: Eddie Alexander [mailto:ealexander@fhce.com]
Sent: Tuesday, June 12, 2012 4:18 PM
To: 'Steve Judy'
Subject: West Hickman Clarifier - Revised Design

Steve, here is a revised drawing for review. Please forward it to Tiffany and see if we can get together at the plant to review it. Tomorrow would be difficult, but I could be there on Thursday or Friday.

Eddie Alexander
Freeland Harris Consulting Engineers
201 West Short Street
Suite 410
Lexington, Kentucky 40507
(859)252-6413 ext. 29
(859) 252-6418 fax
(859) 339-6848 cell

08/07/2012

Tiffany Rank

From: Steve Judy [sjudy@judyconstructionco.com]
Sent: Friday, June 15, 2012 3:02 PM
To: Tiffany Rank
Cc: 'Clinton Jones'
Subject: Clarifer #8 modifications
Importance: High

Tiffany

As discussed yesterday our cost to add 3000PSI concrete and reinforcing steel is \$2,645.00

Please ad this cost to a future change order.

Steve

