



OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295
victor@olympiconstruction.com

Change Order Proposal #1

West Hickman Waste Water Treatment Plant Electrical Shop

08/16/17

Change Concrete Slab Thickness from 4" to 6"

1) Extra Concrete Materials	\$1440.00
2) Difference Between Wire Mesh & Rebar Materials	\$260.00
3) Labor to tie rebar 2 men 6hrs x \$48.00	\$576.00

Total	\$2,276.00
10% Overhead Profit	\$227.60
Grand Total	\$2,503.60

Contractor: Olympic Construction Representative: Victor Kunitsa

Signature: Victor Kunitsa Date: 08/16/2017



OLYMPIC CONSTRUCTION, LLC

120 MacArthur Court
Nicholasville, KY 40356

Office 859-533-5723 Fax 859-881-1295
victor@olympiconstruction.com

Change Order Proposal #3 West Hickman Waste Water Treatment Plant Electrical Shop

- | | |
|--|--------------|
| 1) New power feeds (see attached) | \$21,345.00 |
| 2) Credit from original bid for 400 amp disconnect | (\$3,978.45) |
| 3) 30 days extension making the Final Completion date January 25, 2017 | |

Total	\$17,366.55
10% Overhead and Profit	\$1,736.67
Grand Total	\$19,103.22

Contractor: Olympic Construction Representative: Victor Kunitsa

Signature: Victor Kunitsa Date: 11/07/17

Owner: _____

Signature: _____ Date: _____



1149 Burton Pike Georgetown, KY. 40325
Phone 502 316-2407 Fax 502 863 9245
info@wctservices.com

CHANGE ORDER REQUEST (COR)

To: Olympic Construction
120 MacAuther Ct.
Nicholasville, Ky 40356

Date: 10/31/17
Attn: Victor
Re: _____
Customer Project#: 0
Contractor Project#: 17-07-10
Owner Project#: 166-2017
COR #: 2

Work Breakdown Structure (WBS):

1 Revised pricing for new power feeds to Electrical Shop
see separate sheet for scope of work

We have reviewed the requirements of the above reference documents as they pertain to our contract. In compliance with the terms of our subcontract agreement, we agree to perform the changed work for;

\$ 21,345.00 Additive amount:

_____ Deductive amount:

\$ 21,345.00 Total amount for this COR

- 21 Working days extension of contract time is required.
- X This work will not commence until NTP is issued.
- X Complete pricing breakdown for our work is attached for your review.

Please respond to the above reference COR number when responding to this quotation. Any other costs for such extensions will be separate of this correspondence.

The payment requested in this COR estimate does not include any amounts for changes in sequence of work, delays, disruption, or impact costs due to the accumulative effect of this change with other changes or any other reason. Our rights are expressly reserved to make claim for any and all of these related items or costs prior to final payment upon this contract.

Distribution: 17-07-10 File

Submitted By: Chris Thompson



1149 Burton Pike
Georgetown, KY 40324
Phone: (502)-316-2407
(502)-370-8289
Fax: (502)-863-9245
Email: christhompson@wctservicesllc.com

October 31, 2017

SCOPE # 103117-001

To: Olympic Construction
120 McAuther CT.
Nicholasville, KY. 40356

Attn: Victor

RE: WEST HICKMAN WASTE WATER TREATMENT PLANT- ELECTRICAL SHOP-LFUCG NEW POWER FEEDS NICHOLSVILLE KY.

WCT Services is pleased to provide Scope of work for the above referenced project as follows.

- Demo existing old power and data feeds to old electrical shop
- Dig 42" deep trench from new electrical shop to existing exterior of solids building.
- Install 2- 4" PVC Conduits from new electrical shop to existing exterior of solids building for power.
- Install 1- 4" PVC Conduit for new electrical shop to existing exterior of solids building for Data.
- Install aluminum rigid conduit above grade to 3 mogul LB fittings
- Install seal offs before entering buildings
- Install conduits to 2nd floor electrical room MCC existing breaker
- Install 675' 200 amp THHN copper wire from existing MCC Breaker to new electrical shop through 1 new 4" conduit
- Install multi mode fiber from existing Data hub in solids building to new electrical shop in 1 new 4" conduit
-

Pricing for above scope of work

1. Material	12,287.15
2. Excavating trench	4,000.00
3. Labor	5,057.85

Total for this change 21,345.00

Should you have any questions or requests please feel free to contact me at any time.

Chris Thompson
Estimator / Project Mgr.
502 316-2407



1149 Burton Pike Georgetown, KY. 40325
 Phone 502 316-2407 Fax 502 863 9245
info@wctservices.com

CHANGE ORDER REQUEST (COR)

To: **Olympic Construction**
120 MacAuther Ct.
Nicholasville, Ky 40356

Date: **11/01/17**
 Attn: **Victor**
 Re: _____
 Customer Project#: **0**
 Contractor Project#: **17-07-10**
 Owner Project#: **166-2017**
 COR #: **3**

Work Breakdown Structure (WBS):

- | | |
|---|---|
| 1 | If COR-2 is approved this COR will deducted from original bid |
| 2 | Credit for 400 amp disconnect |
| 3 | |
| 4 | |
| 5 | |
| 6 | |

We have reviewed the requirements of the above reference documents as they pertain to our contract. In compliance with the terms of our subcontract agreement, we agree to perform the changed work for;

_____ Additive amount:
\$ 3,978.45 Deductive amount:
\$ (3,978.45) Total amount for this COR

- 0 Working days extension of contract time is required.
X This work will not commence until NTP is issued.
X Complete pricing breakdown for our work is attached for your review.

Please respond to the above reference COR number when responding to this quotation. Any other costs for such extensions will be separate of this correspondence.

The payment requested in this COR estimate does not include any amounts for changes in sequence of work, delays, disruption, or impact costs due to the accumulative effect of this change with other changes or any other reason. Our rights are expressly reserved to make claim for any and all of these related items or costs prior to final payment upon this contract.

Distribution: 17-07-10 File

Submitted By: Chris Thompson

