

<b>LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER</b>	DATE: Contract Modification: CONTRACT #:	June 5, 2019 No. 1 (Final) 182-2018
<b>PROJECT:</b> Liberty Road Pump Station Replacement Bid No. 74-2018 Resolution No. 395-2018		
<b>TO:</b> Jones Contracting, Inc. 14261 Highway 550 E. Lackey, KY 41643		
Original Contract Amount		\$230,226.00
Cumulative Amount of Previous Contract Modifications		
Percent Change of Previous Contract Modifications		0%
Existing Contract Amount		\$230,226.00
Net (increase/decrease) in Contract Amount - (From following pages)		\$5,955.00
Percent Change of This Contract Modification		3%
Original Contract Amount		\$230,226.00
Cumulative Amount of all Contract Modifications		\$5,955.00
Percent Change of all Contract Modifications		3%
New Contract Amount Including this Change Order		\$236,181.00
Recommended by <u><i>R. O'Leary</i></u>	(Proj. Engr.)	Date <u><i>6/20/19</i></u>
Accepted by _____	(Consultant)	Date _____
Accepted by <u><i>[Signature]</i></u>	(Contractor)	Date <u><i>6-7-2018</i></u>
Approved by <u><i>[Signature]</i></u>	(Director)	Date <u><i>6/24/19</i></u>
Approved by <u><i>[Signature]</i></u>	(Commissioner)	Date <u><i>7/9/19</i></u>
Approved by <u><i>[Signature]</i></u>	(Mayor or CAO)	Date <u><i>JUL 09 2019</i></u>

**JUSTIFICATION FOR CHANGE**

PROJECT: Liberty Road Pump Station Replacement

CONTRACT NO. 182-2018

CHANGE ORDER: No. 1 (Final)

## 1. Necessity for change:

An unmarked 6" water line was encountered during construction requiring relocation of the valve vault. Additional fence and pressure treated lumber is necessary to enclose the larger area caused by the vault relocation. Contract time extension due to delays during submittal process (the original specified pump station manufacturer declared bankruptcy).

2. Is proposed change an alternate bid? \_\_\_ Yes  No3. Will proposed change alter the physical size of the project? \_\_\_ Yes  No

If "Yes", explain.

4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? \_\_\_ Yes  Not Necessary6. Will this change affect expiration or extent of insurance coverage? \_\_\_ Yes  No

If "Yes", will the policies be extended? \_\_\_ Yes \_\_\_ No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: Extend construction 100 calendar days (new completion date May 31, 2019)




---

 Mayor




---

 Date

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT  
CONTRACT MODIFICATION**

DATE: June 5, 2019  
Contract Mod #: No.1 (Final)  
CONTRACT #: 182-2018

Project: Liberty Road Pump Station Replacement (Resolution 395-2018)

TO: Jones Contracting, Inc.

You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Increase in contract price	Decrease in contract price	Increase in contract price
1	ADD	Valve Vault Relocation	LS	1	\$ 3,930.00	\$	\$	3,930.00
2	ADD	Fence	LF	22	\$ 75.00	\$	\$	1,650.00
3	ADD	Installation of 32' x 12' Pressure Treated Lumber	LS	1	\$ 375.00	\$	\$	375.00
4	ADD	100 Calendar Days to the Construction Schedule				\$	\$	-
N/A		(Contract Extended to May 31, 2019)				\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
N/A						\$	\$	-
<b>Total decrease</b>						\$	\$	
<b>Total increase</b>								5,955.00
<b>Net (increase) in contract price</b>								5,955.00



LIBERTY ROAD PUMP STATION REPLACEMENT – PROJECT AREA MAP


MAYOR LINDA GORTON



**LEXINGTON**

CHARLES H. MARTIN, P.E.  
DIRECTOR  
WATER QUALITY

**TO:** Mayor Linda Gorton  
Urban County Council

**FROM:**   
Charles H. Martin, P.E., Director  
Division of Water Quality

**DATE:** June 18, 2019

**SUBJECT:** Change Order No. 1 (Final) – Liberty Road Pump Station Replacement, Contract No. 182-2018

---

**Request**

The Division of Water Quality requests authorization to execute Change Order No. 1 (Final) to the agreement with Jones Contracting, Inc. for the Liberty Road Pump Station Replacement project, increasing the contract price by the sum of \$5,955.00 from \$230,226.00 to \$236,181.00, and extending the contract term 100 calendar days from February 20, 2019 to May 31, 2019.

**Why are you requesting?**

The requested change is to provide for the relocation of the pump station's valve vault required when an unmarked water line was encountered in the field during construction. The vault relocation necessitated additional fence and pressure treated lumber to enclose the entire pump station / valve vault area. Contract time extension is requested due to delays with a manufacturer change during the submittal process and the unexpected relocation of the valve vault.

**What is the cost in this budget year and future budget years?**

The cost for this FY is: \$5,955.00  
The cost for future FY is: N/A

**Are the funds budgeted?**

The funds are budgeted in: 4003-303408-3468-92811 2018 LFUCG LIBERTY\_2018 CONSTRUCT

**Martin / Albright**



## LaDonna Roberts

---

**From:** Michael Cravens  
**Sent:** Wednesday, June 19, 2019 10:34 AM  
**To:** Commissioner EQ PW Exec Asst  
**Cc:** LaDonna Roberts; Charles Martin; Nancy Albright  
**Subject:** RE: Law Review: Change Order No.1 (Final) for Liberty Road Pump Station Replacement

I have reviewed this request for authorization to execute Change Order No. 2 (Final) to the agreement with Jones Contracting, Inc., for the Liberty Road Pump Station Replacement Project, increasing the contract price by the sum of \$5,955.00, from \$230,226.00 to \$236,181.00, and extending the date of completion by 100 calendar days, from February 20, 2019 to May 31, 2019.

No legal issues. OK to bluesheet.

**Michael Cravens**  
*Attorney Senior*  
Department of Law

859.258.3500  
[MCravens@lexingtonky.gov](mailto:MCravens@lexingtonky.gov)  
[lexingtonky.gov](http://lexingtonky.gov)



### NOTICE OF CONFIDENTIALITY

This message is intended only for the use of the individual or entity to which it is addressed and may contain confidential information that is legally privileged and exempt from disclosure under applicable law, including but not limited to, Kentucky Rule of Evidence 503. Any legal opinion provided in this electronic mail transmission is provided in the course of my legal representation of the Lexington-Fayette Urban County Government and should not be disseminated to the public. If the reader of this message is not the intended recipient, you are notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, delete it from your system without copying or forwarding it, and notify the sender of the error by replying via e-mail or by calling the Department of Law at (859) 258-3500, so that our address record can be corrected. Thank you.

---

**From:** Commissioner EQ PW Exec Asst <commeqpwea@lexingtonky.gov>  
**Sent:** Tuesday, June 18, 2019 4:27 PM  
**To:** Susan Speckert <sspeckert@lexingtonky.gov>; Michael Cravens <mcravens@lexingtonky.gov>  
**Cc:** LaDonna Roberts <lroberts@lexingtonky.gov>; Charles Martin <chmartin@lexingtonky.gov>; Nancy Albright <nalbright@lexingtonky.gov>  
**Subject:** FW: Law Review: Change Order No.1 (Final) for Liberty Road Pump Station Replacement

Susan, another for review prior to input in Legistar please.

Sandy

**Sandra Sue Burke**  
*Executive Assistant to Nancy Albright*  
Commissioner, Department of Environmental Quality & Public Works

859.258.3401 office  
859.684.3493 cell  
[lexingtonky.gov](http://lexingtonky.gov)



**From:** LaDonna Roberts

**Sent:** Tuesday, June 18, 2019 4:24 PM

**To:** Commissioner EQ PW Exec Asst <[commeqpwea@lexingtonky.gov](mailto:commeqpwea@lexingtonky.gov)>

**Cc:** Charles Martin <[chmartin@lexingtonky.gov](mailto:chmartin@lexingtonky.gov)>; Nancy Albright <[nalbright@lexingtonky.gov](mailto:nalbright@lexingtonky.gov)>

**Subject:** Law Review: Change Order No.1 (Final) for Liberty Road Pump Station Replacement

Sandy,

Please forward the attached documents to law for review.

Thank you,

**LaDonna Roberts**  
*Administrative Specialist*  
Division of Water Quality

859.258.3362 office  
[lexingtonky.gov](http://lexingtonky.gov)

