

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER

DATE: January 31, 2018
 Contract Modification: 3
 CONTRACT #: 221-2016

PROJECT: UK Trunk A

TO: Tribute Contracting & Consultants LLC

Original Contract Amount	\$2,767,032.00
Cumulative Amount of Previous Contract Modifications	\$0.00
Percent Change of Previous Contract Modifications	0%
Existing Contract Amount	\$2,767,032.00
Net (increase/decrease) in Contract Amount - (From following pages)	-\$322,049.53
Percent Change of This Contract Modification	-12.00%
Original Contract Amount	\$2,767,032.00
Cumulative Amount of all Contract Modifications	-\$322,049.53
Percent Change of all Contract Modifications	-12.00%
New Contract Amount Including this Change Order	\$2,444,982.47

Recommended by *[Signature]* (Proj. Engr.) Date 1/6/2018

Accepted by _____ (Consultant) Date _____

Accepted by *[Signature]* (Contractor) Date 2/6/18

Approved by *[Signature]* (Director) Date 4/2/18
 Vernon Arwede
 RMP Manager

Approved by *[Signature]* (Commissioner) Date 4/26/18

Approved by *[Signature]* (Mayor or CAO) Date May 3, 2018

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT MODIFICATION**

DATE: January 31, 2018
 Contract Mod #: 3
 CONTRACT #: 221-2016

Project: UK Trunk A

TO: Tribute Contracting & Consultants LLC


You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
1	ADD	Final Adjusting Change Order	LS	1	\$ 1.00	\$ 322,049.53	\$ -
2						\$ -	\$ -
3						\$ -	\$ -
4						\$ -	\$ -
5						\$ -	\$ -
6						\$ -	\$ -
7						\$ -	\$ -
8						\$ -	\$ -
9						\$ -	\$ -
10						\$ -	\$ -
11						\$ -	\$ -
12						\$ -	\$ -
13						\$ -	\$ -
14						\$ -	\$ -
15						\$ -	\$ -
Total decrease						\$ 322,049.53	
Total increase							\$ -
Net (increase) in contract price							\$ (322,049.53)

JUSTIFICATION FOR CHANGE

PROJECT:	UK Trunk A
CONTRACT NO.	221-2016
CHANGE ORDER:	3

1. Necessity for change:
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: N/A



Mayor



Date


MAYOR JIM GRAY



LEXINGTON

CHARLES MARTIN
DIRECTOR
WATER QUALITY

TO: Mayor Jim Gray
Urban County Council

FROM : 
Charles H. Martin, P.E., Director
Division of Water Quality

DATE: April 2, 2018

SUBJECT: Change Order #3 (Final Adjusting) – UK Trunk A

Request

The Division of Water Quality requests approval of Final Adjusting Change Order #3 to Tribute Contracting & Consulting LLC decreasing the cost of the UK Trunk A Sewer Project by \$322,049.53, from \$2,767,032.00 to \$2,444,982.47.

Purpose of Request

The requested change order is to adjust all original estimated pay item quantities to reflect the actual installed amounts.

Project Cost in FY18 and in Future Budget Years

The change order results in a decrease of \$322,049.53 to the contract.

Are Funds Budgeted

Yes

Funds are budgeted in:
4003 303408 3466 92811 UKTRUNKA_2014 CONSENT_DE 2014

Martin/Hoskins-Squier



SANITARY SEWERS REMEDIAL MEASURES PLAN CONTRACT CHANGE ORDER FORM

Project Name: UK Trunk A
Contractor: Tribute Contracting & Consulting LLC
Contract Number: Bid # 78-2016, RES #454-2016
RMP Project ID: TB-4
Change Order ID Number: 3 (Final)
Applicable Tier: 1

CHANGE ORDER DETAILS

Contract Amount	<u>\$2,767,032.00</u>	Contract Time	<u>422</u>
Original Contract Amount:	<u>\$2,767,032.00</u>	Original Contract Time	<u>365</u>
Change in Contract Amount	<u>(\$322,049.53)</u>	Change in Contract Time	<u>0</u>
New Contract Amount:	<u>\$2,444,982.47</u>	New Contract Time	<u>422</u>

JUSTIFICATION FOR CHANGE ORDER

See Attached Forms.

REQUIRED SIGNATURES

Tier 1

Vernon Acordo 3-16-18
Remedial Measures Plan or Construction Manager Date

Tier 2

[Signature] _____ Date 4-2-18
Remedial Measures Plan or Construction Manager Date
Director of the Division of Water Quality Date

Director of the Division of Purchasing Date

URBAN COUNTY COUNCIL NOTIFICATION

Diana Williams 3-15-18
Employee Submitting Notification Date

CONTRACT CHANGE ORDER

ORDER NO.	<u>3</u> Final Adjusting
DATE	October 9, 2017
STATE	Kentucky
COUNTY	Fayette

CONTRACT FOR
LFUCG Trunk A Sewer

OWNER

Lexington-Fayette Urban County Government

To **Tribute Contracting & Consulting LLC**

(Contractor)

You are hereby requested to comply with the following changes from the contract plans and specifications:

Description of Changes (Supplemental Plans and Specifications Attached)	DECREASE in Contract Price	INCREASE in Contract Price
Final Adjusting Change Order	-322,049.53	
(See Attached)		
TOTALS	<u>-322,049.53</u>	<u>\$0.00</u>
NET CHANGE IN CONTRACT PRICE		

JUSTIFICATION:

Final Adjusting Quantities

The amount of the Contract will be (Decreased) ~~(Increased)~~ ~~(Unchanged)~~ By The Sum Of:

three hundred twenty two thousand forty-nine and53/100 Dollars (**-322,049.53**).

The Contract Total Including this and previous Change Orders Will Be: **two million**

four hundred forty four thousand nine hundred eighty-two and.....47/100 Dollars (**\$2,444,982.47**).



The Contract Period Provided for Completion Will Be ~~(Increased)~~ ~~(Decreased)~~ (Unchanged) :
This Document will become a supplement to the contract and all provisions will apply hereto.

0 Days.

Requested

Recommended

Accepted


Lexington-Fayette Urban County Government

Tribute Contracting & Consulting LLC







10-10-17
(Date)
10-10-17
(Date)
10-10-17
(Date)

No.	Item Description	Unit	Unit Price	- Original Contract -		- Adjusted Contract -		Comments
				Quantity	Extension	Quantity	Extension	
1	Mobilization	LS	42,700.00	1	\$ 42,700.00	1	\$ 42,700.00	
2	Bonds and Insurance	LS	55,000.00	1	\$ 55,000.00	1	\$ 55,000.00	
3	General Requirements	LS	196,800.00	1	\$ 196,800.00	1	\$ 196,800.00	
4	Demobilization	LS	5,000.00	1	\$ 5,000.00	1	\$ 5,000.00	
5	Erosion Control & Conformance w/ SWPPP	LS	4,000	1	\$ 4,000.00	1	\$ 4,000.00	
6A	4" Gravity Sewer Lateral, PVC (SDR 35) 0-6'	LF	45	378	\$ 17,010.00	174	\$ 7,830.00	
6B	4" Gravity Sewer Lateral, PVC (SDR 35) 6.0'-10'	LF	50	50	\$ 2,500.00	243	\$ 12,150.00	6" laterals installed instead of 4"
6C	6" Gravity Sewer Lateral, PVC (SDR 35) 0-6'	LF	60	20	\$ 1,200.00	58	\$ 3,480.00	change in alignment
6D	6" Gravity Sewer Lateral, PVC (SDR 35) 6.0'-10'	LF	60	371	\$ 22,260.00	408	\$ 24,480.00	change in alignment
7A	8" Gravity Sewer Pipe, PVC (SDR 35) 6.1'-10'	LF	62	188	\$ 11,656.00	202	\$ 12,524.00	change in alignment
7B	8" Gravity Sewer Pipe, PVC (SDR 35) 6.1'-10'	LF	75	143	\$ 10,725.00	150	\$ 11,250.00	additional line removed at manhole
7C	8" Gravity Sewer Pipe (DIP CL 50 w/Nitrile) 0-6'	LF	90	23	\$ 2,070.00	26	\$ 2,340.00	
7D	8" Gravity Sewer Pipe (DIP CL 50 w/Nitrile) 6.1'-10'	LF	270	84	\$ 22,680.00	165	\$ 44,550.00	differences in trench depth estimate
7E	42" Gravity Sewer Pipe (DIP CL 50) 0-6'	LF	275	408	\$ 112,200.00	369	\$ 101,475.00	
7F	42" Gravity Sewer Pipe (DIP CL 50 w/Nitrile) 0-6'	LF	274	353	\$ 96,722.00	0	\$ -	
7G	42" Gravity Sewer Pipe (DIP CL 50 w/Nitrile) 6.1'-10'	LF	280	138	\$ 38,640.00	493	\$ 138,040.00	differences in trench depth estimate
7H	42" Gravity Sewer Pipe (DIP, FRP, PVC, PCCP) 0-6'	LF	216	203	\$ 44,660.00	0	\$ -	
7I	42" Gravity Sewer Pipe (DIP, FRP, PVC, PCCP) 6.1'-10'	LF	220.00	203	\$ 44,660.00	203	\$ 44,660.00	differences in trench depth estimate
7J	42" Gravity Sewer Pipe (DIP, FRP, PVC, PCCP) 10.1'-14'	LF	230.00	503	\$ 115,690.00	551	\$ 126,730.00	differences in trench depth estimate
7K	42" Gravity Sewer Pipe PVC greater than 14'	LF	250.00	48	\$ 12,000.00	77	\$ 19,250.00	
7L	8" Tee Fittings for Gravity Sewer Lateral PVC	EA	260	22	\$ 2,640.00	6	\$ 720.00	
8A	8" Tee Fittings for Gravity Sewer Lateral for 42" PVC	EA	260	14	\$ 3,640.00	6	\$ 1,560.00	
8B	Insert Tee of Saddle - Gravity Sewer Lateral for 42" PVC	EA	200	6	\$ 1,200.00	0	\$ -	
9	4" Back Trap Valve w/Access Pipe	LF	360	375	\$ 135,000.00	401	\$ 144,360.00	cipp placed through bridge
10	36" Cured-in-Place Pipe	EA	1,000.00	3	\$ 3,000.00	2	\$ 2,000.00	
11A	Connect 8" to Existing 8-inch Sewer	EA	1800	1	\$ 1,800.00	0	\$ -	
11B	Connect 42" to exist. 42" Sewer, Seal & Grout 42" in MH	EA	3000	1	\$ 3,000.00	0	\$ -	
11C	Temp 24" Connection to Manhole	EA	900	13	\$ 11,700.00	21	\$ 18,900.00	UK Trunk "B" manholes included
12	Manhole Abandonment	EA	500	3	\$ 1,500.00	0	\$ -	
13A	Remove Existing 4' Manhole	EA	700.00	1	\$ 700.00	0	\$ -	
13B	Remove Existing 6' Manhole	EA	150.00	1	\$ 1,650.00	3	\$ 450.00	
14A	Install 6-inch Cleanout	EA	180.00	2	\$ 360.00	14	\$ 2,520.00	6" installed instead of 4"
14B	Install 6-inch Cleanout	EA	2,600.00	2	\$ 5,200.00	1	\$ 2,600.00	
15A	Shallow Manhole, 4' Dia. 0-5'	EA	4,700.00	1	\$ 4,700.00	0	\$ -	
15B	Shallow Manhole, 6' Dia. 0-5'	EA	2,600.00	7	\$ 18,200.00	7	\$ 18,200.00	
15C	Standard Manhole, 4' Dia. 5.1-6.0'	EA	5,000.00	11	\$ 55,000.00	14	\$ 70,000.00	change in alignment
15D	Standard Manhole, 6' Dia. 0-6.0'	EA	8,000.00	1	\$ 8,000.00	0	\$ -	
15E	Standard Manhole, 8' Dia. 0-6.0'	EA	7,000.00	1	\$ 7,000.00	0	\$ -	
16A	Doghouse Manhole, 6' Dia. - 6.0'	EA	17,000.00	1	\$ 17,000.00	0	\$ -	
16B	Doghouse Manhole, 10' Dia. 6.0'	EA	100.00	2	\$ 200.00	3.5	\$ 350.00	minor change in ground elevation
17A	Manhole Barrel Extensions, 4' Dia.	VF	200.00	53	\$ 10,600.00	38.7	\$ 7,740.00	
17B	Manhole Barrel Extensions, 6' Dia.	VF	450.00	2	\$ 900.00	4	\$ 900.00	
17C	Manhole Barrel Extensions, 8' Dia.	VF	500.00	4	\$ 2,000.00	2	\$ 2,000.00	
18	Manhole Drop Connection (8"-10")	EA	700.00	3	\$ 2,100.00	0	\$ -	
19	Manhole Diaphragm, Anti-Float Collar & Watertight Cover	EA	100.00	9	\$ 900.00	0	\$ -	
20	Connect existing service lateral to new MH (4"-6")	EA	300.00	10	\$ 3,000.00	1	\$ 300.00	
21A	Pipe Abandonment, Cut & Cap, 8"	EA	800.00	7	\$ 7,000.00	6	\$ 6,000.00	UK Trunk "B" included
21B	Pipe Abandonment, Cut & Cap, 18"	EA	1,000.00	8	\$ 8,000.00	13	\$ 10,400.00	
21C	Pipe Abandonment, Cut & Cap, 21"	EA	1,000.00	20	\$ 20,000.00	22	\$ 22,000.00	UK Trunk "B" included
21D	Pipe Abandonment, Cut & Cap, 24"	EA	800.00	3	\$ 2,400.00	3	\$ 2,400.00	
22	Manhole Pipe Termination, Plug, 24"	EA	1.00	2900	\$ 2,900.00	2644	\$ 2,644.00	
23	Tree Removal > 12-inch diameter	EA	400.00	2	\$ 800.00	2	\$ 800.00	
24	Site Work Concrete, 3000 PSI	CY	200.00	10	\$ 2,000.00	22	\$ 4,400.00	added concrete at bridge opening
25	Bituminous Concrete, Trench Construction, Street	SY	90	700	\$ 63,000.00	1417	\$ 127,530.00	added full street paving

No.	Item Description	Unit	Unit Price	- Original Contract -		- Adjusted Contract -		Comments
				Quantity	Extension	Quantity	Extension	
27	Bituminous Concrete: Full Width Paving, Street	SY	45	800	\$ 36,000.00	4057	\$ 182,565.00	added full street paving
28	Bituminous Conc. Private Parking Lots/Driveways	SY	70	40	\$ 2,800.00	0	\$ -	
29A	Concrete Paving: Private Parking Lots/Driveways	SY	140.00	120	\$ 16,800.00	41	\$ 5,740.00	
29B	Portland Cement Concrete Paving: Streets	SY	90	450	\$ 40,500.00	4	\$ 360.00	DEPOSED
30	Asphalt Pavement Patch	SY	65	100	\$ 6,500.00	0	\$ -	
31	Roadway Striping	LF	12	50	\$ 600.00	320	\$ 3,840.00	striped Bettweese Street (UK B)
32	Roadway Stop Bar Markings	LS	300	1	\$ 300.00	2	\$ 600.00	Bettweese Street (UK B)
33A	Storm Sewer Removal and Replacement (15")	LF	100	30	\$ 3,000.00	18	\$ 1,800.00	DEPOSED
33B	Storm Sewer Removal and Replacement (24")	LF	100	24	\$ 2,400.00	16	\$ 1,600.00	DEPOSED
33C	Storm Sewer Removal and Replacement (30")	LF	115	36	\$ 4,140.00	0	\$ -	
34	Precast Concrete Headwall (15")	LF	800	1	\$ 800.00	0	\$ -	
35	Remove and Replace Curb Box Inlet (15" dia. Pipe)	EA	1,500.00	2	\$ 3,000.00	1	\$ 1,500.00	
36	Seeding, Temporary, Extra as Directed by Engineer	SY	2.00	200	\$ 400.00	0	\$ -	
37	Site Restoration Method C	SY	3.00	1600	\$ 4,800.00	0	\$ -	
38	Seeding, Permanent	SY	1.60	800	\$ 1,280.00	7521	\$ 12,033.60	seeded park and entire lots
39	Sod	SY	25.00	250	\$ 6,250.00	0	\$ -	
40	Concrete Curb Removal and Replacement	LF	40.00	144	\$ 5,760.00	467	\$ 18,680.00	added curbs in several locations
41	DGA, Extra as directed by Engineer	TON	16.00	800	\$ 12,800.00	0	\$ -	
42	No. 9 Crushed Stone, Extra as directed by Engineer	TON	22.00	500	\$ 11,000.00	0	\$ -	
43	No. 57 Crushed Stone, as directed by Engineer	TON	21.00	100	\$ 2,100.00	0	\$ -	
44	No. 2 Crushed Stone, Extra as directed by Engineer	TON	21.00	100	\$ 2,100.00	0	\$ -	
45	Flowable (Controlled Density) Fill	CY	200.00	10	\$ 2,000.00	6	\$ 1,200.00	
46	Concrete Sidewalk - 4.5" Thick	SY	67.00	200	\$ 13,400.00	137	\$ 9,179.00	
47A	4.0 ft. Chain Link Fence	LF	35.00	30	\$ 1,050.00	0	\$ -	
47B	6.0 ft. Chain Link Fence	LF	60.00	30	\$ 1,800.00	28	\$ 1,680.00	
48	Safety Fence	LF	2.00	500	\$ 1,000.00	0	\$ -	
49A	Bypass Pumping Setup, < 12" Sewer Line	EA	2400	7	\$ 16,800.00	3	\$ 7,200.00	
49B	Bypass Pumping Setup, ≥18" <24" Sewer Line	EA	8000	1	\$ 8,000.00	5	\$ 40,000.00	added setups for this item for temporary connections
49C	Bypass Pumping Setup, ≥24" <36" Sewer Line	EA	10500	6	\$ 63,000.00	3	\$ 31,500.00	
49D	Bypass Pumping Setup, ≥36" <48" Sewer Line	EA	36000	2	\$ 72,000.00	0	\$ -	
50A	Bypass Pumping, < 12" Sewer Line	HR	22	1680	\$ 36,960.00	69.5	\$ 1,529.00	
50B	Bypass Pumping, ≥18" <24" Sewer Line	HR	50	504	\$ 25,200.00	94.5	\$ 4,725.00	
50C	Bypass Pumping, ≥24" <36" Sewer Line	HR	80	1512	\$ 120,960.00	371	\$ 29,680.00	
50D	Bypass Pumping, ≥36" <48" Sewer Line	HR	94	840	\$ 78,960.00	0	\$ -	
51	Road Ramps (as directed by Engineer)	EA	200	10	\$ 2,000.00	3	\$ 600.00	
52	Maintenance of Traffic	LS	12200	1	\$ 12,200.00	0	\$ -	
53	Contaminated Soil Removal & Disposal	TON	63	4500	\$ 283,500.00	4309.69	\$ 271,510.47	
54	UST's Removal, Disposal and Closure	LS	23000	1	\$ 23,000.00	1	\$ 23,000.00	
55	Monitoring Well Removal and Closure	LS	6000	1	\$ 6,000.00	2	\$ 12,000.00	additional well discovered
56	Town Branch Pipe Bridge Concrete Renov.	LS	87261	1	\$ 87,261.00	1	\$ 87,261.00	
57	Town Branch Pipe Bridge Steel Support & Structure	LS	54000	1	\$ 54,000.00	1	\$ 54,000.00	
58	Town Branch Junction Box Repairs	LS	7000	1	\$ 7,000.00	1	\$ 7,000.00	
59	Vacuum/Hydraulic Jet/Hydro Excavator, as dir. by Engineer	HR	400	10	\$ 4,000.00	0	\$ -	
60	Backhoe/Extend-a-hoe, extra as dir. by Engineer	HR	80	150	\$ 12,000.00	0	\$ -	
61	Hoe Ram, extra as directed by Engineer	HR	120	10	\$ 1,200.00	0	\$ -	
62A	Dump Truck, Single Axle, extra as dir. by Engineer	HR	65	10	\$ 650.00	0	\$ -	
62B	Dump Truck, Tandem or Tri-Axle, as dir. by Engineer	HR	90	10	\$ 900.00	0	\$ -	
63A	Large Track Hoe, CAT 311 or Equiv., as dir. by Engineer	HR	110	10	\$ 1,100.00	0	\$ -	
63B	Small Track Hoe, CAT 301.6C or Equiv., as dir. by Engineer	HR	80	10	\$ 800.00	0	\$ -	
64	Skid-Steer Loader, extra as directed by Engineer	HR	70	10	\$ 700.00	0	\$ -	
65	Roller/Compactor, extra as directed by Engineer	HR	70	10	\$ 700.00	0	\$ -	
66	Traffic Maintenance - Type 1 (Flagger), as dir. by Engineer	HR	55	10	\$ 550.00	9	\$ 495.00	
67	Electronic Arrow Board, extra as dir. by Engineer	HR	10	10	\$ 100.00	0	\$ -	
68	Electronic Message Board, extra as dir. by Engineer	WK	300	10	\$ 3,000.00	0	\$ -	
69	Rock Removal	CY	28	2000	\$ 56,000.00	2417	\$ 67,676.00	changed alignment increased excavation
70	Miscellaneous Site Improvements	LS	350000	1	\$ 350,000.00	0.733273	\$ 256,645.40	

No.	Item Description	Unit	Unit Price	Quantity	- Original Contract - Extension	Quantity	- Adjusted Contract - Extension	Comments
					\$ 2,767,032.00		\$ 2,444,982.47	



G2-TB-4 1" = 200' 	Town Branch Detailed Solution - UK Trunk A				
	Pipes — Not Upsized — Proposed New Line - - - Potential Realignment - - - Force Mains	★ Appendix A SSOs Streets Major Roads	 Parcel Boundaries  Major Sewershed	 Manholes  Pump Stations	

LaDonna Roberts

From: Michael Cravens
Sent: Wednesday, April 4, 2018 9:51 AM
To: Commisioner EQ PW Exec Asst; Dowell Hoskins-Squier
Cc: LaDonna Roberts; Charles Martin
Subject: RE: Law Review: UK Trunk A Final Adjusting Change Order

I have reviewed this request for authorization for the Mayor to execute the final adjusting change order for the UK Trunk A project, decreasing the contract price by the sum of \$322,049.53 from \$2,767,032.00 to \$2,444,982.47. I have no legal issues with this request.

Michael Cravens
Attorney Senior
Department of Law

859.258.3500
MCravens@lexingtonky.gov
lexingtonky.gov



NOTICE OF CONFIDENTIALITY

This message is intended only for the use of the individual or entity to which it is addressed and may contain confidential information that is legally privileged and exempt from disclosure under applicable law, including but not limited to, Kentucky Rule of Evidence 503. Any legal opinion provided in this electronic mail transmission is provided in the course of my legal representation of the Lexington-Fayette Urban County Government and should not be disseminated to the public. If the reader of this message is not the intended recipient, you are notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, delete it from your system without copying or forwarding it, and notify the sender of the error by replying via e-mail or by calling the Department of Law at (859) 258-3500, so that our address record can be corrected. Thank you.

From: Commisioner EQ PW Exec Asst
Sent: Tuesday, April 3, 2018 3:54 PM
To: Janet Graham <jgraham@lexingtonky.gov>; Michael Cravens <mcravens@lexingtonky.gov>
Cc: Dowell Hoskins-Squier <dhoskinssquier@lexingtonky.gov>; Charles Martin <chmartin@lexingtonky.gov>
Subject: FW: Law Review: UK Trunk A Final Adjusting Change Order

Janet, can you please have Michael review prior to input in Legistar.

Sandy
3401

Sandra Sue Burke
Executive Assistant to Dowell Hoskins-Squier
Commissioner, Department of Environmental Quality & Public Works

859.258.3400 office
859.684.3493 cell
lexingtonky.gov



From: LaDonna Roberts
Sent: Tuesday, April 03, 2018 2:38 PM
To: Commisioner EQ PW Exec Asst <commegpwea@lexingtonky.gov>
Subject: Law Review: UK Trunk A Final Adjusting Change Order

Sandy,

Please send the attached to law for review, so we can begin the Legistar process.

Thanks,

LaDonna Roberts
Administrative Specialist
Division of Water Quality

859.258.3362 office
lexingtonky.gov

