

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT CHANGE ORDER**

Page 1 of 2

To (Contractor):

Churchill McGee, LLC
1315-C West Main Street
Lexington, KY 40508

Date: **August 27, 2015**
Project: Public Safety Operations Center Phase 1B Renovation
Location: 115 Cisco Road
Contract No. 287-2014
Original Contract Amt. \$6,109,000.00
Cumulative Amount of Previous Change Orders \$268,831.18
Percent Change - Previous Change Orders
Total Contract Amount Prior to this Change Order \$6,377,831.18
Change Order No. 6






4.40%

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Proposal Request 14 - Grounding/Carpet tile changes	\$10,272.00	\$0.00
2	Proposal Request 17 - Roof Replacement 32 working days extension	\$0.00	\$0.00
3	Proposal Request 19 - Trench Duct Addition cost reduction	\$5,383.49	\$0.00
4	Proposal Request 21 - Insulation and 3 working days extension	\$0.00	\$9,480.60
5	Proposal Request 22 - Lockers	\$0.00	\$12,897.25
	Total decrease	\$15,655.49	
	Total increase		\$22,377.85
	Net Amount of this Change Order	\$6,722.36	
	New Contract Amount Including this Change Order	\$6,384,553.54	
	Percent Change - This Change Order		0.11%
	Percent Change - All Change Orders		4.51%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by		(Proj. Mgr.)	Date	8-27-15
Accepted by		(Contractor)	Date	8-28-15
Approved by		(Director)	Date	
Approved by		(Commissioner)	Date	8/27/15
Approved by		(Mayor or CAO)	Date	8/27/15

JUSTIFICATION FOR CHANGE

PROJECT: Public Safety Operations Center Phase 1B Renovation

CONTRACT NO. 287-2014

CHANGE ORDER: 6

1. Necessity for change: Per Proposal Request 14, a credit is due to the project for changes to the amount of grounding/carpet tiles in the building as described. Per Proposal Request 17, increase the current schedule 32 working days (which was not accounted for in Change Order #3). Per Proposal Request 19, a credit was due to the project for a change in price between this change order and Proposal Request 19 in Change Order #4. Per Proposal Request 21, add insulation enclosed in studs and drywall to interior walls as listed in the documentation, and increase the current schedule 3 working days. Per Proposal Request 22, delete all lockers indicated in the contract documents and add different size and style lockers at a greater total count of lockers as listed in the documentation.
2. Is proposed change an alternate bid? ___Yes ___X No
3. Will proposed change alter the physical size of the project? ___Yes ___X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes ___X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X No
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: 35 additional working days

Mayor_____
Date