

SCANNED

At Five & Wood = for Sheriff's
7/5/19 File 2075
6/18/19

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER	DATE:	June 4, 2019
	Contract Modificaiton:	No. 2 (FINAL)
	CONTRACT #:	159-2018

PROJECT: Wellington Stormwater Basin "A" Improvements
 Bid No. 80-2018
 Resolution No. 432-2018

TO: Woodall Construction Co., Inc.
 1332 Cahill Drive
 Lexington, KY 40504

Original Contract Amount	\$173,489.30
Cumulative Amount of Previous Contract Modifications	\$4,200.00
Percent Change of Previous Contract Modifications	2%
Existing Contract Amount	\$177,689.30
Net (increase/decrease) in Contract Amount - (From following pages)	-\$12,780.49
Percent Change of This Contract Modification	-7%
Original Contract Amount	\$173,489.30
Cumulative Amount of all Contract Modifications	-\$8,580.49
Percent Change of all Contract Modifications	-5%
New Contract Amount Including this Change Order	\$164,908.81

Recommended by  (Proj. Engr.) Date 7/22/19

Accepted by _____ (Consultant) Date _____

Accepted by  (Contractor) Date 6/5/2019

Approved by  (Director) Date 7/30/19

Approved by _____ (Commissioner) Date _____

Approved by _____ (Mayor or CAO) Date _____

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT MODIFICATION**

DATE:	June 4, 2019
Contract Mod #:	No. 2 (FINAL)
CONTRACT #:	159-2018

Project: Wellington Stormwater Basin "A" Improvements (Resolution 432-2018)

TO: Woodall Construction Co., Inc.

You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
1	DEL	Bid Item No. 9 - #2 Stone (for bridge stone)	TN	95	\$ 50.00	\$ 4,750.00	\$ -
2	DEL	Bid Item No. 10 - Geotextile Fabric (for bridge)	SY	195	\$ 3.00	\$ 585.00	\$ -
3	DEL	Bid Item No. 11 - Geotextile Grid (for bridge)	SY	132	\$ 5.00	\$ 660.00	\$ -
4	DEL	Bid Item No. 20 - Two Way Cleanout	EA	1	\$ 2,160.57	\$ 2,160.57	\$ -
5	DEL	Bid Item No. 21 - 6"x8" Sanitary Tee	EA	2	\$ 1,577.46	\$ 3,154.92	\$ -
6	DEL	Bid Item No. 29 - Sodding	SY	147	\$ 10.00	\$ 1,470.00	\$ -
7	ADD	118 Calendar Days to the Construction Schedule	NA			\$ -	\$ -
N/A		(Contract Extended to March 20, 2019)				\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
Total decrease						\$ 12,780.49	
Total increase							\$ -
Net (increase) in contract price							\$ (12,780.49)

JUSTIFICATION FOR CHANGE

PROJECT:	Wellington Stormwater Basin "A" Improvements
CONTRACT NO.	159-2018
CHANGE ORDER:	No. 2 (FINAL)

1. Necessity for change:

To delete bid items that were not necessary for project completion. Contract time extension for excessive rain delays (flooding the basin) and to finalize punch list items that could not be completed during the winter climate.

2. Is proposed change an alternate bid? ___Yes ___X No

3. Will proposed change alter the physical size of the project? ___Yes ___X No

If "Yes", explain.

4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? ___Yes ___X Not Necessary

6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X No

If "Yes", will the policies be extended? ___Yes ___No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: Extend construction 118 calendar days (new completion date March 20, 2019)

Mayor

Date