

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER Page 1 of 2		Date:	April 21, 2017
		Project:	Martin Luther King Restroom
		Location:	Martin Luther King Park
TO: Mirza Salkovic FuelBand, LLC 2000 Hartford Ct. Lexington, KY 40514	Contract No.	110-2017	
	Original Contract Amt.	\$195,398.00	
	Cumulative Amount of Previous Change Orders	\$0.00	
	Percent Change - Previous Change Orders		0.00%
	Total Contract Amount Prior to this Change Order	\$195,398.00	
	Change Order No.	1	
You are hereby requested to comply with the following changes from the contract plans and specification:			
Current Change Order			
Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price
1	Remove footer from previous structure		\$1,700.00
2	Connect 560 LF of 6" sewer pipe to sewer		\$24,788.00
	Total decrease	\$0.00	
	Total increase		\$26,488.00
	Net Amount of this Change Order	\$26,488.00	
	New Contract Amount Including this Change Order	\$221,886.00	
	Percent Change - This Change Order		13.56%
	Percent Change - All Change Orders		13.56%
The time provided for the completion in the contract and all provisions of the contract will apply hereto.			
Recommended by <u><i>M. Salkovic</i></u> (Proj. Mngr.) Date <u>4-24-17</u>			
Accepted by <u><i>[Signature]</i></u> (Contractor) Date <u>4/24/17</u>			
Approved by <u><i>[Signature]</i></u> (Director) Date <u>4/24/17</u>			
Approved by <u><i>[Signature]</i></u> (Commissioner) Date <u>4/24/17</u>			
Approved by _____ (Mayor or CAO) Date _____			

JUSTIFICATION FOR CHANGE

PROJECT: Martin Luther King Restroom Building

CONTRACT NO. 110-2017

CHANGE ORDER: 001

1. Necessity for change: It is necessary to completely remove the footer from the previous restroom building from the site in order to construct the footer and foundation for the new building. Also, extending the sewer line from the building to the existing sanitary sewer line will eliminate the need for a holding tank and associated ongiong maintenance costs.
2. Is proposed change an alternate bid? ___ Yes X No
3. Will proposed change alter the physical size of the project? ___ Yes X No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___ Yes X Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___ Yes X No
If "Yes", will the policies be extended? ___ Yes ___ No
7. Effect on operation and maintenance costs: Yes. Connecting directly to sanitary sewer will eliminate the need for a sewage holding tank. This eliminates the need for an alarm, alarm maintenance and regularly scheduled pumping of the tank, thus reducing over all maintenance costs.
8. Effect on contract completion date: N/A

Mayor_____
Date