





LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER Page 1		Date:	January 9, 2025	
		Project:	Squires Road Sidewalks	
		Location:	Squires @ Brookewind Way	
To (Contractor): Hinkle Construction Services, LLC P.O. Box 607 Paris, KY 40362		Contract No.	110-2023	
		Original Contract Amt.	\$434,619.31	
		Cumulative Amount of Previous Change Orders	\$0.00	
		Percent Change - Previous Change Orders		0.00%
		Total Contract Amount Prior to this Change Order	\$434,619.31	
		Change Order No.		1-FINAL
You are hereby requested to comply with the following changes from the contract plans and specification;				
Current Change Order				
Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
	See Attached Sheet			
	Total decrease	-\$27,774.18		
	Total increase		\$87,618.73	
	Net Amount of this Change Order	\$59,844.55		
	New Contract Amount Including this Change Order	\$494,463.86		
	Percent Change - This Change Order		13.77%	
	Percent Change - All Change Orders		13.77%	
The time provided for the completion in the contract and all provisions of the contract will apply hereto.				
Recommended by <u></u> (Proj. Engr.)		Date <u>1/24/25</u>		
Accepted by <u></u> (Contractor)		Date <u>01/24/2025</u>		
Approved by <u></u> (Director - DOE)		Date <u>1/27/25</u>		
Approved by <u></u> (Commissioner - EQPW)		Date <u>1/28/25</u>		
Approved by _____ (Mayor)		Date _____		

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CHANGE ORDER	DATE:	January 9, 2025
	Change Order #:	1-FINAL
	CONTRACT #:	110-2023

Project: Squires Road Sidewalks

You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
2	DEL	Quality Control Services - Allowance	LS	-0.58	3,000.00	\$ (1,740.00)	\$ -
6	DEL	No. 2 Stone	TON	-10.00	111.85	\$ (1,118.50)	\$ -
7	DEL	No. 57 Stone	-FINA	-2.00	111.85	\$ (223.70)	\$ -
8	ADD	Sidewalk 4.5 Inch Concrete	SQYD	26.25	165.19	\$ -	\$ 4,336.24
9	ADD	Standard Curb and Gutter Mod	LF	160.00	83.24	\$ -	\$ 13,318.40
10	ADD	Standard Header Curb Mod	LF	39.00	120.14	\$ -	\$ 4,685.46
11	DEL	Bituminous Pavement Milling and Texturing	TON	-25.00	201.19	\$ (5,029.75)	\$ -
12	DEL	CL2 Asph Base 0.75D PG64-22	TON	-1.15	268.25	\$ (308.49)	\$ -
13	DEL	CL3 Asph Surf 0.38D PG64-22	TON	-17.00	429.22	\$ (7,296.74)	\$ -
16	ADD	Detectable Warnings	SF	1.00	80.22	\$ -	\$ 80.22
17	DEL	Conduit 2" (SCH 40 PV)	LF	-475.00	20.12	\$ (9,557.00)	\$ -
20	DEL	Payment and Performance Bond	LS	-0.50	5,000.00	\$ (2,500.00)	\$ -
101	ADD	Maintain and Control Traffic - Additional Work	LS	1.00	5,140.80	\$ -	\$ 5,140.80
102	ADD	Construction Staking - Additional Work	LS	1.00	1,080.00	\$ -	\$ 1,080.00
103	ADD	Clearing ang Grubbing - Additional Work	LS	1.00	2,678.44	\$ -	\$ 2,678.44
104	ADD	Unclassified Excavation, Placement, and Embankment	LS	1.00	1,852.50	\$ -	\$ 1,852.50
105	ADD	Remove Sidewalk	SQYD	26.25	110.26	\$ -	\$ 2,894.33

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CHANGE ORDER					DATE:	January 9, 2025		
					Change Order #:	1-FINAL		
					CONTRACT #:	110-2023		
Project: Squires Road Sidewalks								
You are hereby requested to comply with the following changes from the contract plans and specifications;								
Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price	
106	ADD	Silt Fence	LF	40.00	7.50	\$ -	\$ 300.00	
201	ADD	Maintain and Control Traffic	LS	1.00	2,955.88	\$ -	\$ 2,955.88	
202	ADD	Curb and Gutter Demo and Preparation	LS	1.00	7,591.16	\$ -	\$ 7,591.16	
301	ADD	Road Rebuild - Excavation & Placement	CY	88.00	23.10	\$ -	\$ 2,032.80	
302	ADD	Dense Graded Aggregate	TON	103.62	33.60	\$ -	\$ 3,481.63	
303	ADD	Road Rebuild - Milling and Texturing	TON	94.10	49.88	\$ -	\$ 4,693.71	
304	ADD	Road Rebuild - Bituminous Base	TON	106.13	117.60	\$ -	\$ 12,480.89	
305	ADD	Class I Surface PG-76-22	TON	4.00	183.75	\$ -	\$ 735.00	
306	ADD	Road Rebuild - Edge Key	LF	15.00	26.25	\$ -	\$ 393.75	
307	ADD	Road Rebuild - Saw Cut	LF	116.00	7.22	\$ -	\$ 837.52	
308	ADD	Road Rebuild - Mobilization	LS	1.00	4,725.00	\$ -	\$ 4,725.00	
309	ADD	Road Rebuild - MOT	LS	1.00	3,600.00	\$ -	\$ 3,600.00	
310	ADD	Road Rebuild - Staking	LS	1.00	3,575.00	\$ -	\$ 3,575.00	
311	ADD	Road Rebuild - Wage Adjustment	LS	1.00	4,150.00	\$ -	\$ 4,150.00	
Total decrease						\$ (27,774.18)		
Total increase							\$ 87,618.73	
Net (increase) in contract price							\$ 59,844.55	

JUSTIFICATION FOR CHANGE

PROJECT:

Squires Road Sidewalks

CONTRACT NO.

110-2023

CHANGE ORDER:

1-FINAL

1. Necessity for change: Final quantity adjustments including additional sidewalk replaced to correct excess cross slope at sidewalk tie-in, curb and gutter replaced to facilitate drainage and improve road safety, and road rebuild as a result of the curb and gutter elevation change. Work was performed under field change directives.
2. Is proposed change an alternate bid? ___Yes ___X___No
3. Will proposed change alter the physical size of the project? ___Yes ___X___No
If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes ___X___Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X___No
If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. No change to the contract completion date

Mayor_____
Date

CONTRACT HISTORY FORM

CO #1-FINAL

Page 2

Project Name Squires Road Sidewalk

Contractor: Hinkle Construction Services, LLC

Contract Number and Date: 110-2023, 3-29-2024

Responsible LFUCG Division: Engineering

CONTRACT AND CHANGE ORDER DETAILS

A. Original Contract Amount:	\$	<u>434,619.31</u>	
Next Lowest Bid Amount:			
\$ 585,704.00			
B. Amount of Selected Alternate or Phase:	\$	<u>0.00</u>	
C. Cumulative Amount of All Previous Alternates or Phases:	\$	<u>434,619.31</u>	
D. Amended Contract Amount:	\$	<u>434,619.31</u>	
E. Cumulative Amount of All Previous Change Orders:	\$	<u>0.00</u>	<u>0.0%</u> <small>(Line E / Line D)</small>
F. Amount of This Change Order:	\$	<u>59,844.55</u>	<u>13.8%</u> <small>(Line F / Line D)</small>
G. Total Contract Amount:	\$	<u>494,463.86</u>	

SIGNATURES

Project Manager:		Date: <u>1/24/25</u>
Reviewed by:		Date: <u>01/27/25</u>
Division Director:		Date: <u>1/27/25</u>



BROOKLEND

SQUIRES ROAD

SERVICE ROAD

ROAD REBUILD

SQUIRES ROAD

LEXINGTON — FAYETTE URBAN COUNTY GOVERNMENT



LEXINGTON

DIVISION OF ENGINEERING

PROJECT LOCATION MAP

SQUIRES ROAD
ROAD REBUILD

11/15/024
DATE

<p>PROJECT LOCATION MAP SQUIRES ROAD ROAD REBUILD</p>	
<p>11/15/024 DATE</p>	