

LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER

DATE: June 5, 2019
 Contract Modification: No. 1 (Final)
 CONTRACT #: 182-2018

PROJECT: Liberty Road Pump Station Replacement
 Bid No. 74-2018
 Resolution No. 395-2018

TO: Jones Contracting, Inc.
 14261 Highway 550 E.
 Lackey, KY 41643

| | |
|---|--------------|
| Original Contract Amount | \$230,226.00 |
| Cumulative Amount of Previous Contract Modifications | |
| Percent Change of Previous Contract Modifications | 0% |
| Existing Contract Amount | \$230,226.00 |
| Net (increase/decrease) in Contract Amount - (From following pages) | \$5,955.00 |
| Percent Change of This Contract Modification | 3% |
| Original Contract Amount | \$230,226.00 |
| Cumulative Amount of all Contract Modifications | \$5,955.00 |
| Percent Change of all Contract Modifications | 3% |
| New Contract Amount Including this Change Order | \$236,181.00 |

Recommended by *R. J. Jones* (Proj. Engr.) Date _____

Accepted by _____ (Consultant) Date _____

Accepted by *R. J. Jones* (Contractor) Date 6-7-2018

Approved by _____ (Director) Date _____

Approved by _____ (Commissioner) Date _____

Approved by _____ (Mayor or CAO) Date _____

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT MODIFICATION**

DATE: June 5, 2019
Contract Mod #: No.1 (Final)
CONTRACT #: 182-2018

Project: Liberty Road Pump Station Replacement (Resolution 395-2018)

TO: Jones Contracting, Inc.

You are hereby requested to comply with the following changes from the contract plans and specifications;

| Item No. | ADD / DEL | Description of changes | Units | Quantity | Unit Price | Increase in contract price | Decrease in contract price |
|---|-----------|---|-------|----------|-------------|----------------------------|----------------------------|
| 1 | ADD | Valve Vault Relocation | LS | 1 | \$ 3,930.00 | \$ 3,930.00 | |
| 2 | ADD | Fence | LF | 22 | \$ 75.00 | | \$ 1,650.00 |
| 3 | ADD | Installation of 32' of 2' x 12' Pressure Treated Lumber | LS | 1 | \$ 375.00 | \$ 375.00 | |
| 4 | ADD | 100 Calendar Days to the Construction Schedule | | | | | |
| N/A | | (Contract Extended to May 31, 2019) | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| N/A | | | | | | | |
| Total decrease | | | | | | \$ - | |
| Total increase | | | | | | | \$ 5,955.00 |
| Net (increase) in contract price | | | | | | \$ - | \$ 5,955.00 |

JUSTIFICATION FOR CHANGE

PROJECT: Liberty Road Pump Station Replacement

CONTRACT NO. 182-2018

CHANGE ORDER: No. 1 (Final)

1. Necessity for change:

An unmarked 6" water line was encountered during construction requiring relocation of the valve vault. Additional fence and pressure treated lumber is necessary to enclose the larger area caused by the vault relocation. Contract time extension due to delays during submittal process (the original specified pump station manufacturer declared bankruptcy).

2. Is proposed change an alternate bid? ___Yes ___X No

3. Will proposed change alter the physical size of the project? ___Yes ___X No

If "Yes", explain.

4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? ___Yes ___X Not Necessary

6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X No

If "Yes", will the policies be extended? ___Yes ___No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: Extend construction 100 calendar days (new completion date May 31, 2019)

Mayor_____
Date