







<b>LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER</b>		DATE:	April 3, 2019
		Contract Modificaiton:	No.1
		CONTRACT #:	014-2019
PROJECT: Arrowhead Drive Stormwater Improvements Bid No. 151-2018 Resolution No. 007-2019			
TO: Lagco, Inc. P.O. Box 12510 Lexington, KY 40583			
Original Contract Amount		\$203,462.00	
Cumulative Amount of Previous Contract Modifications			
Percent Change of Previous Contract Modifications		0%	
Existing Contract Amount		\$203,462.00	
Net (increase/decrease) in Contract Amount - (From following pages)		\$4,652.00	
Percent Change of This Contract Modification		2%	
Original Contract Amount		\$203,462.00	
Cumulative Amount of all Contract Modifications		\$4,652.00	
Percent Change of all Contract Modifications		2%	
New Contract Amount Including this Change Order		\$208,114.00	
Recommended by		(Proj. Engr.)	Date <u>4/10/19</u>
Accepted by		(Consultant)	Date <u>4/10/19</u>
Accepted by		(Contractor)	Date <u>4/8/19</u>
Approved by		(Director)	Date <u>4-17-19</u>
Approved by		(Commissioner)	Date <u>5/2/19</u>
Approved by		(Mayor or CAO)	Date <u>MAY 16 2019</u>

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT  
CONTRACT MODIFICATION**

DATE: April 3, 2019  
 Contract Mod #: No.1  
 CONTRACT #: 014-2019

**Project: Arrowhead Drive Stormwater Improvements (Resolution 007-2019)**

**TO: Lagco, Inc.**

You are hereby requested to comply with the following changes from the contract plans and specifications;

Item No.	ADD / DEL	Description of changes	Units	Quantity	Unit Price	Decrease in contract price	Increase in contract price
1	ADD	Remove Brush, Grade Ditch, and Install 50 Linear Feet of Class II Channel Lining	LS	1	\$ 4,652.00	\$ -	\$ 4,652.00
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
N/A						\$ -	\$ -
<b>Total decrease</b>						\$ -	
<b>Total increase</b>							\$ 4,652.00
<b>Net (increase) in contract price</b>							\$ 4,652.00

**JUSTIFICATION FOR CHANGE**

PROJECT:

Arrowhead Drive Stormwater  
Improvements

CONTRACT NO.

014-2019

CHANGE ORDER:

No. 1

## 1. Necessity for change:

Following the start of construction it was determined that the channel downstream of the project was not stable enough to handle the additional flow. Additional time and materials work is necessary to excavate the unsuitable material and replace it with channel liner. Location is at the end of the headwall at 3144 Arrowhead Drive.

2. Is proposed change an alternate bid? \_\_\_ Yes  No3. Will proposed change alter the physical size of the project? \_\_\_ Yes  No

If "Yes", explain.


4. Effect of this change on other prime contractors: N/A

5. Has consent of surety been obtained? \_\_\_ Yes  Not Necessary6. Will this change affect expiration or extent of insurance coverage? \_\_\_ Yes  No

If "Yes", will the policies be extended? \_\_\_ Yes \_\_\_ No

7. Effect on operation and maintenance costs: N/A

8. Effect on contract completion date: N/A




Mayor

MAY 16 2019

Date

# LAGCO



## EXCAVATION

P.O. Box 12510 \* Lexington, Kentucky 40583  
PHONE: (859) 293-7473 \* FAX: (859) 293-7471

LFUCG

3/20/19

301 Lisle Industrial Avenue  
Lexington, KY 40511  
Attn: Rick Day

Dear Rick,

Please see the prices below for the T&M work to remove the brush, grade the ditch and install approximately 50 lf of class II channel lining at the end of the headwall at the address 3144 Arrowhead Drive.

3/20/19	-Excavator w/ operator - 11 hours @ \$125.00/hr	\$ 1,375.00
	-Skid steer w/ operator - 11 hours @ \$80.00/hr	\$ 880.00
	-Laborer - 22 hours @ \$50.00/hr	\$ 1,100.00
	-Class II channel lining - 25 ton @ \$30.00/ton	\$ 750.00
	-Filter fabric	\$ 450.00
	-Seed & straw	\$ 97.00
<b>Total</b>		<b>\$ 4,652.00</b>

Please call me with any questions.

Sincerely,

Bruce G. Kuntz  
Lagco, Inc.

# Arrowhead Drive Stormwater Improvements - Project Location Map




MAYOR LINDA GORTON



**LEXINGTON**

CHARLES H. MARTIN, P.E.  
DIRECTOR  
WATER QUALITY

**TO:** Mayor Linda Gorton  
Urban County Council

**FROM:**   
Charles H. Martin, P.E., Director  
Division of Water Quality

**DATE:** April 11, 2019

**SUBJECT:** Change Order No. 1 – Arrowhead Drive Stormwater Improvements, Contract No. 014-2019

---

**Request**

The Division of Water Quality requests authorization to execute Change Order No. 1 to the agreement with Lagco, Inc. for the Arrowhead Drive Stormwater Improvements project, increasing the contract price by the sum of \$4,652.00 from \$203,462.00 to \$208,114.00.

**Why are you requesting?**

The requested change is for the excavation of unsuitable materials, surface grading, and installation of 50 linear feet of Class II channel lining at the end of the headwall at 3144 Arrowhead Drive. The owner has determined that the channel downstream of the project is not stable enough to handle the additional flow that will ensue following completion of the project.

**What is the cost in this budget year and future budget years?**

The cost for this FY is: \$4,652.00

The cost for future FY is: N/A

**Are the funds budgeted?**

The funds are budgeted in: 4052-303204-3334-92211 2019 LFUCG STORM\_REHAB CONSTRUCT

**Martin/Albright**

