


LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT CONTRACT CHANGE ORDER	DATE:	April 19, 2019
	Contract Modificaiton:	No.2 (Final)
	CONTRACT #:	136-2018


PROJECT: Fleet Management's Water Quality Improvements
 Bid No. 57-2018
 Resolution No. 316-2018


TO: Woodall Construction Co., Inc.
 1332 Cahill Drive
 Lexington, KY 40504

Original Contract Amount	\$130,609.14
Cumulative Amount of Previous Contract Modifications	\$8,095.60
Percent Change of Previous Contract Modifications	6%
Existing Contract Amount	\$138,704.74
Net (increase/decrease) in Contract Amount - (From following pages)	-\$3,386.25
Percent Change of This Contract Modification	-3%
Original Contract Amount	\$130,609.14
Cumulative Amount of all Contract Modifications	\$4,709.35
Percent Change of all Contract Modifications	4%
New Contract Amount Including this Change Order	\$135,318.49

Recommended by  (Proj. Engr.) Date 4/25/19

Accepted by _____ (Consultant) Date _____

Accepted by  (Contractor) Date 4/23/19

Approved by  (Director) Date 5-1-19

Approved by _____ (Commissioner) Date _____

Approved by _____ (Mayor or CAO) Date _____

JUSTIFICATION FOR CHANGE

PROJECT:	Fleet Management's Water Quality Improvements
----------	---

CONTRACT NO.	136-2018
--------------	----------

CHANGE ORDER:	No. 2 (Final)
---------------	---------------

1. Necessity for change:
Demolition and reconstruction of fence included in the bid was not necessary as the contractor had room to complete the project within the parameters of the existing fence. Additional sand and mulch as proposed to enhance the bioswale soil mix. Contract time extension to finalize punch list items that could not be completed during winter climate.
2. Is proposed change an alternate bid? ___Yes ___X___No
3. Will proposed change alter the physical size of the project? ___Yes ___X___No

If "Yes", explain.
4. Effect of this change on other prime contractors: N/A
5. Has consent of surety been obtained? ___Yes ___X___Not Necessary
6. Will this change affect expiration or extent of insurance coverage? ___Yes ___X___No

If "Yes", will the policies be extended? ___Yes ___No
7. Effect on operation and maintenance costs: N/A
8. Effect on contract completion date: Extend construction 160 calendar days (new completion date April 29, 2019)

Mayor

Date