

**LEXINGTON-FAYETTE URBAN COUNTY GOVERNMENT
CONTRACT CHANGE ORDER
Page 1 of 2**

Date:	June 29, 2015		
Project:	Public Safety Operations Center Phase 1B Renovation		
Location:	115 Cisco Road		
To (Contractor): Churchill McGee, LLC 1315-C West Main Street Lexington, KY 40508	Contract No.	287-2014	
	Original Contract Amt.	\$6,109,000.00	
	Cumulative Amount of Previous Change Orders	\$230,321.67	
	Percent Change - Previous Change Orders		3.77%
	Total Contract Amount Prior to this Change Order	\$6,339,321.67	
	Change Order No.	4	

You are hereby requested to comply with the following changes from the contract plans and specification;

Current Change Order

Item No.	Description of changes-quantities, unit prices, change in completion date, etc.	Decrease in contract price	Increase in contract price	
1	Proposal Request 10 - Penthouse Roof, RFI 54	\$0.00	\$15,775.21	
2	Proposal Request 16 - Replace Deteriorated Roof Decking	\$0.00	\$782.00	
3	Proposal Request 19 - Trench Duct Addition w/ 3 working days	\$0.00	\$13,628.55	
	Total decrease	\$0.00		
	Total increase		\$30,185.76	
	Net Amount of this Change Order	\$30,185.76		
	New Contract Amount Including this Change Order	\$6,369,507.43		
	Percent Change - This Change Order			0.49%
	Percent Change - All Change Orders			4.26%

The time provided for the completion in the contract and all provisions of the contract will apply hereto.

Recommended by	(Proj. Mgr.)	Date
Accepted by	(Contractor)	Date
Approved by	(Director)	Date
Approved by	(Commissioner)	Date
Approved by	(Mayor or CAO)	Date